QIDDIYA DEVELOPMENT COMPANY					
DOCUMENT NUMBER:	QDC-ADM-TEM-QMS-00007	REVISION NUMBER:	0D	ISSUED BY:	PMO
DOCUMENT TITLE	MIR FORM	DOCUMENT TYPE:	FORM	DATE ISSUED:	MAY-08-2022

MATERIAL INSPECTION REQUEST (MIR) FORM

Contractor:	HAIF COMPANY
Project:	QPMO-410-CT-00618- ROAD ACCESS TO RESORT CORE
Contract No.:	QI09043311-VO-0004
Material Inspection Request Number:	QRXM114000-HFC-TEC-MIR-ITS-02-RO5-00003

HAIF-FREYSSINET JV

Discipline

Architecture	☐	Mechanical	☐	Information Technology	☐	Quality	☐	Project Controls	☐
Civil/Structural	☑	Electrical	☐	Landscape	☐	Safety	☐	Construction Management	☐
Other	☐								

MATERIAL DESCRIPTION

Inspection / Test Location:	INTERIM ROAD MAIN LINE-02		
Material Name:	ITS SYSTEMS (ROAD WEATHER STATION)	Quantity:	01 Pcs.
P.O Number		Delivery Note Number:	TTSDN-HAIF-201225-010
Approved Material Transmittal Number: (Aconex document Approval)		Approval Date:	
Inspection Date:	22-Jan-2026	Inspection Start Time:	09:30 AM
ITP:		Checklist:	
Spec's / Dwg. Ref.:	TRAFFIC TECH SECURITY W.L.L	Approved Method Statement Number:	
Attachments:	Test Certificate: ◉ Yes ○ No IFC / Shop Drawings: ○ Yes ◉ No		

DESCRIPTION OF MATERIAL

(ITS Systems) Road Weather Station for Monitoring Road Weather Conditions (Qty.-01) for Interim Road Main Line-02

CONTRACTOR - QUALITY INSPECTOR - INITIAL INSPECTION FINDINGS:

Are Complete Details Mentioned in P.O and Delivery Note?	◉ YES ○ NO	REMARKS	
Complies with Approved ITPs/Checklists?	◉ YES ○ NO	REMARKS	
Signs of Physcial Damage?	○ YES ◉ NO	REMARKS	
Conforms to Approved Material Submittal?	○ YES ○ NO	REMARKS	

Accepted:	◉
Accepted with Comments:	○
Rejected (See Remarks):	○

REMARKS:					
Name:	Moataz Elkhateeb	Signature:		Date:	22-01-2026

QIDDIYA / SUPERVISION CONSULTANT QC INSPECTOR - FINAL INSPECTION FINDI

Contractor Has complied with Material requirements?	○ YES ○ NO		○ YES ○ NO ○ NA
Accepted:			○
Accepted with Comments:			✓
Rejected (See Remarks):			○

B: Approved with Comments
QI09043311-UPR TBN17&TN505
Saud Nawab
Zuhair Fayez Partnership Consultants
Riyadh , Saudi Arabia

REMARKS:	① Final approval is subject to the acceptance of successful completion of Testing and commissioning. ② Attach original delivery Note and approved ITP.				
Name:	M-YASIR.	Signature:		Date	22/01/2026

FOR DETAILED MATERIAL INSPECTION STATUS, PLEASE SEE ATTACHED CHECKLIST.
CHECKLISTS THAT ARE NOT ATTACHED AND SIGNED BY SUPERVISION CONSULTANT WILL VOID THIS INSPECTION REQUEST.

This document is the property of Qiddiya Development Company, 2022

③ Comply with the comments mentioned on attached

Client:	Consultant:	Contractor:
Qiddiya	Zuhair Fayez Partnership	Haif Company, Freyssinet, HAIF-FREYSSINET JV

TECHNICAL DOCUMENTS

Project Name: Package 3 - **Interim Road Access to Resort Core**	**Project Code:** QRXM114000
Location: 00	**Date:** 15-September-2025
Document Title: **Material Approval Request FOR ITS SYSTEM SUPPLYING & INSTALLING BY TRAFFIC TECH SECURITY W.L.L (RWIS and AQM)**	**Ref No:** QRXM114000-HFC-TEC-MAT-ITS-02-RO5-00002
	Rev No: 00

Department: ☐ Architectural ☐ Structural ☐ Electrical ☐ Mechanical ☑ ITS ☐ Civil

Type: ☐ Pre-Qualification ☐ Method Statement ☒ Material Submittal ☐ Sample ☐ Other

Document Description: Material Approval Request FOR ITS SYSTEM SUPPLYING & INSTALLING BY TRAFFIC TECH SECURITY W.L.L (RWIS and AQM)

Doc. Ref. No.	Title
QRXM114000-HFC-TEC-MAT-ITS-02-RO5-00002	**Material Approval Request FOR ITS SYSTEM SUPPLYING & INSTALLING BY TRAFFIC TECH SECURITY W.L.L (RWIS and AQM)**

Enclosure:

Submitted By:	**Received By:**
Name: **Eng. Moataz**	Name:
Signature:	Signature:
Date: 15-September-2025	Date:

Below portion for Consultant Supervision use only

Status: ☐A- Approved ☐B- Approved as noted ☐C- Revise & Resubmit ☐R- For information only

Comments:

It is a conditional approval, as changes are expected in the design, specifications, and drawings. The Contractor/Supplier must ensure proper coordination and compliance with expected changes & following comments prior to procurement. In case of any contradiction or non-compliance, this approval shall be deemed Code-C, and the Contractor/Supplier shall rectify it without any additional cost or time impact.

1. The final finish color of RWIS & AQM System's Enclosure & expose components shall be as per QIC requirement.
2. The brand name and model/part number of the visibility sensor and atmospheric condition sensors are not mentioned, and the products have not been verified on the DMV website. The contractor shall provide complete information about the proposed material.
3. Test certificates for Visibility Sensor & Atmospheric condition Sensor are not attached

B: Approved with Comments
Muhammad Yasir Khadima Ali
Zuhair Fayez Partnership Consultants
Riyadh , Saudi Arabia

B: Approved with Comments
Saudi Nawaab
Zuhair Fayez Partnership Consultants
Riyadh , Saudi Arabia

Below portion for Client use only

Comments:

B: Approved with Comments
QI09043311-UPR TBN17&TN505
Ashraf Fouad Elfayed Mohamed
Zuhair Fayez Partnership Consultants
Riyadh , Saudi Arabia

Signed by: Signature: Date:

TRAFFIC TECH
www.traffic-tech.com

تقنيات المرور الأمنية ذ.م.م.
TRAFFIC TECH SECURITY W.L.L.

Date: 20-12-2025
Our Ref: TTSDN-HAIF-201225-010

Delivery Note

To: HAIF COMPANY
---------- الى:

Ref: WS045CR-53 (RA2RC – ACCESS ROAD TO RESORT CORE)

SN	Model No. رقم الموديل	Description الوصـــــف	Unit الوحـدة	Qty الكميـة	Remarks ملاحظـات
MATERIAL SUPPLY (ITS SYSTEMS)					
1		Road Weather station for monitoring road weather conditions	NOS	01	

Delivered By: EHAB BASLA EHAB **Date:** 20 DEC 2025
---------- ----------
Printed Name & Signature

Received By: **Date:**
---------- ----------
Printed Name & Signature

شركة تقنيات المرور الأمنية ذ.م.م
TRAFFIC TECH
سجل تجاري
١٠١٠٨٨٢٧٣٢
TRAFFIC TECH Security W.L.L. Co.

IMRAN Memon

1. Пошиљалац (име, адреса, држава) Consignor (name, address, country)	Број Issuing number	ОРИГИНАЛ ORIGINAL
DMV INDUSTRIJSKI KONTROLNI SISTEMI DOO NIŠ Kraljevića Marka bb, 18105 Niš (Mediana) SRBIJA	14.03.3 broj: 15929-2025/2	
	РЕПУБЛИКА СРБИЈА REPUBLIC OF SERBIA	

2. Прималац (име, адреса, држава) Consignee (name, address, country)	УВЕРЕЊЕ О ПОРЕКЛУ РОБЕ CERTIFICATE OF ORIGIN
Bill to: Traffic Tech (Gulf) W.L.L 6th Floor, Buzwair Building #53, Rawdat Al Khail Street #330 Al Mansoura, Zone 25, P.O. Box 30704, Doha, Qatar Ship to: Traffic Tech Security W.L.L Building 8, Floor 6, Olaya Street, P.O. Box 13524 Riyadh, Saudi Arabia	3. Земља порекла Country of Origin REPUBLIC OF SERBIA / REPUBLIKA SRBIJA
4. Подаци о транспорту Transport details EXW	5. Примедбе Remarks 1202/250EXP

6. Редни број пошиљке; ознаке; број и врста пакета; опис робе Item number; marks; number and kind of packages; description of goods	7. Количина Quantity
8530 80 0000 - LED TRAFFIC SIGN TRS-RTNMFC-P1V4-80x96+RCC1-ETH-LS-ED-LBED 173kg net Total : 865,00 kg net Packing list: Number of pallets: 2 Total signs: 5 90159000 - Road weather station for monitoring road weather conditions MS-RWC3-VSBR-WACLF 14kg net Total : 14,00 kg net Packing list: Number of pallets: 1 Total signs: 1	Weight Brutto 1151 kg

8. ПРИВРЕДНА КОМОРА СРБИЈЕ ПОТВРЂУЈЕ ДА ЈЕ НАВЕДЕНА РОБА ПОРЕКЛОМ ИЗ ДРЖАВЕ НАВЕДЕНЕ У РУБРИЦИ 3.
CHAMBER OF COMMERCE AND INDUSTRY OF SERBIA HEREBY CERTIFIES THAT THE GOODS DESCRIBED ABOVE ORIGINATE IN THE COUNTRY SHOWN IN BOX 3.

Место и датум издавања, име, потпис и печат надлежног органа
Place and date of issue, name, signature and stamp of the competent authority

05 DEC 2025

Dragana Radenković

FOR DELIVERY NOTE NUMBER-TTSDN-Haif-201225-010

MS-RWC3-VSBR-WACLF

Factory Acceptance Test

1. Introduction

This document identifies the Factory Acceptance Testing process for the RWIS
be Factory Acceptance Test to be done in DMV premises in Nis, Serbia. All tests performed in accordance with this specification.

All tests will be performed by competent staff under controlled conditions.

A test checklist with pass/fail parameters is generated for each test. This will be signed by the Client or the Client representative and the supplier and contractor representative on successful completion of each test. Results and Photographs will be added following completion of the FAT and prior to sign-off of the completed test document.

Specification

Reference – MS-RWC3-VSBR-WACLF

The road weather station MS-RWC3-VSBR-WACLF consists of the following:

- **control unit – RWC3,**
- **visibility sensor - VSBR,**
- **sensors for measuring atmospheric conditions – WACLF**

suring atmospheric conditions – WACLF.

2. Hardware Tests

Overview

Tests will be conducted on one device

Test 1 – Dimensional and physical check of the RWIS cabinet

Damage Check

Inspect RWIS cabinet and the structure.

Serial Number	Test Criteria	Test Results, pass/fail	Comment
24561001	Are the paint and structure undamaged.	pass	

Check of seals, doors and openings and integrity of locks and hinges.

Serial Number	Test Criteria	Test Results, pass/fail	Comment
24561001	• Are seals intact. • Do the doors open and close correctly. • Do the doors seal and lock correctly. • Door fixator check	✓ pass	

Physical Dimensions

The physical dimensions of the sign will be checked using a standard measuring tape or laser.

Serial Number	Test Criteria	Test Results, pass/fail	Comment
24561001	Do the measurements meet 800 x 600 x 260 mm (+/- 10 mm)	pass ✓	

Test 2 – Earthing measurements

The test identifies that the necessary earthing protection has been provided.

The test is performed using a gpi-745a electrical safety tester (CE meter) which measures the signs earthing results.

Serial Number	Test Criteria	Result Achieved	Test Results, pass/fail	Comment
2456001	- less than 5 ohms [Ω]	1.55Ω	pass	

Test 3 – Power Consumption

For the power consumption confirmation test we use the Unimer model PeakTech 2005 and the Current clamp, Model DT266. Unimer measures voltage and the current clamp measures current. Wattage is calculated as the product of both.

Serial Number	Test Criteria	Result Achieved	Test Results, pass/fail	Comment
24561001	Measure maximal power	[92W] 0.4A @230V	pass	

Test 4 Labelling

Test 4 confirms that the sign is CE marked in compliance with EN 12966:1-2009, and that all warning labels are shown.

1		Protective ground
2		Danger high voltage
3	SN:	Serial number
4	SW:	Software number
5	EA:	Ethernet address

Items 1 to 5 below are details of the internal labelling.

The graphic below is an example of the external sign label.

CE DMV www.dmv.rs	Product Code: MS-RWC3-VSBR-WACLF
	Product Name: Weather station
	Ser.Nr: 24561001
	SW:10516
	Date:12/2025
	Supply Voltage: 230 VAC
	Power Consumption: 200W

Serial Number	Test Criteria	Result Achieved	Test Results, pass/fail	Comment
24561001	Check Sign Labels are present and correct.		pass	

3. Software and system functionality checks – Local Execution

Test 5

Serial Number	Test description and Criteria	Result Achieved	Test Results, pass/fail	Comment
24561001	Place the device outside and read the values, under normal conditions the parameter value should be 7500m. Then cover the sensor cameras and check if the value of this parameter is lowering down. The parameter that should change the value is the Visibility parameter, which shows the value in meters.	6m - 7300m	✓ pass	6m - 7300m
24561001	Check the value of the atmospheric pressure parameter. Is the value of this parameter between 970 and 1020hPa?	1030 hPa	✓ pass	1030hPa
24561001	Point the heater towards the sensor and check if the temperature parameter is rising. The parameter that should change value is the active air temperature.	7°C - 10°C	✓ pass	7°C - 10°C
24561001	Check the humidity parameter and enter the reading.	77%	✓ pass	77%
24561001	Point the fan towards the sensor and check if the wind speed parameter is rising. The parameter whose value needs to be changed is the active wind speed.	0 - 1 m/s	✓ pass	0 - 1 m/s
	Direct the water jet			

2456001	and check if the parameter changes. The parameter that should change the value is the precipitation type. For rain it should show a value of 60	60 0.27 l/m²/h	✓ pass	60 0.27 l/m²/h

Test 6 Control Center

Test 6 confirms that the RWIS monitoring over the Control Center

Serial Number	Test Criteria	Test Results, pass/fail	Comment
24561001	Check whether the device is registered and whether it regularly reports to the server.	✓ pass	
24561001	Check reading for visibility sensor - VSBR	✓ pass	
24561001	Check reading for sensors for measuring atmospheric conditions – WACLF	✓ pass	

PARTICIPANTS:

	COMPANY:	SIGNATURE:	DATE:
The Manufacturer:	DMV		09. 12 2025.
Supplier:	Traffic Tech		
3rd Party Witness	IMP		9.12.2025.