QIDDIYA DEVELOPMENT COMPANY					
DOCUMENT NUMBER:	QDC-ADM-TEM-QMS-00007	REVISION NUMBER:	0D	ISSUED BY:	PMO
DOCUMENT TITLE	MIR FORM	DOCUMENT TYPE:	FORM	DATE ISSUED:	MAY-08-2022

Qiddiya

MATERIAL INSPECTION REQUEST (MIR) FORM

Contractor:	HAIF COMPANY
Project:	QPMO-410-CT-00618- ROAD ACCESS TO RESORT CORE
Contract No.:	QI09043311-VO-0004
Material Inspection Request Number:	QRXM114000-HFC-TEC-MIR-ITS-02-RO5-00005

Haif Company | Freyssinet | HAIF-FREYSSINET JV

Discipline

Architecture	☐	Mechanical	☐	Information Technology	☐	Quality	☐	Project Controls	☐
Civil/Structural	☑	Electrical	☐	Landscape	☐	Safety	☐	Construction Management	☐
Other	☐								

MATERIAL DESCRIPTION

Inspection / Test Location:	INTERIM ROAD MAIN LINE-02		
Material Name:	ITS SYSTEMS RED LIGHT CAMERA, TRANSIT SIGNALS	Quantity:	20 Pcs.
P.O Number		Delivery Note Number:	TTS-HAIF- DN-0016,0017
Approved Material Transmittal Number: (Aconex document Approval)		Approval Date:	
Inspection Date:	12 - 02 -2026	Inspection Start Time:	10:00 AM
ITP:		Checklist:	
Spec's / Dwg. Ref.:	TRAFFIC TECH SECURITY W.L.L	Approved Method Statement Number:	
Attachments:	Test Certificate: (•) Yes ( ) No IFC / Shop Drawings: ( ) Yes (•) No		

DESCRITPTION OF MATERIAL

Red Light Camera With Accesories (05 Pcs.) IR Strobe.48 LED (850nn,NIR) 20 Degree With Accesories (10 Pcs.),Transit Signal Priority System with Accessories For J1(01 Pcs.) Emergency Vehicle Preemption (EVP) System With Accessories For J1(04 Pcs. or Interim Road Main Line-02

CONTRACTOR - QUALITY INSPECTOR - INITIAL INSPECTION FINDINGS:

Are Complete Details Mentioned in P.O and Delivery Note?	(•) YES	( ) NO	REMARKS	
Complies with Approved ITPs/Checklists?	(•) YES	( ) NO	REMARKS	
Signs of Physcial Damage?	( ) YES	(•) NO	REMARKS	
Conforms to Approved Material Submittal?	( ) YES	( ) NO	REMARKS	

Accepted:	(•)
Accepted with Comments:	( )
Rejected (See Remarks):	( )

REMARKS:					
Name:	Moataz Elkhateeb	Signature:		Date:	12-02-2026

QIDDIYA / SUPERVISION CONSULTANT QC INSPECTOR - FINAL INSPECTION FINI

Contractor Has complied with Material requirements?	( ) YES	( ) NO	y?	( ) YES	( ) NO ( ) NA

B: Approved with Comments
QI09043311-UPR TBN17&TN505
Saud Nawab
Zuhair Fayez Partnership Consultants
Riyadh , Saudi Arabia

Accepted:	( )
Accepted with Comments:	(✓)
Rejected (See Remarks):	( )

REMARKS:	1) Final approval is subject to the acceptance of successful completion of Testing and commissioning.				
Name:		Signature:		Date	

FOR DETAILED MATERIAL INSPECTION STATUS, PLEASE SEE ATTACHED CHECKLIST.
CHECKLISTS THAT ARE NOT ATTACHED AND SIGNED BY SUPERVISION CONSULTANT WILL VOID THIS INSPECTION REQUEST.

This document is the property of Qiddiya Development Company, 2022

2) Comply with the comments mentioned in attached supporting documents.

3) Attach approved ITP.

Client:	Consultant:	Contractor:
Qiddiya	Zuhair Fayez Partnership	Haif Company شركة هيف Freyssinet HAIF-FREYSSINET JV

TECHNICAL DOCUMENTS

Project Name: Package 3 - **Interim Road Access to Resort Core**	**Project Code:** QRXM114000
Location: 00	**Date:** 17-September-2025
Document Title: **Material Approval Request FOR ITS SYSTEM SUPPLYING & INSTALLING BY TRAFFIC TECH SECURITY W.L.L Red Light Camera System**	**Ref No:** QRXM114000-HFC-TEC-MAT-ITS-02-RO5-00006
	Rev No: 00

Department: ☐ Architectural ☐ Structural ☐ Electrical ☐ Mechanical ☑ ITS ☐ Civil

Type: ☐ Pre-Qualification ☐ Method Statement ☒ Material Submittal ☐ Sample ☐ Other

Document Description: Material Approval Request FOR ITS SYSTEM SUPPLYING & INSTALLING BY TRAFFIC TECH SECURITY W.L.L Red Light Camera System

Doc. Ref. No.	Title
QRXM114000-HFC-TEC-MAT-ITS-02-RO5-00006	**Material Approval Request FOR ITS SYSTEM SUPPLYING & INSTALLING BY TRAFFIC TECH SECURITY W.L.L Red Light Camera System**

Enclosure:

Submitted By:	**Received By:**
Name: **Eng. Moataz**	Name:
Signature:	Signature:
Date: 17-Sept-2025	Date:

Below portion for Consultant Supervision use only

Status: ☐A- Approved ☐B- Approved as noted ☐C- Revise & Resubmit ☐R- For information only

Comments:

It is a conditional approval, as changes are expected in the design, specifications, and drawings of ITS system. The Contractor/Supplier must ensure proper coordination and compliance with expected changes & following comments prior to procurement. In case of any contradiction or non-compliance, this approval shall be deemed Code-C, and the Contractor/Supplier shall rectify it without any additional cost or time impact.

1.Provide references of previous projects where the Vista Pro camera has been supplied and is successfully operational.

2. Attach international certification of Vista Pro camera.

3.Provide Red light camera system storage calculation in accordance with project specification & attach data sheet for storage equipment.

4.Provide reference that the subject material has Category C1 as mentioned in the submittal.

5.Attach Riser Diagram of Red light camera system.

6. Warranty certificate for five years from the satisfactory completion of the experimental period to be provided in accordance with project specification

B: Approved with Comments
Zuhair Fayez Partnership Consultants
Riyadh , Saudi Arabia

B: Approved with Comments
Saud Nawab
Zuhair Fayez Partnership Consultants
Riyadh , Saudi Arabia

Below portion for Client use only

Comments:

B: Approved with Comments
Zuhair Fayez Partnership Consultants
Riyadh , Saudi Arabia

Signed by: Signature: Date:

Client:	Consultant:	Contractor:
Qiddiya	Zuhair Fayez Partnership	Haif Company / Freyssinet — HAIF-FREYSSINET JV

TECHNICAL DOCUMENTS

Project Name: Package 3 - **Interim Road Access to Resort Core**	**Project Code:** QRXM114000
Location: 00	**Date:**18-October2025
Document Title:**Material Approval Request FOR ITS SYSTEM SUPPLYING & INSTALLING BY TRAFFIC TECH SECURITY W.L.L (Emergency Vehicle Preemption System)**	**Ref No:** QRXM114000-HFC-TEC-MAT-ITS-02-RO5-00009
	Rev No: 00

Department: ☐ Architectural ☐ Structural ☐ Electrical ☐ Mechanical ☑ ITS ☐ Civil

Type: ☐ Pre-Qualification ☐ Method Statement ☒ Material Submittal ☐ Sample ☐ Other

Document Description:Material Approval Request FOR ITS SYSTEM SUPPLYING & INSTALLING BY TRAFFIC TECH SECURITY W.L.L (Emergency Vehicle Preemption System)

Doc. Ref. No.	Title
QRXM114000-HFC-TEC-MAT-ITS-02-RO5-00009	**Material Approval Request FOR ITS SYSTEM SUPPLYING & INSTALLING BY TRAFFIC TECH SECURITY W.L.L (Emergency Vehicle Preemption System)**

Enclosure:

Submitted By:	**Received By:**
Name: **Eng. Moataz** Signature: Date:18-October2025	Name: Signature: Date:

Below portion for Consultant Supervision use only

Status: ☐A- Approved ☐B- Approved as noted ☐C- Revise & Resubmit ☐R- For information only

Comments:

Contractor to comply with the following comments:-

1.The EVP System shall be capable of interfacing with all types of signal controller using NTCIP protocols and compliant with ONVIF standard

2.EVP system shall fully comply with the specification, providing GPS-based CAD/AVL and IR (≥600 m) preemption with phase selector integration

3.EVP system shall use GPS-based CAD/AVL as primary system and IR communication with vehicle-mounted emitters and mast-arm detectors as the secondary backup

4.Attach manufacturer Wiring and Riser diagram for TSP system along with IFC riser diagram.

5.Specify the items Model/Part No,brand name & country of origin in material list instead of indicating as a whole system

6.Tamper switches to be provided for enclosures.

7.EVP System shop drawing to be submitted for review.

8.Server, workstation and Storage along with calculation are not included. A separate submittal to be provided for it

9.SASO/SABER Certificates to be provided at stage of MIR

10.Warranty certificate to be submitted in accordance to project specification

11.Provide reference that the subject material has Category C1 as mentioned in the submittal

12.The Final quantity of EVP system items shall be as per project requirement.

Below portion for Client use only

Comments:

- Final approval subject to adherence all stated comments.

B: Approved with Comments — Zuhair Fayez Partnership Consultants, Riyadh, Saudi Arabia

Signed by: Signature: Date:

TRAFFIC TECH
www.traffic-tech.com

تقنيات المرور الأمنية ذ.م.م.
TRAFFIC TECH SECURITY W.L.L.

Date: 10-02-2026
Our Ref: TTS-HAIF_DN-0016

Delivery Note

To: HAIF COMPANY ---------- الى:

Ref: WS045CR-53 (RA2RC – ACCESS ROAD TO RESORT CORE)

SN	Model No. رقم الموديل	Description الوصـــــف	Unit الوحـدة	Qty الكميـة	Remarks ملاحظـات
		MATERIAL SUPPLY (ITS SYSTEMS)			
1		RED LIGHT CAMERA WITH ACCESORIES	NOS	05 ✓	
2		IR STROBE,48 LEDs(850nm,NIR),20 degree with accesories		10 ✓	

Hail Construction
Date 10-02-2026
Project Qiddiya
WS-045CR
Received

Delivered By: MOHAMED IMBABI ---------- **Date:** 10 February 2026 2026
Printed Name & Signature

Received By: ---------- **Date:** ----------
Printed Name & Signature
28727

Unit No. 38, Building 3990
Anas Bin Malik St., Al Malga District
P.O. Box 13524
6615, Riyadh, Saudi Arabia
E-mail : tt@traffic-tech.com
Web: www.traffic-tech.com

TRAFFIC TECH
www.traffic-tech.com

تقنيات المرور الأمنية ذ.م.م.
TRAFFIC TECH SECURITY W.L.L.

Date: 10-02-2026
Our Ref: TTS-HAIF_DN-0017

Delivery Note

To: HAIF COMPANY ---------- الى:

Ref: WS045CR-53 (RA2RC – ACCESS ROAD TO RESORT CORE)

SN	Model No. رقم الموديل	Description الوصـــــف	Unit الوحـدة	Qty الكميـة	Remarks ملاحظـات
MATERIAL SUPPLY (ITS SYSTEMS)					
1		Transit Signal Priority System with accessories for j1	NOS	01	
2		Emergency Vehicle Preemption (EVP) System with accessories for j1		04	

شركة هيف
Haif Contracting
Date 28-02-2026
Project. Qiddiya
WS-045CR
Received

Delivered By: MOHAMED IMBABI ---------- **Date:** 10 February 2026 ----------
Printed Name & Signature

Received By: ---------- **Date:** ----------
Printed Name & Signature

28727

Unit No. 38, Building 3990
Anas Bin Malik St., Al Malga District
P.O. Box 13624
6615, Riyadh, Saudi Arabia
E-mail : ttg@traffic-tech.com
Web: www.traffic-tech.com

QUALITY CONTROL INSPECTION REPORT

Issue Date : 05-02-2026

Report Number	P.O Number	Date of Inspection
HZ- 0012	TSPO-231125-006-R1	04-02-2026

General Information

Product Name	Hazen Vista Pro
Customer	Traffic Tech Security W.L.L.
No of Units	05
Country of Origin	Saudia Arabia
Quality Control Engineer	Mr. Usman Rahim
Status	Pass

Inspection Details

Product Sr. No	10035-0040001	10035-0040002	10035-0040003	10035-0040004	10035-0040005
Material Quality	Pass	Pass	Pass	Pass	Pass
Assembly	Pass	Pass	Pass	Pass	Pass
Power Test	Pass	Pass	Pass	Pass	Pass
Camera Feed	Pass	Pass	Pass	Pass	Pass
Motor Test	Pass	Pass	Pass	Pass	Pass
GPIO Test	Pass	Pass	Pass	Pass	Pass
IR Test	Pass	Pass	Pass	Pass	Pass
Thermal Test	Pass	Pass	Pass	Pass	Pass

Company Stamp: _____

Date : 22/1/2026

HAZEN VISTA PRO PRODUCTION

Vista Pro Sr #	10035 0040001	**Batch No**	16
Sensor Sr #	10047 - FF022747	**Carrier Board Sr #**	10046 - 0010043
Interface Board Sr #	10126 - 0010001	**RGB Board Sr #**	10107 - 0010021
Lens	☐ 25mm ☑ 35mm ☐ 50mm	**Lens Sr #**	10088 - 0010016
SSD	☑ Micron (256 GB) ☐ Micron (1 TB) ☐ Transcend (256GB) ☐ Other : _____		☑ Heatsink ☐ Extender
Cell CR1220	Voltage Calculated: 3.2V	☑ New ☐ Used	

	Check List	Prepared By:	Inspected By:
BOTTOM STRUCTURE	☑ Glass Cleaned ☑ Glass Gasket applied ☑ Glass Inserted ☑ Loctite Purple applied to Glass mount screws ☑ RGB Board tightened ☑ Thermal Glue Applied ☑ Standoff tightened ☑ Thermal Paste Applied to Carrier Board ☑ Carrier Board Tightened ☑ Interface Board Tightened ☑ Cell inserted to Carrier Board	Usman Rahim	Yasir Sahli
TOP STRUCTURE	☑ TPU Tightened with Loctite Purple ☑ Lens Aperture Adjustment & Tighten ☑ Lens Rotated Clockwise ☑ USB Cable Inserted Properly to Sensor ☑ Hirose Cable inserted to Sensor ☑ Lens Alignment ☑ Cable 4 (PWR Cable) tightened ☑ RJ45 Socket Tightened & Cable insert ☑ SMA Cable x 2 Insert ☑ SMA Cable Cut ☐ Side and Top Gasket ☑ SSD Heatsink / SSD Extender Prepared & QC ☐ Loctite Blue to Large Screws	Usman Rahim	Yasir Sahli
CONNECTIONS	☑ SSD ☑ GPS ☑ Hirose Cable ☑ Motor ☑ PH connector ☑ Power Connectors ☑ Carrier Board I/O ☑ RGB Board ☑ USB ☑ Ethernet ☑ Serial Port ☑ Glue Serial cable ☑ Power Connector Screw ☑ IO Board Screw	Usman Rahim	Yasir Sahli
FIRMWARE	OS Version : 005 Int Board FW : 2.4.6 Username : Hazen Pass : _____ Host Name: Riddiya - Unit 1 WG IP : N/A ☑ Clear Machine ID ☑ Set Lens Type ☑ Set Lens Position to Zero ☐ Set Serial Number in Interface Board Sensor FW Ver : 2.65	Usman Rahim	Yasir Sahli
TESTING	☑ Power On test ☑ Camera View ☑ Motor Test ☑ IR Trigger ☑ GPS Test ☑ GPIO Test Remarks : _____ **Stress Test:** ☑ 1 Hour ☑ 12 Hour ☑ 24 Hour Peak SSD Temp : 77 Peak GPU Temp 72 Peak CPU Temp : 70 ☑ Pass ☐ Fail	Usman Rahim	Yasir Sahli
F & C	☑ Focus Done ☑ Focus Image saved Focus Distance : 42 ☑ Calibration Done ☑ Remove High Error Images Intrinsic Error Coefficient : 0.7	Usman Rahim	Yasir Sahli
DUMMY SETUP	☑ Dummy GPC ☑ Dummy SBMP ☑ Dummy Lane Marking ☐ Publisher Config ☑ Dummy Speed Marking ☑ Set Time zone Time zone : Riyadh ☑ Create Snapshot ☑ Config mode Off ☑ Paste Sticker	Usman Rahim	Yasir Sahli

Handover to Packaging

Receiver Name & Initials: Abdul Kaem

Dated : 05-01-2026

Date : 26/1/2026

HAZEN VISTA PRO PRODUCTION

Vista Pro Sr #	10035 - 001 0004	**Batch No**	16
Sensor Sr #	10047 -	**Carrier Board Sr #**	10046 - 00100[illegible]
Interface Board Sr #	10036 - 001 0005	**RGB Board Sr #**	10088 - 001 0030
Lens	☐ 25mm ☑ 35mm ☐ 50mm	**Lens Sr #**	10088 - 001 0028
SSD	☑ Micron (256 GB) ☐ Micron (1 TB) ☐ Transcend (256GB) ☐ Other :		☑ Heatsink ☐ Extender
Cell CR1220	Voltage Calculated: 3.1	☑ New ☐ Used	

	Check List	Prepared By:	Inspected By:
BOTTOM STRUCTURE	☑ Glass Cleaned ☑ Glass Gasket applied ☑ Glass Inserted ☑ Loctite Purple applied to Glass mount screws ☑ RGB Board tightened ☑ Thermal Glue Applied ☑ Standoff tightened ☑ Thermal Paste Applied to Carrier Board ☑ Carrier Board Tightened ☑ Interface Board Tightened ☑ Cell inserted to Carrier Board	Yasir	Usman Rahim
TOP STRUCTURE	☑ TPU Tightened with Loctite Purple ☑ Lens Aperture Adjustment & Tighten ☑ Lens Rotated Clockwise ☑ USB Cable Inserted Properly to Sensor ☑ Hirose Cable inserted to Sensor ☑ Lens Alignment ☑ Cable 4 (PWR Cable) tightened ☑ RJ45 Socket Tightened & Cable insert ☑ SMA Cable x 2 Insert ☑ SMA Cable Cut ☑ Side and Top Gasket ☑ SSD Heatsink / SSD Extender Prepared & QC ☑ Loctite Blue to Large Screws	Yasir	Usman Rahim
CONNECTIONS	☑ SSD ☑ GPS ☑ Hirose Cable ☑ Motor ☑ PH connector ☑ Power Connectors ☑ Carrier Board I/O ☑ RGB Board ☑ USB ☑ Ethernet ☑ Serial Port ☑ Glue Serial cable ☑ Power Connector Screw ☑ IO Board Screw	Yasir	Usman Rahim
FIRMWARE	OS Version : 00.5 Int Board FW : 2.4.6 Username : ~~Dilip~~ hazen Pass : Hazen@03323633347 Host Name: ~~Dilip~~ Unity WG IP : N/A ☑ Clear Machine ID ☑ Set Lens Type ☑ Set Lens Position to Zero ☐ Set Serial Number in Interface Board Sensor FW Ver : 2.65	Yasir	Usman Rahim
TESTING	☑ Power On test ☑ Camera View ☑ Motor Test ☑ IR Trigger ☑ GPS Test ☑ GPIO Test Remarks : **Stress Test:** ☑ 1 Hour ☑ 12 Hour ☑ 24 Hour Peak SSD Temp : 73° Peak GPU Temp 71° Peak CPU Temp : 69° ☑ Pass ☐ Fail	Yasir	Usman Rahim
F & C	☑ Focus Done ☑ Focus Image saved Focus Distance : 4.2m ☑ Calibration Done ☑ Remove High Error Images Intrinsic Error Coefficient : 0.58	Yasir	Usman Rahim
DUMMY SETUP	☑ Dummy GPC ☑ Dummy SBMP ☑ Dummy Lane Marking ☑ Publisher Config ☑ Dummy Speed Marking ☑ Set Time zone Time zone : Riyadh ☑ Create Snapshot ☑ Config mode Off ☑ Paste Sticker	Yasir	Usman Rahim

Handover to Packaging

Receiver Name & Initials: Abdul Rahim

Dated : 26-01-2026

Project Name : Dilip Lot

Date 26/1/2026

HAZEN VISTA PRO PRODUCTION

Vista Pro Sr #	[illegible]	Batch No	1C
Sensor Sr #	10047 - [illegible]	Carrier Board Sr #	10046 - [illegible]
Interface Board Sr #	[illegible]	RGB Board Sr #	[illegible]
Lens	☐ 25mm ☑ 35mm ☐ 50mm	Lens Sr #	[illegible]
SSD	☑ Micron (256 GB) ☐ Micron (1 TB) ☐ Transcend (256GB) ☐ Other :	☑ Heatsink	☐ Extender
Cell CR1220	Voltage Calculated: 3.1	☑ New	☐ Used

	Check List	Prepared By:	Inspected By:
BOTTOM STRUCTURE	☑ Glass Cleaned ☑ Glass Gasket applied ☑ Glass Inserted ☑ Loctite Purple applied to Glass mount screws ☑ RGB Board tightened ☑ Thermal Glue Applied ☑ Standoff tightened ☑ Thermal Paste Applied to Carrier Board ☑ Carrier Board Tightened ☑ Interface Board Tightened ☑ Cell inserted to Carrier Board	Usman	Yasir
TOP STRUCTURE	☑ TPU Tightened with Loctite Purple ☑ Lens Aperture Adjustment & Tighten ☐ Lens Rotated Clockwise ☑ USB Cable Inserted Properly to Sensor ☐ Hirose Cable inserted to Sensor ☑ Lens Alignment ☑ Cable 4 (PWR Cable) tightened ☑ RJ45 Socket Tightened & Cable insert ☑ SMA Cable x 2 Insert ☑ SMA Cable Cut ☐ Side and Top Gasket ☐ SSD Heatsink / SSD Extender Prepared & QC ☑ Loctite Blue to Large Screws	Usman	Yasir
CONNECTIONS	☐ SSD ☑ GPS ☑ Hirose Cable ☑ Motor ☑ PH connector ☑ Power Connectors ☑ Carrier Board I/O ☑ RGB Board ☑ USB ☑ Ethernet ☑ Serial Port ☑ Glue Serial cable ☐ Power Connector Screw ☐ IO Board Screw	Usman	Yasir
FIRMWARE	OS Version : 005 Int Board FW : 2.45 Username : Hazen Pass : Hazen@_03323532387 Host Name: Qudya-Unit 5 WG IP : N/A ☑ Clear Machine ID ☑ Set Lens Type ☑ Set Lens Position to Zero ☑ Set Serial Number in Interface Board Sensor FW Ver : 265.6070	Usman	Yasir
TESTING	☑ Power On test ☑ Camera View ☑ Motor Test ☑ IR Trigger ☑ GPS Test ☑ GPIO Test Remarks : _____ **Stress Test:** ☑ 1 Hour ☑ 12 Hour ☑ 24 Hour Peak SSD Temp : 72 Peak GPU Temp 70 Peak CPU Temp : 69 ☑ Pass ☐ Fail	Usman	Yasir
F & C	☑ Focus Done ☑ Focus Image saved Focus Distance : 42 m ☑ Calibration Done ☑ Remove High Error Images Intrinsic Error Coefficient : 0.68	Usman	Yasir
DUMMY SETUP	☑ Dummy GPC ☑ Dummy SBMP ☑ Dummy Lane Marking ☑ Publisher Config ☑ Dummy Speed Marking ☑ Set Time zone Time zone : Riyadh ☑ Create Snapshot ☑ Config mode Off ☑ Paste Sticker	Usman	Yasir

Handover to Packaging

Receiver Name & Initials: Abdul Karim

Project Name : [illegible]

Date : 21/1/2026

HAZEN VISTA PRO PRODUCTION

Vista Pro Sr #	10055-007 0002	**Batch No**	19
Sensor Sr #	10047-ET0227HH	**Carrier Board Sr #**	10046-001 00110
Interface Board Sr #	10126-001 0002	**RGB Board Sr #**	10161-001 00146
Lens	☐ 25mm ☑ 35mm ☐ 50mm	**Lens Sr #**	10018-001 0022
SSD	☑ Micron (256 GB) ☐ Micron (1 TB) ☐ Transcend (256GB) ☐ Other : _____		☑ Heatsink ☐ Extender
Cell CR1220	Voltage Calculated: 3 V	☑ New ☐ Used	

	Check List	Prepared By:	Inspected By:
BOTTOM STRUCTURE	☐ Glass Cleaned ☐ Glass Gasket applied ☑ Glass Inserted ☐ Loctite Purple applied to Glass mount screws ☑ RGB Board tightened ☑ Thermal Glue Applied ☑ Standoff tightened ☑ Thermal Paste Applied to Carrier Board ☑ Carrier Board Tightened ☑ Interface Board Tightened ☑ Cell inserted to Carrier Board	Yasir	Usman Rahim
TOP STRUCTURE	☐ TPU Tightened with Loctite Purple ☐ Lens Aperture Adjustment & Tighten ☑ Lens Rotated Clockwise ☑ USB Cable Inserted Properly to Sensor ☑ Hirose Cable inserted to Sensor ☑ Lens Alignment ☑ Cable 4 (PWR Cable) tightened ☑ RJ45 Socket Tightened & Cable insert ☑ SMA Cable x 2 Insert ☑ SMA Cable Cut ☑ Side and Top Gasket ☑ SSD Heatsink / SSD Extender Prepared & QC ☑ Loctite Blue to Large Screws	Yasir	Usman Rahim
CONNECTIONS	☐ SSD ☑ GPS ☑ Hirose Cable ☑ Motor ☑ PH connector ☑ Power Connectors ☑ Carrier Board I/O ☑ RGB Board ☑ USB ☑ Ethernet ☑ Serial Port ☐ Glue Serial cable ☑ Power Connector Screw ☑ IO Board Screw	Yasir	Usman Rahim
FIRMWARE	OS Version : 0.05 Int Board FW : 2.6.5 Username : Hazen Pass : Hazen@-03323633237 Host Name: Odeya-Unit2 WG IP : _____ ☑ Clear Machine ID ☑ Set Lens Type ☑ Set Lens Position to Zero ☑ Set Serial Number in Interface Board Sensor FW Ver : 2.65	Yasir	Usman Rahim
TESTING	☑ Power On test ☑ Camera View ☑ Motor Test ☑ IR Trigger ☑ GPS Test ☑ GPIO Test Remarks : _____ **Stress Test:** ☑ 1 Hour ☑ 12 Hour ☑ 24 Hour Peak SSD Temp : 68 Peak GPU Temp 64 Peak CPU Temp : 62 ☐ Pass ☐ Fail	Yasir	Usman Rahim
F & C	☑ Focus Done ☑ Focus Image saved Focus Distance : 42m ☑ Calibration Done ☑ Remove High Error Images Intrinsic Error Coefficient : 0.5	Yasir	Usman Rahim
DUMMY SETUP	☑ Dummy GPC ☑ Dummy SBMP ☑ Dummy Lane Marking ☑ Publisher Config ☑ Dummy Speed Marking ☑ Set Time zone Time zone : Riyadh ☑ Create Snapshot ☑ Config mode Off ☑ Paste Sticker	Yasir	Usman Rahim

Handover to Packaging

Receiver Name & Initials: Abdul KAR

Project Name : Traffic Tech Dated : 21/1/2026

Date : 22/11/2022

HAZEN VISTA PRO PRODUCTION

Vista Pro Sr #	10038 0040003	**Batch No**	13
Sensor Sr #	10047 - 11 02 2754	**Carrier Board Sr #**	10046 - 20/10/2022
Interface Board Sr #	10126 - 20/10/2022	**RGB Board Sr #**	10101 - 20/10/2022
Lens	☐ 25mm ☐ 35mm ☐ 50mm	**Lens Sr #**	10088 - 20/10/2022
SSD	☐ Micron (256 GB) ☐ Micron (1 TB) ☐ Transcend (256GB) ☐ Other : _____		☑ Heatsink ☐ Extender
Cell CR1220	Voltage Calculated: 3.1	☑ New ☐ Used	

	Check List	Prepared By:	Inspected By:
BOTTOM STRUCTURE	☑ Glass Cleaned ☑ Glass Gasket applied ☑ Glass Inserted ☐ Loctite Purple applied to Glass mount screws ☑ RGB Board tightened ☑ Thermal Glue Applied ☑ Standoff tightened ☐ Thermal Paste Applied to Carrier Board ☑ Carrier Board Tightened ☑ Interface Board Tightened ☑ Cell inserted to Carrier Board	Yasir	Usman Rahim
TOP STRUCTURE	☑ TPU Tightened with Loctite Purple ☑ Lens Aperture Adjustment & Tighten ☑ Lens Rotated Clockwise ☑ USB Cable Inserted Properly to Sensor ☑ Hirose Cable inserted to Sensor ☑ Lens Alignment ☑ Cable 4 (PWR Cable) tightened ☑ RJ45 Socket Tightened & Cable insert ☑ SMA Cable x 2 Insert ☑ SMA Cable Cut ☑ Side and Top Gasket ☑ SSD Heatsink / SSD Extender Prepared & QC ☑ Loctite Blue to Large Screws	Yasir	Usman Rahim
CONNECTIONS	☑ SSD ☑ GPS ☑ Hirose Cable ☑ Motor ☑ PH connector ☑ Power Connectors ☑ Carrier Board I/O ☑ RGB Board ☑ USB ☑ Ethernet ☑ Serial Port ☑ Glue Serial cable ☑ Power Connector Screw ☑ IO Board Screw	Yasir	Usman Rahim
FIRMWARE	OS Version : 00-5 Int Board FW : 2.4.6 Username : hazen Pass : Hazen@-0332353236? Host Name: Pidira-Units WG IP : N/A ☑ Clear Machine ID ☑ Set Lens Type ☑ Set Lens Position to Zero ☐ Set Serial Number in Interface Board Sensor FW Ver : 2.65	Yasir	Usman Rahim
TESTING	☑ Power On test ☑ Camera View ☑ Motor Test ☐ IR Trigger ☐ GPS Test ☑ GPIO Test Remarks : _____ **Stress Test:** ☑ 1 Hour ☑ 12 Hour ☑ 24 Hour Peak SSD Temp : 69 Peak GPU Temp 67 Peak CPU Temp : 65 ☑ Pass ☐ Fail	Yasir	Usman Rahim
F & C	☑ Focus Done ☑ Focus Image saved Focus Distance : 42 ☑ Calibration Done ☑ Remove High Error Images Intrinsic Error Coefficient : 0.61	Yasir	Usman Rahim
DUMMY SETUP	☑ Dummy GPC ☑ Dummy SBMP ☑ Dummy Lane Marking ☑ Publisher Config ☑ Dummy Speed Marking ☑ Set Time zone Time zone : Riyadh ☑ Create Snapshot ☑ Config mode Off ☑ Paste Sticker	Yasir	Usman Rahim

Handover to Packaging

Receiver Name & Initials: Abdul Karim

Project Name : TRAFFIC tech **Dated :** 05-12-2022

Certificate of Origin

The undersigned, Miovision, for Miovision 801 Transfer Road
St Paul MN 55114 declares the following goods shipped on: 1/12/2025
originated in the coutries listed below:

Commercial Invoice Number : 105298

Marks and Numbers	HTSUS	No of Pkgs Boxes or Cases	Total Gross Weight (Kg)	Country of Origin	Description
76-1000-1156-0	8526.91.0070	1	0.84	US	Opticom™ Radio Preemption Vehicle Kit
76-1000-1189-0	8526.91.0070	1	0.45	US	Opticom™ Radio Intersection Antenna Unit
76-1000-1054-0	8530.80.0000	1	0.48	US	Opticom™ Model 764 Multimode Phase
78-8125-0421-1	8544.49.1500	1	19.96	US	Opticom™ Radio 1070 Installation Cable
78-8095-3853-7	8530.80.0000	4	3.63	US	OPTICOM INFRARED 721 DETECTOR 1
78-8009-6556-4	8544.49.1500	4	47.17	US	OPTICOM INFRARED 138 DETECTOR CABLE
76-1000-1205-0	8530.80.0000	1	1.93	US	Opticom Model 3052 Card Rack
76-1000-1059-0	8530.80.0000	1	0.86	US	Opticom™ Model 768 Auxiliary Interface
			75.32		

Miovision
801 Transfer Rd G02
S Paul MN 5[illegible]

Date 1/12/2025

Signature of Owner or Agent

----------Do not write below this line ----------

The South Metro Chamber of Commerce states that, based solely on the above Miovision affidavit, the goods described in the above affidavit are products of the United States of America. The Chamber assumes no responsibility beyond obtaining the sworn statements in the above affidavit. It makes no warranty concerning the goods, affidavit, or any documents relating thereto, and assumes no responsibility for the truth or accuracy of any statements contained in said affidavit or any of the documents mentioned therein".

International Commercial Invoice

miovision

Date of Export	Terms of Sale	Commercial Invoice Number	Currency
1/12/2025	Exworks	105298	US Dollar

XPORTER NAME AND ADDRESS	CONSIGNEE
liovision (GTT) 01 Transfer Road uite G2 : Paul MN 55114 AX IDENTIFICATION NUMBER: 56-2660311	Traffic Tech Gulf Sudi Arabia Building 8, Floor 6 Olaya Street Riyadh Saudi Arabia 13524
ountry of Ultimate Destination	IMPORTER NAME AND ADDRESS
iyadh Saudi Arabia 13524	
	TAX IDENTIFICATION NUMBER:

MATERAIL NUMBER	DESCRIPTION OF GOOD(S)	HS TARIFF CLASSIFICATION NUMBER	WEIGHT LBS	Country of Origin	ECCN:	QUANTITY
76-1000-1156-0	Opticom™ Radio Preemption Vehicle Kit	8526.91.0070	1.85	US	EAR99	1
76-1000-1189-0	Opticom™ Radio Intersection Antenna Unit	8526.91.0070	1	US	EAR100	1
76-1000-1054-0	Opticom™ Model 764 Multimode Phase	8530.80.0000	1.05	US	EAR101	1
78-8125-0421-1	Opticom™ Radio 1070 Installation Cable	8544.49.1500	44	US	EAR102	1
78-8095-3853-7	OPTICOM INFRARED 721 DETECTOR 1	8530.80.0000	2	US	EAR103	4
78-8009-6556-4	OPTICOM INFRARED 138 DETECTOR CABLE	8544.49.1500	26	US	EAR104	4
76-1000-1205-0	Opticom Model 3052 Card Rack	8530.80.0000	4.25	US	EAR105	1
76-1000-1059-0	Opticom™ Model 768 Auxiliary Interface	8530.80.0000	1.9	US	EAR106	1
	Box 1 16 x 9 x 5 5 Lbs 2.26 Kg					
	Box 2 12 x 18 x 10 18 Lbs 8.16 Kg					
	Box 3 16 x 16 x 11 45 Lbs 20.4 Kg					
	Box 4 16 x 16 x 11 28 Lbs 12.7 Kg					
	Box 5 16 x 16 x 11 28 Lbs 12.7 Kg					
	Box 6 16 x 16 x 11 28 Lbs 12.7 Kg					
Dimensions	Box 7 16 x 16 x 11 28 Lbs 12.7 Kg					
						14

Miovision
801 Transfer Rd G02
S Paul MN

These commodities, technology or software were exported from the United States in accordance with the Export Administration regulations. Diversion contrary to US Law prohibited.

Total Packages	Special Instruction:	Freight Costs	
7 Boxes	Traffic Control Equipment for sale to the Consignee	Insurance Cost	
		Additional Costs	

THIS CERTIFICATE CONSISTS OF 1 PAGES, INCLUDING ATTACHMENTS	Sales Order	105298
a. AUTHORIZED SIGNATURE	11 b. COMPANY	Global Traffic Technologies
C. NAME (Print or Type) cott Werrbach	11 d. TITLE	Buyer
e. DATE: (DD/MM/YY) 1/12/25	11 f. TELEPHONE (VOICE)	612-328-6014 (FACSIMILE)

miovision

Order Date: 12/8/2025
Order#: SO105298
PO#: POR18363
Ship Date: 2/27/2026
Tracking #: 1418403453
Ship Via: Customer Pick Up
Sales Rep:
Liftgate:
Residential Delivery:

Miovision Technologies US, LLC.
801 Transfer Rd
Unit G02
St. Paul MN 55114
United States
Tax ID # 831042346

Ship To
Elma Bendol
TRAFFIC TECH GULF SAUDI ARABIA
Building 8, Floor 6
Olaya Street
Riyadh 13524
Saudi Arabia

Order Type	Waranty Order
	No

Part Number	Description	Inventory Detail	Ordered	Back Ordered	Shipped
76-1000-1040-0	OPTICOM INFRARED 794L LED EMITTER LOW PRIORITY	7940SD0003			1

Miovision Technologies

Customer Return Form

Ship Returns To

R.A. #	Customer	Order #
	TRAFFIC TECH GULF SAUDI ARABIA	SO105298

Item	Quantity	Reason for Returning

IF308578

ADAPTIVE RECOGNITION — PACKING LIST

PICK UP INFORMATIONS:	DELIVERY ADDRESS:
Felvételi információk	*Szállítási cím*
ARH Informatikai Zrt. Ipari Park 9. 2074 Perbál HUNGARY	Traffic Tech Building 8, Floor 6, Olaya Street P.O. Box 13524 Riyadh SAUDI ARABIA, KINGDOM OF
Opening hours: workdays between 08:00-16:00 *Raktári nyitvatartás: hétköznap 8-16 óra között*	
Contact: (Ms.) Judit Koller, (Ms.) Barbara Berényi +36209781240, +36202861379 logistics@arh.hu	**Contact:** Emmavie Vergara (+974) 44269000 emmavie@traffic-tech.com

Quote No.	**Order No.** (Reference)	PO No.	Terms of Delivery
QUO-25061-S0D9S2	**ADR250002621**	**POR-00013**	**DAP** **Riyadh**

Measurements and weight

Méretek súlyok

Total nr. of the packages: *Csomagok száma*	**4 package(s)**
Total net weight: *Szállítmány nettó tömege*	**15,75 kgs**
Total gross weight: *Szállítmány bruttó tömege*	**17,70 kgs**

Goods description

Termékleírás

Item No. Description *Termékleírás*	Product quantity (pcs) *Termék mennyisége (db)*	Package Quantity (pcs) *Csomagok száma (db)*	Dimensions / package (cms) *Méretek/csomag (cm)*	Net weight/ pce (kgs) *Nettó tömeg/ db (kg)*	Gross weight/ package (kgs) *Bruttó tömeg/ csomag (kg)*
Vidar Smart HDx (U) *Serial number(s): 1251249, 125124C, 125124D* *Country of Origin:* HUNGARY	3	3	34x24x37	4,85	5,5
Data Cable (Ethernet) 2m for Vidar + Power Cable 2m for Freeway3&Vidar	3	1	21x17x22	0,4	1,2

ARH Informatikai Zrt.
1123 Budapest, Alkotás u. 41.
Asz.:12468904-2-43
Cg.01-10-044343

2026.02.02

ADAPTIVE RECOGNITION — PACKING LIST

PICK UP INFORMATIONS: *Felvételi információk*	DELIVERY ADDRESS: *Szállítási cím*
ARH Informatikai Zrt. Ipari Park 9. 2074 Perbál HUNGARY **Opening hours:** workdays between 08:00-16:00 *Raktári nyitvatartás hétköznap 8-16 óra között* **Contact:** (Ms.) Judit Koller, (Ms.) Barbara Berényi +36209781240, +36202861379 logistics@arh.hu	Traffic Tech Building 8, Floor 6, Olaya Street P.O. Box 13524 Riyadh SAUDI ARABIA, KINGDOM OF **Contact:** Emmavie Vergara (+974) 44269000 emmavie@traffic-tech.com

Quote No.	**Order No.** (Reference)	PO No.	Terms of Delivery
QUO-25061-S0D9S2	**ADR250002621**	**POR-00013**	**DAP** **Riyadh**

Measurements and weight

Méretek súlyok

Total nr. of the packages: *Csomagok száma*	**4 package(s)**
Total net weight: *Szállítmány nettó tömege*	**15,75 kgs**
Total gross weight: *Szállítmány bruttó tömege*	**17,70 kgs**

Goods description

Termékleírás

Item No. **Description** *Termékleírás*	**Product quantity (pcs)** *Termék mennyisége (db)*	**Package Quantity (pcs)** *Csomagok száma (db)*	**Dimensions / package (cms)** *Méretek/csomag (cm)*	**Net weight/ pce (kgs)** *Nettó tömeg/ db (kg)*	**Gross weight/ package (kgs)** *Bruttó tömeg/ csomag (kg)*
Vidar Smart HDx (U) *Serial number(s): 1251249, 125124C, 125124D* *Country of Origin:* HUNGARY	3	3	34x24x37	4,85	5,5
Data Cable (Ethernet) 2m for Vidar + Power Cable 2m for Freeway3&Vidar	3	1	21x17x22	0,4	1,2

ARH Informatikai Zrt.
1123 Budapest, Alkotás u. 41.
Asz.:12468904-2-43
Cg.01-10-044343

Packing List

Ship To	**Traffic Tech Security W.L.L.**	**Shipping Date**	15th Feb, 2026
Contact Name	Talha Tufail Abbasi	**Shipment Tracking #**	66 0591 4195
Contact Number	(+966) 537990316	**Shipment Company**	DHL
Contact Email	talha@traffic-tech.com	**Packed By**	Abdul Karim
Address	Building No. 6217, Al Olaya Street, Al Olaya District, Secondary No. 2822, Postal Code 12241, Riyadh, Kingdom of Saudi Arabia		

Packing Summary

Box #	Length (cm)	Width (cm)	Height (cm)	Gross Weight (Kg)	Volumetric Weight (Kg)	Quantity PCS
1,2,3,4,5,6,7	35	35	35	6	5.1	7
7	38	48	40	25	22.9	3
8	40	54	44	28	26.6	1
			Total			

Shipping Contents

S No	Item code	Box #	Serial #	Item	QTY
1	201-10101-01	1,2,3,4,5,6,7	10050-0040001 10035-0040006 10035-0040007 10035-0040008 10035-0040009 10035-0040010 10035-0040011	Vista Pro Camera Head	07
2	10060	7,8	10060-0010023 10060-0010028 10060-0010034 10060-0010035 10060-0010036 10060-0010037 10060-0010038 10060-0010039 10060-0010040 10060-0010041 10060-0010042 10060-0010043 10060-0010044 10060-0010045	IR Strobe, 48 LEDs (850nm, NIR), 20-degree angle	14

Note: All the Items duly received by TTS according to the Packing list (Reference # 660591 4195) Talha 06-04-2026

www.hazen.ai

S No	Item code	Box #	Serial #	Item	QTY
3	10063	8	10063-0010036 10063-0010038 10063-0010040 10063-0010041 10063-0010043 10063-0010044 10063-0010046	DC 24V - 240W Panel mount Supply (Input voltage: 220VAC)	07
4	10062	8	-	Mount – Omni	07
5	10101	8	-	Camera Mount SS	07
6	10043	8	-	IR Mount SS	07
7	10136	8	-	IR Extension Plate	07
8	10124	7	-	Cable - Power - 10m	07
9	10040	8	-	RJ45-Socket	07
10	10143	7	-	Isolated 220V Detection Module	14
11	-	8	-	Hose Clamps	28
12	-	8	-	Camera Mount Screws	28
13	-	8	-	Bracket Mount Screws	112

Name: Muhammad Asim Mumtaz

Date : 15th Feb, 2026

Note: All the items duly received by TTS according to the Packing list (Reference # 6605914195)

Talha 06-04-2026

QUALITY CONTROL INSPECTION REPORT

Issue Date : 12-02-2026

Report Number	P.O Number	Date of Inspection
HZ- 0014	TSPO-231125-006-R1	04-02-2026

General Information

Product Name	Hazen Vista Pro
Customer	Traffic Tech Security W.L.L.
No of Units	07
Country of Origin	Saudia Arabia
Quality Control Engineer	Mr. Usman Rahim
Status	Pass

Inspection Details

Product Sr. No	10035-0040006	10035-0040007	10035-0040008	10035-0040009	10035-0040010	10035-0040011	10050-0040001
Material Quality	Pass	Pass	Pass	Pass	Pass	Pass	Pass
Assembly	Pass	Pass	Pass	Pass	Pass	Pass	Pass
Power Test	Pass	Pass	Pass	Pass	Pass	Pass	Pass
Camera Feed	Pass	Pass	Pass	Pass	Pass	Pass	Pass
Motor Test	Pass	Pass	Pass	Pass	Pass	Pass	Pass
GPIO Test	Pass	Pass	Pass	Pass	Pass	Pass	Pass
IR Test	Pass	Pass	Pass	Pass	Pass	Pass	Pass
Thermal Test	Pass	Pass	Pass	Pass	Pass	Pass	Pass

Company Stamp: _____