QIDDIYA DEVELOPMENT COMPANY					
DOCUMENT NUMBER:	QDC-ADM-TEM-QMS-00007	REVISION NUMBER:	0D	ISSUED BY:	PMO
DOCUMENT TITLE	MIR FORM	DOCUMENT TYPE:	FORM	DATE ISSUED:	MAY-08-2022

Qiddiya

MATERIAL INSPECTION REQUEST (MIR) FORM

Contractor:	HAIF COMPANY
Project:	QPMO-410-CT-00618- ROAD ACCESS TO RESORT CORE
Contract No.:	QI09043311-VO-0004
Material Inspection Request Number:	QRXM114000-HFC-TEC-MIR-ITS-02-RO5-00008

Haif Company — Freyssinet — HAIF-FREYSSINET JV

Discipline

Architecture	☐	Mechanical	☐	Information Technology	☐	Quality	☐	Project Controls	☐
Civil/Structural	☑	Electrical	☐	Landscape	☐	Safety	☐	Construction Management	☐
Other	☐								

MATERIAL DESCRIPTION

Inspection / Test Location:	INTERIM ROAD MAIN LINE-02		
Material Name:	ITS SYSTEMS CONTROL ENCLOSURE,	**Quantity:**	11 Pcs.
P.O Number		**Delivery Note Number:**	TTSDN-HAIF-141225-006
Approved Material Transmittal Number: (Aconex document Approval)	QRXM114000-HFC-TEC-MAT-ITS-02-RO5-00012	**Approval Date:**	
Inspection Date:	02-Apr-2026	**Inspection Start Time:**	09:30 AM
ITP:		**Checklist:**	
Spec's / Dwg. Ref.:	TRAFFIC TECH SECURITY W.L.L	**Approved Method Statement Number:**	
Attachments:	**Test Certificate:** (•) Yes ( ) No **IFC / Shop Drawings:** ( ) Yes (•) No		

DESCRIPTION OF MATERIAL

Control Enclosure 559MMHX438WX470MMD, IP 65, GI G90 Sheet - Powder Coating Finish, Double Isolated Layer , 1Fan 220V, Filter, CNC Foam Gasket (04 Pcs.) Control Enclosure H1800XW800XD600 mm, IP 65, GI G90 Sheet - Powder Coating Finish, Double Isolated Layer, 2Fan 220V, 2 Filter, CNC Foam Gasket (07 Pcs.) Interim Road Main Line-02

CONTRACTOR - QUALITY INSPECTOR - INITIAL INSPECTION FINDINGS:

Are Complete Details Mentioned in P.O and Delivery Note?	(•) YES ( ) NO	REMARKS	
Complies with Approved ITPs/Checklists?	(•) YES ( ) NO	REMARKS	
Signs of Physcial Damage?	( ) YES (•) NO	REMARKS	
Conforms to Approved Material Submittal?	( ) YES ( ) NO	REMARKS	

Accepted:	(•)
Accepted with Comments:	( )
Rejected (See Remarks):	( )

REMARKS:					
Name:	Moataz Elkhateeb	**Signature:**		**Date:**	02-04-2026

QIDDIYA / SUPERVISION CONSULTANT QC INSPECTOR - FINAL INSPECTION

B: Approved with Comments
QI09043311-UPR TBN17&TN505
Saud Nawab
Zuhair Fayez Partnership Consultants
Riyadh , Saudi Arabia

Contractor Has complied with Material requirements?	( ) YES ( ) NO	correctly?	( ) YES ( ) NO ( ) NA
Accepted:			✓
Accepted with Comments:			( )
Rejected (See Remarks):			( )

REMARKS:	① Attach approved ITP. ② Comply with the comments mentioned on attach supporting documents.				
Name:	M. YASIR.	**Signature:**		**Date**	02/04/2026

FOR DETAILED MATERIAL INSPECTION STATUS, PLEASE SEE ATTACHED CHECKLIST.
CHECKLISTS THAT ARE NOT ATTACHED AND SIGNED BY SUPERVISION CONSULTANT WILL VOID THIS INSPECTION REQUEST.

This document is the property of Qiddiya Development Company, 2022

Client:	Consultant:	Contractor:
Qiddiya	Zuhair Fayez Partnership	Haif Company / Freyssinet — HAIF-FREYSSINET JV

TECHNICAL DOCUMENTS

Project Name: Package 3 - **Interim Road Access to Resort Core**	**Project Code:** QRXM114000
Location: 00	**Date:** 24-December-2025
Document Title: **Material Approval Request FOR ITS SYSTEM SUPPLYING & INSTALLING BY TRAFFIC TECH SECURITY W.L.L (**ITS Cabinets**)**	**Ref No:** QRXM114000-HFC-TEC-MAT-ITS-02-RO5-00012
	Rev No: 01

Department: ☐ Architectural ☐ Structural ☐ Electrical ☐ Mechanical ☑ ITS ☐ Civil

Type: ☐ Pre-Qualification ☐ Method Statement ☒ Material Submittal ☐ Sample ☐ Other

Document Description: Material Approval Request FOR ITS SYSTEM SUPPLYING & INSTALLING BY TRAFFIC TECH SECURITY W.L.L (ITS Cabinets)

Doc. Ref. No.	Title
QRXM114000-HFC-TEC-MAT-ITS-02-RO5-00012	**Material Approval Request FOR ITS SYSTEM SUPPLYING & INSTALLING BY TRAFFIC TECH SECURITY W.L.L (ITS Cabinets)**

Enclosure:

Submitted By:	**Received By:**
Name: **Eng. Moataz** Signature: Date:24-December-2025	Name: Signature: Date:

Below portion for Consultant Supervision use only

Status: ☐A- Approved ☐B- Approved as noted ☐C- Revise & Resubmit ☐R- For information only

Comments: For comments refer to the CRS

B: Approved with Comments
Saud Nawab
Zuhair Fayez Partnership Consultants
Riyadh , Saudi Arabia

B: Approved with Comments
Zuhair Fayez Partnership Consultants
Riyadh , Saudi Arabia

Below portion for Client use only

Comments:

Signed by: Signature: Date:

TRAFFIC TECH
www.traffic-tech.com

تقنيات المرور الأمنية ذ.م.م.
TRAFFIC TECH SECURITY W.L.L.

Date: 14-Dec-2025
Our Ref: TTSDN-Haif-141225-006

Delivery Note

To: HAIF COMPANY

الى:

Ref: WS045CR-53 (RA2RC – ACCESS ROAD TO RESORT CORE)

SN	Model No. رقم الموديل	Description الوصف	Unit الوحدة	Qty الكمية	Remarks ملاحظات
MATERIAL SUPPLY (TRAFFIC SIGNALS)					
1		Control Enclosure 559MMHX438WX470MMD, IP 65, GI G90 SHEET – POWDER COATING FINISH, DOUBLE ISOLATED LAYER, 1 FAN 220V, FILTER, CNC FOAM GASKET	NOS	4 ✓	
2		Control Enclosure H1800XW800XD600 MM, IP 65, GI G90 SHEET – POWDER COATING FINISH, DOUBLE ISOLATED LAYER, 2 FAN 220V, 2 FILTER, CNC FOAM GASKET	NOS	7 ✓	

Delivered By: EHAB Basta EHAB Date: 14 Dec 2025

Printed Name & Signature

Received By:

Printed Name & Signature

شركة هيف
Haif Contracting

Date: 15/12/2025

Project. Qiddiya

WS-045CR

Received

يرجى تزويدنا بشهادات المطابقة اللازمة لشبكة RA2RC

SMART VISION FACTORY
https://svc-ksa.com/
7385 : AL Kharj Branch Rd - Al Noor Dist.
Riyadh 14321-2362

PDI REPORT

Description: - OUTDOOR ENCLOSURE 559 x 438 x 470	Client Name: - Traffic Tech Security W.L. L
Total QTY: - 04PCS	SO, NO: - 870
Date: - 12-16-2025	PO NO: - -
Drawing Number: - SO-870-01	SR NO: - SO-870-01

Sr.No.	Description	Observation					Remarks
		1	2	3	4	5	
FABRICATED CABINET							
1	Punching Of Critical Holes	√	√	√	√	√	
2	Fan Filter Cut Layout	√	√	√	√	√	
3	Wire Outlet	√	√	√	√	√	
4	Mounting plate fixation	√	√	√	√	√	
5	Door Hinge holes	√	√	√	√	√	
6	Din rail Mounting Holes	√	√	√	√	√	
7	Welding	√	√	√	√	√	
8	Draw And Embossing	√	√	√	√	√	
9	Bending	√	√	√	√	√	
10	Fitment	√	√	√	√	√	
11	Front Bazzel	NA	NA	NA	NA	NA	
12	Seismic kit	NA	NA	NA	NA	NA	
13	Assembly Holes	√	√	√	√	√	
14	Bur & Spatter	√	√	√	√	√	
15	Traceability Code	√	√	√	√	√	
POWDER COATED CABINET							
A	Visual Inspection of Coating	√	√	√	√	√	
B	Printing (logos & stickers)	NA	NA	NA	NA	NA	
C	Mean Average Value in microns	90	95	105	89	99	PASS
A	With fabrication	√	√	√	√	√	
Conclusion: Accept / Conditional Accept /Reject		Accept					

	SVC QC APPROVED
Prepared By: - Alhareth	Verified By: - Sunil Kashinath

SMART VISION FACTORY
https://svc-ksa.com/
7385 : AL Kharj Branch Rd - Al Noor Dist.
Riyadh 14321-2362

IK10 IMPACT TEST REPORT (IEC 62262)

Report No.	47321-01	**Date**	12-15-2025	**Page**	1 of 1
Customer	Traffic Tech Security W.L.L	**Project**	-	**Location**	RIYADH
Product Name	OUTDOOR ENCLOSURE 559 x 438 x 470	**Model / Type**	ODU	**IP Rating**	IP65
Standard	IEC 62262	**IK Rating**	IK10	**Impact Energy**	20 Joules

TEST DETAILS

Test Equipment	Vertical drop Hammer	**Hammer Mass**	5 kg	**Drop Height**	400 mm
Number of Impacts	3	**Impact Locations**	Front/Rear/Sides	**Ambient Temp**	25
Test Orientation	Vertical downward	**Surface Condition**	Powder Coated		

TEST RESULTS

S.No	Impact Location	Energy (J)	Observation	Damage (Yes/No)	Remarks
1	Door	20	-	no	pass
2	Body	20	-	no	pass
3	Canopy	20	-	no	pass
4					
5					

CONCLUSION

☒ PASS ☐ FAIL

Tested By	Alhareth	**Checked By**	Sunil
Signature & Date		**Signature & Date**	

SMART VISION FACTORY
https://svc-ksa.com/
7385 : AL Kharj Branch Rd - Al Noor Dist.
Riyadh 14321-2362

PDI REPORT

Description: - OUTDOOR ENCLOSURE 1800 x 800 x 600	Client Name: - Traffic Tech Security W.L. L
Total QTY: - 07PCS	SO, NO: - 870
Date: - 12-16-2025	PO NO: - -
Drawing Number: - SO-870-02	SR NO: - SO-870-02

Sr.No.	Description	Observation					Remarks
		1	2	3	4	5	
FABRICATED CABINET							
1	Punching Of Critical Holes	√	√	√	√	√	
2	Fan Filter Cut Layout	√	√	√	√	√	
3	Wire Outlet	√	√	√	√	√	
4	Mounting plate fixation	√	√	√	√	√	
5	Door Hinge holes	√	√	√	√	√	
6	Din rail Mounting Holes	√	√	√	√	√	
7	Welding	√	√	√	√	√	
8	Draw And Embossing	√	√	√	√	√	
9	Bending	√	√	√	√	√	
10	Fitment	√	√	√	√	√	
11	Front Bazzel	NA	NA	NA	NA	NA	
12	Seismic kit	NA	NA	NA	NA	NA	
13	Assembly Holes	√	√	√	√	√	
14	Bur & Spatter	√	√	√	√	√	
15	Traceability Code	√	√	√	√	√	
POWDER COATED CABINET							
A	Visual Inspection of Coating	√	√	√	√	√	
B	Printing (logos & stickers)	NA	NA	NA	NA	NA	
C	Mean Average Value in microns	92	98	102	103	105	PASS
A	With fabrication	√	√	√	√	√	

Conclusion: Accept / Conditional Accept /Reject — Accept

Prepared By: - Alhareth	Verified By: - Sunil Kashinath

SMART VISION FACTORY
https://svc-ksa.com/
7385 : AL Kharj Branch Rd - Al Noor Dist.
Riyadh 14321-2362

IK10 IMPACT TEST REPORT (IEC 62262)

Report No.	47321-01	**Date**	12-15-2025	**Page**	1 of 1
Customer	Traffic Tech Security W.L.L	**Project**	-	**Location**	RIYADH
Product Name	OUTDOOR ENCLOSURE 1800 x 800 x 600	**Model / Type**	ODU	**IP Rating**	IP65
Standard	IEC 62262	**IK Rating**	IK10	**Impact Energy**	20 Joules

TEST DETAILS

Test Equipment	Vertical drop Hammer	**Hammer Mass**	5 kg	**Drop Height**	400 mm
Number of Impacts	4	**Impact Locations**	Front/Rear/Sides	**Ambient Temp**	25
Test Orientation	Vertical downward	**Surface Condition**	Powder Coated		

TEST RESULTS

S.No	Impact Location	Energy (J)	Observation	Damage (Yes/No)	Remarks
1	Door	20	-	no	pass
2	Body	20	-	no	pass
3	Canopy	20	-	no	pass
4	Fan Guard	20		no	pass
5					

CONCLUSION

☒ PASS ☐ FAIL

Tested By	Alhareth	**Checked By**	Sunil
Signature & Date		**Signature & Date**	

TEST REPORT

SR- 436254 **Report Date:** Dec 14, 2025

Customer*	Smart Vision Factory
Address*	Al Dera, Al Manakh District, Riyadh, 14614, SAU,
Customer Request Info	GCA-SQ25007685
Manufacturer	Smart Vision Factory
Address	Al Dera, Al Manakh District, Riyadh, 14614, SAU,
Product	GME OUTDOOR CABINET
Brand	SVC GME CABINET
Model	IP-65-GME-SVC-014
Technical specifications	Enclosure H-1800 x W-800 x D-600 mm
Country of Mfr.	KSA
Received Date	07-12-2025
Test Start Date	08-12-2025
Test End Date	10-12-2025
Test Location	201st St. 2nd Industrial City, Riyadh, Saudi Arabia
Test Method	SASO GSO IEC 60529:2015 (IP65)
Environmental Conditions	25 °C

Test Results:

Result: **CONFORM**
Remarks:

Authorized Signatory:

Albert Delloro
Technical Manager



GCC Lab Conformity Assessment Company
شركة المختبر الخليجي للتحقق والمطابقة
مختبر فحص المنتجات الكهربائية-الرياض
Electrical Products Testing Lab-Riyadh
CR No.: 2050115437

- Information with "*" denotes Customer provided information.
- Results are found on the succeeding pages.
- Test(s) with "**" denotes non-accredited test(s). Test(s) with "***" denotes subcontracted test(s).
- Results relates to sample as received and only to the item(s) tested on specified Standard Test Method(s) and specific clause(s).
- Tests are performed on standard rated voltages and frequency in Saudi Arabia.
- Test Report shall not be reproduced, except in full, without written approval of EPTLR, GCA.
- The laboratory utilizes decision rule on MSP/7.8/01.01 procedure for tests wherein statement of conformity are stated.
- Unless requested for return, Test Item(s) are destroyed and discarded 90 days after Test Report Date.
- Test conducted may form into unusable and dangerous item(s). GCA, EPTLR do not assume liability resulting from the use of the returned item(s).
- Test report meets the requirement of ILAC-G8:09/2019 Decision Rules. Binary Statement for Simple Acceptance Rule ($x = 0$)

201st St. 2nd Industrial City, Riyadh, Saudi Arabia
Tel: +966 920029293 Ext. 1108 Fax: +966 920029296
Email: sales@gcclcsc.com , Website: https://www.gcclcsc.com

Result Details: _____

Clause	Test Description	Analysis	Result
13.4	**Dust test for first characteristic numerals 5 and 5**		**PASS**
	The test is made using a dust chamber incorporating the basic principles shown in figure 2 whereby the powder circulation pump may be placed by other means suitable to maintain the talcum powder in suspension in a closed test chamber. The talcum powder used shall be able to pass through a square meshed sieve, the nominal wire diameter of which is 50 µm and the minimal width of a gap between wires 75 µm. The amount of the talcum powder to be used is 2 kg per cubic meter of the test chamber volume. It shall not have been used for more than 20 tests.	Complied	p
	ENCLOSURE ARE OF NECESSITY IN ONE OF TWO CATEGORIES:		
	Category 1: Enclosures where the nominal working cycle of the equipment causes reductions in air pressure within the enclosure below that of the surrounding air, for example, due to thermal cycling effects.	Category 1as per clause 13.6.1 (special conditions for first characteristic numeral 6)	p
	Category 2: Enclosures where no pressure difference relative to the surrounding air is present.	Category 1	NA
	CATEGORY 1ENCLOSURES:		
	The enclosure under test is supported inside the test chamber and the pressure inside the enclosure is maintained below the surrounding atmospheric pressure by a vacuum pump. The suction connection shall be made to a hole specially provided for this test. If not otherwise specified in the relevant product standard, this hole shall be in the vicinity of the vulnerable parts.	The suction connection pass thru the cable inlet hole.	p
	If it is impracticable to make a special hole, the suction connection shall be made for the cable inlet hole. If there are holes (for example, more able inlet holes or drain-holes) these shall be treated as intended for normal use on site.	Complied Cable inlet hole	p
	The object of the test is to draw into the enclosure, be means of depression, a volume of air 80 times the volume of the sample enclosure tested without exceeding the extraction rate of 60 volumes per hour. In no event shall the volume of extraction exceed 2 kPa (20 mbar) on the manometer shown in figure 2.	Complied	p
	If an extraction rate of 40 to 60 volumes per hour is obtained the duration of the test is 2 h.	Not obtained	NA
	If, with a maximum depression of 2 kPa (20 mbar), the	8 Hours	p

201st St. 2nd Industrial City, Riyadh, Saudi Arabia
Tel: +966 920029293 Ext. 1108 Fax: +966 920029296
Email: sales@gcclcsc.com , Website: https://www.gcclcsc.com

	extraction rate is less than 40 volumes per hour, the test is continued until 80 volumes have been drawn through, or a period of 8 h has elapse.		
	Category 2 enclosures:		
	The enclosure under test is supported under its normal operating position inside the test chamber, but is not connected to a vacuum pump. Any drain-hole normally open shall be left open for the duration of the test. The test shall be continued for a period of 8 hours.	Category 1	NA
	Category 1an category 2 enclosures:		
	If it is impracticable to test the complete enclosure in the test chamber, one of the following procedures shall be applied:	Test conducted at complete enclosure	NA
	- Testing of individually enclosed sections of the enclosure;	-	NA
	- Testing of representative parts of the enclosure, comprising components such as doors, ventilation openings, joints, shafts seals, etc., in position during test;	-	NA
	- Testing of a smaller enclosure having the full-scale design details.	-	NA
	In the last two cases, the volume of air to be drawn through the enclosure under test shall be the same as for the whole enclosure in full scale.	-	NA
13.6	Special conditions for first characteristic numeral 6		-
13.6.1	The enclosure shall be deemed category 1, whether reductions in pressure below the atmospheric pressure are present or not.	Category 2	NA
13.6.2	Acceptance conditions for first characteristic numeral 6	Complied	p
	The protection is satisfactory if no deposit of dust is observable inside the enclosure at the end of the	Complied	p
14.2.5	IP second numerical degree (5: Protected against water jet)		PASS
	Test for second characteristic numeral 5 with 6.3mm nozzle.	Complied	p
	The conditions to be observe are as follows:	Complied	p
	- Internal diameter of nozzle: 6.3 mm;	Complied	p
	- Delivery rate: 12.5l/min ± 5%;	Complied	p
	- Water pressure: to be adjusted to achieve the specified delivery rate	Complied	p
	- Core of the substantial stream: circle of approximately 40 mm diameter at 2.5 m distance from nozzle;	Complied	p
	- Test duration per square meter of enclosure surface area	3 min	p

201st St. 2nd Industrial City, Riyadh, Saudi Arabia
Tel: +966 920029293 Ext. 1108 Fax: +966 920029296
Email: sales@gcclcsc.com , Website: https://www.gcclcsc.com

	likely to be sprayed: 1min; Minimum test duration: 3 min.;		
	- Distance from nozzle to enclosure surface: between 2.5 m and 3 m.	2.Sm	p
14.3	Acceptance condition	Complied	p
	After the test in accordance with the appropriate requirements of 14.2.1 to 14.2.9, the enclosure shall be inspected for ingress of water.	Complied	p
	It is the responsibility of the relevant technical committee to specify the amount of water which may be allowed to enter the enclosure and the details of a dielectric strength test, if any.	Complied	p
	In general, if any water has entered, it shall not:	Complied	p
	Be sufficient to interfere with the correct operation of the equipment or impair safety;	Not Affect the Operation	p
	Deposit on insulation parts where it could lead to tracking along the creepage distances;	Deposit But Not Affect Creepage	p
	Reach live parts or wingdings not designed to operate when wet.	Not Reach the live Part	p
	Accumulate near the cable end or enter the cable if any.	Far From the cable	p
	If the enclosure is provided with drain-holes, it should be proved be inspection that any water which enters does not accumulate and that it drains away without doing any harm to the equipment.	No drain water	NA
	For enclosure without drain-holes, the relevant product standard shall specify the acceptance conditions if water can accumulate to reach live parts.	-	NA

GCC Lab Conformity Assessment Company
شركة المختبر الخليجي للتحقق والمطابقة
مختبر فحص المنتجات الكهربائية-الرياض
Electrical Products Testing Lab-Riyadh
CR No.: 2050115437

201st St. 2nd Industrial City, Riyadh, Saudi Arabia
Tel: +966 920029293 Ext. 1108 Fax: +966 920029296
Email: sales@gcclcsc.com , Website: https://www.gcclcsc.com

QUALITY CERTIFICATE

Saudi Iron and Steel Company (HADEED)
P.O.Box 10053 Jubail 31961
Kingdom of Saudi Arabia

حديد
hadeed

شـــهادة الجـــــودة

(الشركة السعودية للحديد والصلب (حديد
ص . ب 10053 الجبيل الصناعية 31961
المملكة العربية السعودية

omer Name and Address اسم الزبون وعنوانه	*Shipping Address* عنوان التسليم			
musairiey Metallic Industries	**Almusairiey Metallic Industries**	*Certificate No.*	**F003934926**	رقم الشهادة
O.BOX -->	**P.O.BOX -->**	*Customer No.*	**20008750**	رقم الزبون
stern High Way Road	**Eastern High Way Road**	*Sales Order/Item No.*	**1410002944/120**	رقم أمر البيع
333 Riyadh	**14333 Riyadh**	*Customer P.O. No.*	**25001957**	رقم أمر الشراء
EL # 112650880	**TEL # 112650880**	*Date of Issue*	**08/12/25**	تاريخ الإصدار
		Delivery note No.	**8410133347**	رقم التسليم

oduct details	**CRCG**	خواص المنتج	Standard	**SASO-ASTM-A653**	المواصفات	Coating Spec.	**G90**	مواصفة الزنك	Steel Grade **CS-TypeB** درجة الحديد
ickness(mm)	**2.00**	السماكة (ملم)	Width(mm)	**1219**	العرض(ملم)				Length(mm) الطول(م)

erial ID رقم اللفة /	Heat ID رقم الصبة	Pieces القطع	Net Wt.(MT) صافي الوزن	YS N/mm2 مقاومة الخضوع	UTS N/mm2 مقاومة الشد	EL% نسبة الاستطالة	GL (mm)L/T اختبار القياس	Bend Test إختبار الثني	Hardness الصلادة	ECV اركنسن	Zinc Coat g/m2 التكسية بالزنك	r	n	Ra(Mm) الخشونه	Impact (J) اختبار تصادم	Others اخرى
5470159	2515095	-	7.56	287	358	36	L0 50	OK	54	-	276	-	-	-	-	-

الخواص الفيزيائية

Heat ID رقم الصب	C كربون	Mn منجنيز	S كبريت	P فوسفور	Si سيليكون	Al ألومنيوم	N نتروجين	Nb نيوبيوم	V فانيديوم	Ti تيتانيوم	Ca كالسيوم	Cr كروم	Cu نحاس	Mo موليبدنيوم	Sn قصدير	Ni نيكل	CEV مكافئ الكربون	Tramp الشوائب	B بورون
515095	0.0517	0.171	0.0104	0.007	0.008	0.0366	0.0025	00	0.00093	0.00085	0.0006	0.016	0.0314	0.00351	0.002	0.0219	0.088		0.00001

التركيب الكيميائي%

Test Temperature °C درجة اختبار التصادم
est is according to standard اختبار الثني حسب المواصفات المطلوبة
/eight Tear Test اختبار الشوط الحر حسب المواصفات المطلوبة
ss Unit وحدة اختبار الصلادة

T CERTIFICATE AS PER EN10204/3.1
شهادة الإختبار حسب المواصفات الأوروبية

OHSAS 18001 2007
Occupational Health & Safety Management System

Responsible Care
14001 2013 & ISO 14001:2004
Environmental Management System

Hadeed laboratory accredited for ISO 17025 : 2017
Cert. No. TL-693
مختبرات حديد معتمدة لنظام المواصفات القياسية
ISO 17025 : 2017
TL-693 رقم الشهادة

This certificate is generated electronically, stamp and signature are not required

QUALITY CERTIFICATE

Saudi Iron and Steel Company (HADEED)
P.O.Box 10053 Jubail 31961
Kingdom of Saudi Arabia

حديد
hadeed

شـــهادة الجـــــودة

(الشركة السعودية للحديد والصلب (حديد
ص . ب 10053 الجبيل الصناعية 31961
المملكة العربية السعودية

Customer Name and Address اسم الزبون وعنوانه	*Shipping Address* عنوان التسليم		
Almusairiey Metallic Industries	**Almusairiey Metallic Industries**	*Certificate No.*	**F003935046** رقم الشهادة
P.O.BOX -->	**P.O.BOX -->**	*Customer No.*	**20008750** رقم الزبون
Eastern High Way Road	**Eastern High Way Road**	*Sales Order/Item No.*	**1410002944/110** رقم أمر البيع
14333 Riyadh	**14333 Riyadh**	*Customer P.O. No.*	**25001957** رقم أمر الشراء
TEL # 112650880	**TEL # 112650880**	*Date of Issue*	**09/12/25** تاريخ الإصدار
		Delivery note No.	**8410133346** رقم التسليم

Product details **CRCG** خواص المنتج | Standard **SASO-ASTM-A653** المواصفات | Coating Spec. **G90** مواصفة الزنك | Steel Grade **CS-TypeB** درجة الحديد

Thickness(mm) **1.50** السماكة (ملم) | Width(mm) **1219** العرض(ملم) | Length(mm) الطول(م)

الخواص الفيزيائية

Material ID رقم اللفة /رقم التغليف	Heat ID رقم الصبة	Pieces القطع	Net Wt.(MT) صافي الوزن	YS N/mm2 مقاومة الخضوع	UTS N/mm2 مقاومة الشد	EL% نسبة الاستطالة	GL (mm)L/T اختبار القياس	Bend Test إختبار الثني	Hardness الصلادة	ECV أركنسن	Zinc Coat g/m2 التكسية بالزنك	r	n	Ra(Mm) الخشونه	Impact (J) اختبار تصادم	Others أخرى
1625470295	2502125	-	7.53	296	358	36	L0 50	OK	56	-	276	-	-	-	-	-
1625470294	2502125	-	7.92	296	358	36	L0 50	OK	56	-	276	-	-	-	-	-

التركيب الكيميائي%

Heat ID رقم الصبة	C كربون	Mn منجنيز	S كبريت	P فوسفور	Si سيليكون	Al ألومنيوم	N نتروجين	Nb نيوبيوم	V فانيديوم	Ti تيتانيوم	Ca كالسيوم	Cr كروم	Cu نحاس	Mo موليبدنيوم	Sn قصدير	Ni نيكل	CEV مكافئ الكربون	Tramp الشوائب	B بورون
2502125	0.0507	0.202	0.0063	0.0034	0.01	0.036	0.0014	00	0.00061	0.00094	0.00036	0.0136	0.0252	0.00499	00	0.0158	0.091		00
2502125	0.0507	0.202	0.0063	0.0034	0.01	0.036	0.0014	00	0.00061	0.00094	0.00036	0.0136	0.0252	0.00499	00	0.0158	0.091		00

pact Test Temperature °C درجة اختبار التصادم

d Test is according to standard اختبار الثني حسب المواصفات المطلوبة

p Weight Tear Test اختبار السقوط الحر حسب المواصفات المطلوبة

hness Unit وحدة اختبار الصلادة

EST CERTIFICATE AS PER EN10204/3.1
شهادة الإختبار حسب المواصفات الأوروبية

OHSAS 18001:2007
Occupational Health & Safety Management System

Responsible Care
14001:2013 & ISO 14001:2004
Environmental Management System

Hadeed laboratory accredited for ISO 17025 : 2017
Cert. No. TL-693
مختبرات حديد معتمدة لنظام المواصفات القياسية
ISO 17025 : 2017
TL-693 رقم الشهادة

This certificate is generated electronically, stamp and signature are not required