QIDDIYA DEVELOPMENT COMPANY					
DOCUMENT NUMBER:	QDC-ADM-TEM-QMS-00007	REVISION NUMBER:	0D	ISSUED BY:	PMO
DOCUMENT TITLE:	MIR FORM	DOCUMENT TYPE:	FORM	DATE ISSUED:	MAY-08-2022

MATERIAL INSPECTION REQUEST (MIR) FORM

Contractor:	HAIF COMPANY
Project:	QPMO-410-CT-00618- ROAD ACCESS TO RESORT CORE
Contract No.:	QI09043311-VO-0004
Material Inspection Request Number:	QRXM114000-HFC-TEC-MIR-ITS-02-RO5-00009

HAIF-FREYSSINET JV

Discipline

Architecture	☐	Mechanical	☐	Information Technology	☐	Quality	☐	Project Controls	☐
Civil/Structural	☑	Electrical	☐	Landscape	☐	Safety	☐	Construction Management	☐
Other	☐								

MATERIAL DESCRIPTION

Inspection / Test Location:	INTERIM ROAD MAIN LINE-02		
Material Name:	ITS - POLE	Quantity:	13 Pcs.
P.O Number		Delivery Note Number:	TTSDN-HAIF-251225-012-TTS-HAIF DN-0014
Approved Material Transmittal Number: (Aconex document Approval)	QRXM114000-HFC-TEC-MAT-ITS-02-RO5-00017	Approval Date:	
Inspection Date:	02-Apr-2026	Inspection Start Time:	10:30 AM
ITP:		Checklist:	
Spec's / Dwg. Ref.:	TRAFFIC TECH SECURITY W.L.L	Approved Method Statement Number:	
Attachments:	Test Certificate: ◉ Yes ○ No IFC / Shop Drawings: ○ Yes ◉ No		

DESCRITPTION OF MATERIAL

ITS POLE 7Mtrs. (05 Pcs.) ITS POLE 7Mtrs. for RWIS & QMS (02 Pcs.) ITS POLE 6.1 Mtrs. for Red Light Camera (04 Pcs.) ITS POLE 15 Mtrs. for CCTV Camera (01 Pcs.) Traffic Signal Controller Enconolite For J1 (01 Pcs.) Interim Road Main Line-02

CONTRACTOR - QUALITY INSPECTOR - INITIAL INSPECTION FINDINGS:

Are Complete Details Mentioned in P.O and Delivery Note?	◉ YES ○ NO	REMARKS	
Complies with Approved ITPs/Checklists?	◉ YES ○ NO	REMARKS	
Signs of Physcial Damage?	○ YES ◉ NO	REMARKS	
Conforms to Approved Material Submittal?	○ YES ○ NO	REMARKS	

Accepted:	◉
Accepted with Comments:	○
Rejected (See Remarks):	○

REMARKS:					
Name:	Moataz Elkhateeb	Signature:		Date:	02-04-2026

QIDDIYA / SUPERVISION CONSULTANT QC INSPECTOR - FINAL INSPECTION FINDI

B: Approved with Comments
QI09043311-UPR TRN17&TN005
Saud Nawab
Zuhair Fayez Partnership Consultants
Riyadh , Saudi Arabia

Contractor Has complied with Material requirements?	○ YES ○ NO	ctly?	○ YES ○ NO ○ NA
Accepted:			○
Accepted with Comments:			☑
Rejected (See Remarks):			○

REMARKS:	① Attach approved ITP. ② Comply with the comments mentioned on attached supporting documents.				
Name:	M. YASIR.	Signature:		Date	02/04/2026.

FOR DETAILED MATERIAL INSPECTION STATUS, PLEASE SEE ATTACHED CHECKLIST.
CHECKLISTS THAT ARE NOT ATTACHED AND SIGNED BY SUPERVISION CONSULTANT WILL VOID THIS INSPECTION REQUEST.

This document is the property of Qiddiya Development Company, 2022

Client:	Consultant:	Contractor:
Qiddiya	Zuhair Fayez Partnership	Haif Company / Freyssinet — HAIF-FREYSSINET JV

TECHNICAL DOCUMENTS

Project Name: Package 3 - **Interim Road Access to Resort Core**	**Project Code:** QRXM114000
Location: 00	**Date:**22-January-2026
Document Title:**Material Approval Request FOR ITS SYSTEM SUPPLYING & INSTALLING BY TRAFFIC TECH SECURITY W.L.L (**ITS and CCTV Poles**)**	**Ref No:** QRXM114000-HFC-TEC-MAT-ITS-02-RO5-00017 **Rev No:** 00

Department: ☐ Architectural ☐ Structural ☐ Electrical ☐ Mechanical ☑ ITS ☐ Civil

Type: ☐ Pre-Qualification ☐ Method Statement ☒ Material Submittal ☐ Sample ☐ Other

Document Description:Material Approval Request FOR ITS SYSTEM SUPPLYING & INSTALLING BY TRAFFIC TECH SECURITY W.L.L (ITS and CCTV Poles)

Doc. Ref. No.	Title
QRXM114000-HFC-TEC-MAT-ITS-02-RO5-00017	**Material Approval Request FOR ITS SYSTEM SUPPLYING & INSTALLING BY TRAFFIC TECH SECURITY W.L.L** (ITS and CCTV Poles)

Enclosure:

Submitted By:	**Received By:**
Name: **Eng. Moataz** Signature: Date:22-January-2026	Name: Signature: Date:

Below portion for Consultant Supervision use only

Status: ☐A- Approved ☐B- Approved as noted ☐C- Revise & Resubmit ☐R- For information only

Comments:

B: Approved with Comments
Zuhair Fayez Partnership Consultants
Riyadh , Saudi Arabia

1. The mounting heights of all ITS / RWIS / AQM devices shall be in accordance with SHC306, project specification & manufacturers' recommendations to ensure optimal system performance.
2. Structural calculation shall be reviewed by structural engineer.
3. Provide weatherproof, non- degradable heat-resistant rubber to all access doors
4. Pole specifications shall be as per the pole manufacturer's recommendations
5. Galvanization & Compliance certificates to be provided at the stage of MIR.
6. All materials shall be in compliance with project specifications and relevant standards

B: Approved with Comments
Saudi Nawaib
Zuhair Fayez Partnership Consultants
Riyadh , Saudi Arabia

Below portion for Client use only

Comi

B: Approved with Comments
Zuhair Fayez Partnership Consultants
Riyadh , Saudi Arabia

Signed by: Signature: Date:

TRAFFIC TECH
www.traffic-tech.com

تقنيات المرور الأمنية ذ.م.م.
TRAFFIC TECH SECURITY W.L.L.

Date: 25-12-2025
Our Ref: TTSDN-HAIF-251225-012

Delivery Note

To: HAIF COMPANY

الى:

Ref: WS045CR-53 (RA2RC – ACCESS ROAD TO RESORT CORE)

SN	Model No. رقم الموديل	Description الوصف	Unit الوحدة	Qty الكمية	Remarks ملاحظات
MATERIAL SUPPLY (ITS SYSTEMS)					
1		ITS POLE 7 mtrs	NOS	05 ✓	

Delivered By: EHAB BASLA EHAB
Printed Name & Signature

Date: 25 DEC 2025

Received By:
Printed Name & Signature

Date: 25/12/2025

IMRAN Muhammad
Check after instalatation

Date

Project. Qiddiya

WS-045CR

Received

شركة تغليف الحديد العصرية
Modern Steel Coating Co.
رقم الضريبية المضافة ٣٠٠٤٦٥٧٨٧١٠٠٠٠٣

HOT DIP GALVANIZING INSPECTION CERTIFICATE

This Certificate is issued to RENEWABLE LIGHTING FACTORY FOR INDUSTRY L.L.C .

Customer Name	RENEWABLE LIGHTING FACTORY FOR INDUSTRY L.L.C .				
Total Quantity	7	Customer Job #	RLCO-500388	Report No.	MSCC/QC/ 1187
Min. DFT Req.	AS PER TAB 01-ASTM 123-24	Temperature°C	450	Inspection Date	5-Jan-2026
Applicable Std.	ASTM A 123 / 12-5AMSS 007			Elcometer-456 Serial No.SH13906	

We hereby Certify that the steel articles mentioned herein below have been galvanized, sampled and inspected in accordance with Standard ASTM A123 - 2024 : Zinc Coating on Iron and Steel Products.

Material Details

Sr. #	Description	Qty (Pcs)	Sr. #	Description	Qty (Pcs)
1	[FG-OCT-00113] Octagonal camera pole 15.0m high ,60.mm ,7mm thk with base plate 550*550*30mm painted RAL 7015	1	3	[FG-OCT-00116] Octagonal RWIS Pole 7.0m high , 4.0mm thk with base plate 350*350*20mmpainted RAL7015	2
2	[FG-OCT-00114]Octagonal ITS pole 6.1m high ,4.0mm thk with base plate 300*3000*15mm painted RAL 7015	4			

Inspection and Test Details

1. VISUAL INSPECTION

Inspection Description	Inspection Results	
	Yes	Remarks
1. Bare Spots	-	Within Std.
2.Roughness	-	Within Std.
3.White Rust	-	Within Std.
4. Ash Inclusions	-	Within Std.

Inspection Description	Inspection Results		
	Yes	No	Remarks
5 Lumpiness & Runs	-	✓	Within Std.
6 Dross Inclusions/Pimples	-	✓	Within Std
7.Flux Inclusions/Stains	-	✓	Within Std.
8 Dull Gray	-	✓	Within Std.

2. ADHESION TEST RESULTS (STOUT KNIFE)

Sample #	Result	Remarks
As below Sample	Satisfactory	Passed

3. COATING THICKNESS MEASUREMENTS (in Microns)

Part / Sample #	1	2	3	4	5	Average	Remarks
[FG-OCT-00113] Octagonal camera pole 15.0m high ,60.mm ,7mm thk with base plate 550*550*30mm painted RAL 7015	100	111	106	105	108	104	Acceptable
[FG-OCT-00114]Octagonal ITS pole 6.1m high ,4.0mm thk with base plate 300*3000*15mm painted RAL 7015	106	111	102	108	114	106	Acceptable
[FG-OCT-00116] Octagonal RWIS Pole 7.0m high , 4.0mm thk with base plate 350*350*20mmpainted RAL7015	104	111	105	107	113	108	Acceptable

Tested / Inspected by:	Reviewed / Approved by:	Reviewed by:	Reviewed by:
QC Inspector / Engineer	Quality Manager	Customer-QC	Customer / TPI (If applicable)

QA/QC DEPARTMENT

TRAFFIC TECH
www.traffic-tech.com

تقنيات المرور الأمنية ذ.م.م.
TRAFFIC TECH SECURITY W.L.L.

Date: 08-01-2026
Our Ref: TTS-HAIF_DN-0014

Delivery Note

To: HAIF COMPANY
---------- الى:

Ref: WS045CR-53 (RA2RC – ACCESS ROAD TO RESORT CORE)

SN	Model No. رقم الموديل	Description الوصـــــــف	Unit الوحـدة	Qty الكميـــة	Remarks ملاحظـات
		MATERIAL SUPPLY (ITS SYSTEMS)			
1		ITS POLE 7 MTRS FOR RWIS&QMS	NOS	02 ✓	
2		ITS POLE 6.1 MTRS FOR RED LIGHT CAMERA	NOS	04 ✓	
3		ITS POLE 15 MTRS FOR CCTV CAMERA	NOS	01 ✓	
4		TRAFFIC SIGNAL CONTROLLER ECONOLITE FOR J1	NOS	01	

Haif Contracting
Date
Project. Qiddiya
WS-045CR
Received

Delivered By: EHAB BASLA **Date:** 08 January 2026
---------- ----------
Printed Name & Signature

Received By: **Date:**
---------- ----------
Printed Name & Signature

Otscheer

شركة تغليف الحديد العصرية
Modern Steel Coating Co.
رقم الضريبة المضافة ٣٠٠٤٦٥٧٨٧١٠٠٠٠٣

HOT DIP GALVANIZING INSPECTION CERTIFICATE

This Certificate is issued to RENEWABLE LIGHTING FACTORY FOR INDUSTRY L.L.C .

Customer Name	RENEWABLE LIGHTING FACTORY FOR INDUSTRY L.L.C .				
Total Quantity	7	Customer Job #	RLCO-500388	Report No.	MSCC/QC/ 1187
Min. DFT Req.	AS PER TAB-01-ASTM 123-24	Temperature°C	450	Inspection Date	5-Jan 2026
Applicable Std.	ASTM A 123 / 12-SAMSS 007			Elcometer-456 Serial No.SH13906	

We hereby Certify that the steel articles mentioned herein below have been galvanized, sampled and inspected in accordance with Standard ASTM A123 - 2024 : Zinc Coating on Iron and Steel Products.

Material Details

Sr. #	Description	Qty (Pcs)	Sr. #	Description	Qty (Pcs)
1	[FG-OCT-00113] Octagonal camera pole 15.0m high ,60.mm ,7mm thk with base plate 550*550*30mm painted RAL 7015	1	3	[FG-OCT-00116] Octagonal RWIS Pole 7.0m high , 4.0mm thk with base plate 350*350*20mmpainted RAL7015	2
2	[FG-OCT-00114]Octagonal ITS pole 6.1m high ,4.0mm thk with base plate 300*3000*15mm painted RAL 7015	4			

Inspection and Test Details

1. VISUAL INSPECTION

Inspection Description	Inspection Results	
	Yes	Remarks
1. Bare Spots	-	Within Std.
2.Roughness	-	Within Std.
3.White Rust	-	Within Std.
4. Ash Inclusions	-	Within Std.

Inspection Description	Inspection Results		
	Yes	No	Remarks
5.Lumpiness & Runs	-	✓	Within Std.
6.Dross Inclusions/Pimples	-	✓	Within Std
7.Flux Inclusions/Stains	-	✓	Within Std.
8.Dull Gray	-	✓	Within Std.

2. ADHESION TEST RESULTS (STOUT KNIFE)

Sample #	Result	Remarks
As below Sample	Satisfactory	Passed

3. COATING THICKNESS MEASUREMENTS (in Microns)

Part / Sample #	1	2	3	4	5	Average	Remarks
[FG-OCT-00113] Octagonal camera pole 15.0m high ,60.mm ,7mm thk with base plate 550*550*30mm painted RAL 7015	100	111	106	105	108	104	Acceptable
[FG-OCT-00114]Octagonal ITS pole 6.1m high ,4.0mm thk with base plate 300*3000*15mm painted RAL 7015	106	111	102	108	114	106	Acceptable
[FG-OCT-00116] Octagonal RWIS Pole 7.0m high , 4.0mm thk with base plate 350*350*20mmpainted RAL7015	104	111	105	107	113	108	Acceptable

Tested / Inspected by:	Reviewed / Approved by:	Reviewed by:	Reviewed by:
QC Inspector / Engineer	Quality Manager	Customer-QC	Customer / TPI (If applicable)

MSCC QMS F-01, Rev 00 (01.02.23)

Renewable Lighting Factory for Industries

RLCO SO No.: SO - 388

Client PO#: PO-101225-009

Client name: Traffic Tech Security

Project: Qiddiya

Report Ref No: RLCO/PC-518

Inspection date: 8-1-2025

Manufacturer: RLCO

1st stage Inspection ☑

Inspection location: Dammam

Surface treatment and process

Inspection type: 2nd stage inspection ☑

Final assay & Pre shipment inspection

Delivery Note No:TTS-HAIF-DN-0014

Type of coating process: Electrostatic Powder Coating

Curing yes ☑ No ☐

Curing temperature: 200°c

This inspection report evidence that RLCO QC department has performed final inspection on below powder coated items and is acceptable as per Approved specifications.

S.no	Item code	Item description	Qty
1	[FG-OCT-00113]	H.D.G Octagonal Camera Pole 15.0m High, 6.0mm, 7mm thk with Base Plate 550*550*30mm. Painted RAL 7015	01 pc
2	[FG-OCT-00114]	H.D.G Octagonal ITS Pole 6.1m High, 4.0mm thk with Base Plate 300*300*15mm Painted RAL 7015	04 pc's
3	[FG-OCT-00116]	H.D.G Octagonal RWIS Pole 7.0m High,4.0mm tht with Base Plate 350*350*20mm Painted RAL 7015	02 pc's

Electrostatic Powder coating Inspection report
Acceptance as per ASTM D3451

Sample No:	Product Material size	Product type	Elctrostatic	Color finish	DFT test	Gloss test	Surface Texture	Adhesion test	Visual test	final Result
sam#1	15m, 6.1m & 7m	Oct Pole	Pass	Pass	pass	pass	pass	pass	pass	pass
Sam#2			Pass	Pass	pass	pass	pass	pass	pass	pass
Sam#3			Pass	Pass	pass	pass	pass	pass	pass	pass

Storage & packing:

1. Powder coated poles are stored on wooden pallets
2. Powder coated poles are wrapped and covered with polythene cover

yes ☑ No ☐

Project Engineer

QA Engineer