QIDDIYA DEVELOPMENT COMPANY					
DOCUMENT NUMBER:	QDC-ADM-TEM-QMS-00007	REVISION NUMBER:	0D	ISSUED BY:	PMO
DOCUMENT TITLE	MIR FORM	DOCUMENT TYPE:	FORM	DATE ISSUED:	MAY-08-2022

MATERIAL INSPECTION REQUEST (MIR) FORM

Contractor:	HAIF COMPANY
Project:	QPMO-410-CT-00618- ROAD ACCESS TO RESORT CORE
Contract No.:	QI09043311-VO-0004
Material Inspection Request Number:	QRXM114000-HFC-TEC-MIR-ITS-02-RO5-00011

HAIF-FREYSSINET JV

Discipline

Architecture	☐	Mechanical	☐	Information Technology	☐	Quality	☐	Project Controls	☐
Civil/Structural	☑	Electrical	☐	Landscape	☐	Safety	☐	Construction Management	☐
Other	☐								

MATERIAL DESCRIPTION

Inspection / Test Location:	INTERIM ROAD MAIN LINE-02		
Material Name:	VVDS Vehicle Video Detection System TRAFFIC CAM AI-WIDE AND CABLES	**Quantity:**	04 Nos.
P.O Number		**Delivery Note Number:**	TTSDN-HAIF-010626-022
Approved Material Transmittal Number: (Aconex document Approval)	QRXM114000-HFC-TEC-MAT-ITS-02-RO5-00010	**Approval Date:**	
Inspection Date:	08-Jun-2026	**Inspection Start Time:**	10:00 AM
ITP:		**Checklist:**	
Spec's / Dwg. Ref.:	TRAFFIC TECH SECURITY W.L.L	**Approved Method Statement Number:**	
Attachments:	**Test Certificate:** ◉ Yes ○ No		
	IFC / Shop Drawings: ○ Yes ◉ No		

DESCRITPTION OF MATERIAL

Traffic Cam AI-Wide (VVDS) With Accessories (03 NOS.) TI BPL3 EDGE B&SIU (01NOS.) Interim Road Main Line-02

CONTRACTOR - QUALITY INSPECTOR - INITIAL INSPECTION FINDINGS:

Are Complete Details Mentioned in P.O and Delivery Note?	◉ YES ○ NO	**REMARKS**	
Complies with Approved ITPs/Checklists?	◉ YES ○ NO	**REMARKS**	
Signs of Physcial Damage?	○ YES ◉ NO	**REMARKS**	
Conforms to Approved Material Submittal?	○ YES ○ NO	**REMARKS**	

Accepted:	◉
Accepted with Comments:	○
Rejected (See Remarks):	○

REMARKS:					
Name:	Moataz Elkhateeb	**Signature:**		**Date:**	08-06-2026

QIDDIYA / SUPERVISION CONSULTANT QC INSPECTOR - FINAL INSPECTION FINI

B: Approved with Comments
QI09043311-UPR TBN17&TN505
Saud Nawab
Zuhair Fayez Partnership Consultants
Riyadh , Saudi Arabia

Contractor Has complied with Material requirements?	○ YES ○ NO
ectly?	✓ YES ○ NO ○ NA
Accepted:	○
Accepted with Comments:	✓
Rejected (See Remarks):	○

REMARKS:	① Final approval is subject to the successful completion and acceptance of Testing and commissioning. ② Comply with the comments mentioned on attached supporting documents. ③ Attach approved ITP.				
Name:	M. YASIR.	**Signature:**		**Date**	09/06/2026.

FOR DETAILED MATERIAL INSPECTION STATUS, PLEASE SEE ATTACHED CHECKLIST.
CHECKLISTS THAT ARE NOT ATTACHED AND SIGNED BY SUPERVISION CONSULTANT WILL VOID THIS INSPECTION REQUEST.

This document is the property of Qiddiya Development Company, 2022

Client:	Consultant:	Contractor:
Qiddiya	Zuhair Fayez Partnership	Haif Company / Freyssinet / HAIF-FREYSSINET JV

TECHNICAL DOCUMENTS

Project Name: Package 3 - **Interim Road Access to Resort Core**	**Project Code:** QRXM114000
Location: 00	**Date:**08-December2025
Document Title:**Material Approval Request FOR ITS SYSTEM SUPPLYING & INSTALLING BY TRAFFIC TECH SECURITY W.L.L (**Vehicle Video Detection System**)**	**Ref No:** QRXM114000-HFC-TEC-MAT-ITS-02-RO5-00010
	Rev No: 01

Department: ☐ Architectural ☐ Structural ☐ Electrical ☐ Mechanical ☑ ITS ☐ Civil

Type: ☐ Pre-Qualification ☐ Method Statement ☒ Material Submittal ☐ Sample ☐ Other

Document Description:Material Approval Request FOR ITS SYSTEM SUPPLYING & INSTALLING BY TRAFFIC TECH SECURITY W.L.L (Vehicle Video Detection System)

Doc. Ref. No.	Title
QRXM114000-HFC-TEC-MAT-ITS-02-RO5-00010	**Material Approval Request FOR ITS SYSTEM SUPPLYING & INSTALLING BY TRAFFIC TECH SECURITY W.L.L (Vehicle Video Detection System)**

Enclosure:

Submitted By:	**Received By:**
Name: **Eng. Moataz** Signature: Date:08-December-2025	Name: Signature: Date:

Below portion for Consultant Supervision use only

Status: ☐A- Approved ☐B- Approved as noted ☐C- Revise & Resubmit ☐R- For information only

Comments:

For comments refer to CRS QRXM114000-HFC-TEC-CRS-ITS-02-RO5-00001







Below portion for Client use only

Comments:

Signed by: Signature: Date:

Client:	Consultant:	Contractor:
Qiddiya	Zuhair Fayez Partnership	Haif Company / Freyssinet / HAIF-FREYSSINET JV

TECHNICAL DOCUMENTS

Project Name: Package 3 - Interim Road Access to Resort Core	**Project Code:** QRXM114000
Location: 00	**Date:** 4 -June-2026
Document Title: **Inspection & Test Plan for Inteligent Transportation System Works for TRAFFIC SIGNAL SYSTEM**	**Ref No:** QRXM114000-HFC-TEC-ITP-ITS-00006
	Rev No: 00

Department: ☐ Architectural ☐ Structural ☒ Electrical ☐ Mechanical ☐ Authority ☐ Civil

Type: ☐ Pre-Qualification ☐ Method Statement ☐ Material Submittal ☐ Sample ☒ ITP

Document Description: This is Inspection&Test Plan for Inspection&Test Plan for Inteligent Transportation system Works for TRAFFIC SIGNAL SYSTEM

Doc. Ref. No.	Title
QRXM114000-HFC-TEC-ITP-ITS-00005	**Inspection&Test Plan for Inteligent Transportation system Works for TRAFFIC SIGNAL SYSTEM**

Enclosure:

Submitted By:	**Received By:**
Name: Eng. Moataz Signature: Date: 4 -June-2026	Name: Signature: Date:

Below portion for Consultant Supervision use only

Status: ☐A- Approved ☐B- Approved as noted ☐C- Revise & Resubmit ☐R- For information only

Comments: All the work shall be carried out inaccordance with project specification, relevant standards & codes and manufacturer recommendations.

A: Approved
Zuhair Fayez Partnership Consultants
Riyadh , Saudi Arabia

A: Approved
Saud Nawab
Zuhair Fayez Partnership Consultants
Riyadh , Saudi Arabia

A: Approved
Zuhair Fayez Partnership Consultants
Riyadh , Saudi Arabia

Below portion for Client use only

Comments:

Signed by: Signature: Date:

HAIF-FSA JV Inspection & Test Plan					I &TP		APPROVED DATE	DISCIPLINE
Intelligent Transportation System Works for TRAFFIC SIGNAL SYSTEM					**HFC-ITP-090**			**ITS**
PROJECT TITLE:WBS Access Road To Resort Core (RA2RC)					CONTRACTOR/SUBCONTRACTOR			
WIR No.					CONSTRUCTION- Intelligent Transportation System Works for TRAFFIC SIGNAL SYSTEM		HAIF	
ITEM NO.	PROJECT PHASE	TASK / ACTIVITY	Quality Requirements /references/ specifications	Quality Record	INSPECTION RESPONSIBILITY ASSIGNMENTS			REMARKS
					Contractor	Third Party	Consultant	
1.0 DOCUMENT REVIEW								
1.1		Material Approval & Shop Drawing - Emergency Vehicle Detection System	QRXP117115-DAH-VORA2R-SPE-INF-R1-Z00000-000001-0B Section 137780 Emergency Vehicle Detection System IFC Drawings QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000001 QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000002 QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000003	QRXM114000-HFC-TEC-MAT-ITS-02-R05-00009 Material Approval Request for EMERGENCY VEHICLE PREEMPTION SYSTEM Approved SHOP DRAWINGS QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000001 QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000002 QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000003	R		H	
1.2		Material Approval & Shop Drawing - Traffic Signal Controller	SHC 306 Section 12.2.3.1 Traffic Signal Controllers IFC Drawings QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000001 QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000002 QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000003	QRXM114000-HFC-TEC-MAT-ITS-02-R05-00007 Material Approval Request for TRAFFIC SIGNAL CONTROLLER Approved SHOP DRAWINGS: QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000001 QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000002 QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000003	R		H	
1.3		Material Approval & Shop Drawing - Transit Signal Priority System	QRXP117115-DAH-VORA2R-SPE-INF-R1-Z00000-000001-0B Section 137750 TRANSIT SIGNAL PRIORITY SYSTEM IFC Drawings QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000001 QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000002 QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000003	QRXM114000-HFC-TEC-MAT-ITS-02-R05-00011 Material Approval Request for TRANSIT SIGNAL PRIORITY SYSTEM Approved SHOP DRAWINGS: QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000001 QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000002 QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000003	R		H	

HAIF-FSA JV Inspection & Test Plan					I&TP		APPROVED DATE	DISCIPLINE
Inteligent Transportation System Works for TRAFFIC SIGNAL SYSTEM					**HFC-ITP-090**			**ITS**
PROJECT TITLEWBS Access Road To Resort Core (RA2RC)					CONTRACTOR/SUBCONTRACTOR			
WIR No.					CONSTRUCTION- Intelligent Transportation System Works for TRAFFIC SIGNAL SYSTEM		HAIF	
ITEM NO.	PROJECT PHASE	TASK / ACTIVITY	Quality Requirements /references/ specifications	Quality Record	INSPECTION RESPONSIBILITY ASSIGNMENTS			REMARKS
					Contractor	Third Party	Consultant	
1.0 DOCUMENT REVIEW								
1.4		Material Approval & Shop Drawing - Pedestrian Push Button	SHC 306 Section 12.2.3.3 R Pedestrian Push Button IFC Drawings QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000001 QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000002 QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000003	QRXM114000-HFC-TEC-MAT-ITS-02-R05-00013 Material Approval Request for PEDESTRIAN PUSH BUTTON Approved SHOP DRAWINGS: QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000001 QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000002 QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000003	R		H	
1.5		Material Approval & Shop Drawing - Traffic Signal Head	SHC 306 Section 12.2.1.1 Signalization Equipment IFC Drawings QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000001 QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000002 QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000003	QRXM114000-HFC-TEC-MAT-ITS-02-R05-00014 Material Approval Request for TRAFFIC SIGNAL HEAD Approved SHOP DRAWINGS: QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000001 QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000002 QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000003	R		H	
1.6		Material Approval & Shop Drawing - Traffic Signal Poles and Gantries	SHC 306 Section 12.2.2 Supporting Structure Specifications IFC Drawing QRXP117115-DAH-VORA2R-DWG-GEN-R3-Z00000-5000006	QRXM114000-HFC-TEC-MAT-ITS-02-R05-00015 Material Approval Request for TRAFFIC SIGNAL POLES AND GANTRIES Approved SHOP DRAWINGS: QRXM114000-HFC-DRW-SDW-ITS-02-R05-00019-R02 QRXM114000-HFC-DRW-SDW-ITS-02-R05-00031-R01 QRXM114000-HFC-DRW-SDW-ITS-02-R05-00044-R01	R		H	

HAIF-FSA JV Inspection & Test Plan					I &TP		APPROVED DATE	DISCIPLINE
Inteligent Transportation System Works for TRAFFIC SIGNAL SYSTEM					**HFC-ITP-090**			**ITS**
PROJECT TITLEWBS Access Road To Resort Core (RA2RC)					CONTRACTOR/SUBCONTRACTOR			
WIR No.					CONSTRUCTION- Intelligent Transportation System Works for TRAFFIC SIGNAL SYSTEM HAIF			

ITEM NO.	PROJECT PHASE	TASK / ACTIVITY	Quality Requirements /references/ specifications	Quality Record	INSPECTION RESPONSIBILITY ASSIGNMENTS			REMARKS
					Contractor	Third Party	Consultant	
1.0 DOCUMENT REVIEW								
1.7		Material Approval & Shop Drawing - Vehicle Video Detection System	QRXP117115-DAH-VORA2R-SPE-INF-R1-Z00000-000001-0B Section 137714 VEHICLE DETECTION SYSTEM IFC Drawing QRXP117115-DAH-VORA2R-DWG-GEN-R3-Z00000-5000006	QRXM114000-HFC-TEC-MAT-ITS-02-R05-00010 Material Approval Request for VEHICLE VIDEO DETECTION SYSTEM Approved SHOP DRAWINGS: QRXM114000-HFC-DRW-SDW-ITS-02-R05-00019-R02 QRXM114000-HFC-DRW-SDW-ITS-02-R05-00031-R01 QRXM114000-HFC-DRW-SDW-ITS-02-R05-00044-R01	R		H	
2.0 MATERIAL RECEIVING INSPECTION								
2		Material receiving inspection, protection & storage	QD0002-ADM-TEM-QMS00007[0A] MaterialReceiving Inspection in site HFC-CKL-9001	QD0002-ADM-TEM-QMS00007[0A] MaterialReceivingInspection in site HFC-CKL-9001	H		H	MIR to be submitted
3.0 WORK INSTALLATION								
3.1		PRE - INSTALLATION	HFC-CKL-9002	HFC-CKL-9002	H		H	
3.2		INSTALLATION	HFC-CKL-9003	HFC-CKL-9003	H		H	
3.3		TESTING	HFC-CKL-9004	HFC-CKL-9004	H		H	

GENERAL NOTES

1	Surveillance: QA/QC organization to monitor work in progress without notice from Construction Organization
2	Witness: QA/QC organization shall be notified of the timing of Inspection or test in advance. However, the inspection or test shall be performed as scheduled if the QA/QC organization representative is not present
3	Hold: QA/QC organization shall be notified of the timing of inspection or test in advance. Inspection or test shall not be carried out without the QA/QC organization representative in attendance.
4	If the Main Contractor delegates the assigned responsibility to the Subcontractor, then the Main Contractor will have the same degree of responsibility as assigned to Consultant.

LEGEND

H	Hold Point for QC Inspection/ Test	R	Review of Documents
W	Witness Inspection/T	RH	Review & approval of Documents
S	Surveillance		

Checklist : HFC-CKL-9001	Checklist	APPROVED DATE	DISCIPLINE
Material receiving inspection, protection & storage	HFC-CKL-9001		ITS
PROJECT TITLE: Road Access To Resort Core (RA2RC)			CONTRACTOR/SUBCONTRACTOR
WIR No.	CONSTRUCTION- Intelligent Transportation System Works for INSTALLATION AND OPERATION of TRAFFIC SIGNAL SYSTEM		HAIF

ITEM NO.	Check Points & Acceptance Criteria	Reference	Pass	Fail	Not Applicable	Re-Inspection
1.0	**Material receiving inspection,protection & storage of TRAFFIC SIGNAL SYSTEM**					
A	Deliver, store, and handle products, using means and methods that will prevent damage, deterioration, and loss, including theft and vandalism. Comply with manufacturer's written instructions.	project specification QRXP117115-DAH-VORA2R-SPE-INF-Z00000-000001-0H 1.7 PRODUCT DELIVERY, STORAGE AND HANDLING				
B	Delivery and Handling:					
1.0	Schedule delivery to minimize long-term storage at Project site and to prevent overcrowding of construction spaces.	project specification QRXP117115-DAH-VORA2R-SPE-INF-Z00000-000001-0H 1.7 PRODUCT DELIVERY, STORAGE AND HANDLING				
2.0	Coordinate delivery with installation time to ensure minimum holding time for items that are flammable, hazardous, easily damaged, or sensitive to deterioration, theft, and other losses.	project specification QRXP117115-DAH-VORA2R-SPE-INF-Z00000-000001-0H 1.7 PRODUCT DELIVERY, STORAGE AND HANDLING				
3.0	Deliver products to Project site in an undamaged condition in manufacturer's original sealed container or other packaging system, complete with labels and instructions for handling, storing, unpacking, protecting, and installing.	project specification QRXP117115-DAH-VORA2R-SPE-INF-Z00000-000001-0H 1.7 PRODUCT DELIVERY, STORAGE AND HANDLING				
4.0	Inspect products on delivery to determine compliance with the Contract Documents and that products are undamaged and properly protected.	project specification QRXP117115-DAH-VORA2R-SPE-INF-Z00000-000001-0H 1.7 PRODUCT DELIVERY, STORAGE AND HANDLING				
C	Storage:					
1.0	Provide a secure location and enclosure at Project site for storage of materials and equipment.	project specification QRXP117115-DAH-VORA2R-SPE-INF-Z00000-000001-0H 1.7 PRODUCT DELIVERY, STORAGE AND HANDLING				
2.0	Store products to allow for inspection and measurement of quantity or counting of units.	project specification QRXP117115-DAH-VORA2R-SPE-INF-Z00000-000001-0H 1.7 PRODUCT DELIVERY, STORAGE AND HANDLING				
3.0	Store materials in a manner that will not endanger Project structure.	project specification QRXP117115-DAH-VORA2R-SPE-INF-Z00000-000001-0H 1.7 PRODUCT DELIVERY, STORAGE AND HANDLING				
4.0	Store products that are subject to damage by the elements under cover in a weathertight enclosure above ground, with ventilation adequate to prevent condensation and with adequate protection from wind.	project specification QRXP117115-DAH-VORA2R-SPE-INF-Z00000-000001-0H 1.7 PRODUCT DELIVERY, STORAGE AND HANDLING				
5.0	Protect foam plastic from exposure to sunlight, except to extent necessary for period of installation and concealment.	project specification QRXP117115-DAH-VORA2R-SPE-INF-Z00000-000001-0H 1.7 PRODUCT DELIVERY, STORAGE AND HANDLING				
6.0	Comply with product manufacturer's written instructions for temperature, humidity, ventilation, and weather-protection requirements for storage.	project specification QRXP117115-DAH-VORA2R-SPE-INF-Z00000-000001-0H 1.7 PRODUCT DELIVERY, STORAGE AND HANDLING				
7.0	Protect stored products from damage and liquids from freezing.	project specification QRXP117115-DAH-VORA2R-SPE-INF-Z00000-000001-0H 1.7 PRODUCT DELIVERY, STORAGE AND HANDLING				
8.0	Provide a secure location and enclosure at Project site for storage of materials and equipment by Employer's construction forces. Coordinate location with Employer.	project specification QRXP117115-DAH-VORA2R-SPE-INF-Z00000-000001-0H 1.7 PRODUCT DELIVERY, STORAGE AND HANDLING				

Remarks

PM/Contractor			QDC		
Contractor Construction			Third Party (if applicable)		
The work is ready for inspection			Document Reviewed	Work Inspected	Test Records Verified
Name	Signature	Date	Name	Signature	
Muhaisi Shanavas Sulthan.		08/06/26			
Contractor QC Inspector			QDC Supervision Consultant		

Form Ref. No. QD0002-ADM-TEM-QTY-00003– Rev.0A

TRAFFIC TECH
www.traffic-tech.com

تقنيات المرور الأمنية ذ.م.م.
TRAFFIC TECH SECURITY W.L.L.

Date: **1-JUNE-2026**
Our Ref: **TTSDN-Haif-010626-22**

Delivery Note

To: **HAIF COMPANY** الى:

Ref: **WS045CR-53 (RA2RC – ACCESS ROAD TO RESORT CORE)**

SN	Part No.	Description الوصـــــف	Unit الوحـدة	Qty الكميـة	Remarks ملاحظـات
MATERIAL SUPPLY (TRAFFIC SIGNALS)					
1	10-7710	TRAFICAM AI-WIDE (VVDS) WITH ACCESSORIES	Nos	03	
2	10-7722	TI BPL3 EDGE B&SLU	Nos	01	

Delivered By: EHAB BASLA **Date:** **01-june 2026**

Printed Name & Signature

Received By: **Date:**

Printed Name & Signature

شركة تقنيات المرور الأمنية ذ.م.م. TRAFFIC TECH Security W.L.L. Co. سجل تجاري ١٠١٠٨٨٢٧٢٢

شركة هيف Haif Contracting

Date

Project. Qiddiya

WS-045CR

Received

Building 8, Floor 6
Olaya Street
P.O. Box 13524
Riyadh, Saudi Arabia

E-mail : ttsa@traffic-tech.com
Web: www.traffic-tech.com

FLIR Systems Estonia OÜ
Osmussaare 1,
13911 Tallinn,
Estonia
Reg.no. 11414265
FLIR.com

MANUFACTURERS TEST AND QUALITY CERTIFICATE

This to certify that the system listed below has been manufactured and tested in accordance with applicable procedures and standards and is shipped in complete conformance with all relevant specifications. Product has been manufactured in Estonia.

The quality assurance system of FLIR Systems Estonia OÜ is certified to be in full compliance with the ISO 9001 Standard.

CHECKLIST SUMMARY

PN: 10-7710

SN: TRC628225

TrafiCam AI - Wide

TEST_NAMN	TEST_STATUS	TEST_RESULT_VALUE	TEST_DATETIME
Tracking	Passed		15/12/2025 19:53
Write S/N	Passed		15/12/2025 19:53
Set Revision	Passed		15/12/2025 19:53
Update Wi-Fi SSID	Passed	SSID: 10-7710 TRC628225	15/12/2025 19:53
Connect core	Passed		15/12/2025 19:53
Check Core	Passed		15/12/2025 19:53
Check HiPot	Passed		15/12/2025 19:53
Check Leakage	Passed		15/12/2025 19:53
Check Output1	Passed		15/12/2025 19:53
Check Output2	Passed		15/12/2025 19:53
Check MTF	Passed		15/12/2025 19:53
Check LED	Passed	R:1, G:231, B:23, I:3649	15/12/2025 19:54
Prepare Firmware Upgrade	Passed	Generated id.json -> /mnt/fd0/	15/12/2025 19:54
Check Revisions	Passed	(Base: R01.60-00)	15/12/2025 19:54
FW upgrade	Passed	Camera firmware version: 1.3.4	15/12/2025 19:54
Wait for camera online	Passed		15/12/2025 19:54
Wifi Local Check	Passed	RSSI: -76	15/12/2025 19:54
Check ApplicationVersion	Passed	1.3.4 = 1.3.4	15/12/2025 19:54
Check TI BPL3 Speed	Passed		15/12/2025 19:56
Wait for camera online	Passed		15/12/2025 19:57
CleanUp	Passed		15/12/2025 19:57
Print label	Passed		15/12/2025 19:57
Set default Ip Address	Passed	IP:10.9.169.84, MAC:00:05:FE:09:96:01	15/12/2025 19:57

PN: 10-7710
SN: TRC628307
TrafiCam AI – Wide

TEST_NAMN	TEST_STATUS	TEST_RESULT_VALUE	TEST_DATETIME
Tracking	Passed		16/12/2025 20:36
Write S/N	Passed		16/12/2025 20:36
Set Revision	Passed		16/12/2025 20:36
Update Wi-Fi SSID	Passed	SSID: 10-7710 TRC628307	16/12/2025 20:36
Connect core	Passed		16/12/2025 20:36
Check Core	Passed		16/12/2025 20:36
Check HiPot	Passed		16/12/2025 20:36
Check Leakage	Passed		16/12/2025 20:36
Check Output1	Passed		16/12/2025 20:36
Check Output2	Passed		16/12/2025 20:36
Check MTF	Passed		16/12/2025 20:36
Check LED	Passed	R:1, G:233, B:21, I:2924	16/12/2025 20:36
Prepare Firmware Upgrade	Passed	Generated id.json -> /mnt/fd0/	16/12/2025 20:36
Check Revisions	Passed	(Base: R01.60-00)	16/12/2025 20:36
FW upgrade	Passed	Camera firmware version: 1.3.4	16/12/2025 20:36
Wait for camera online	Passed		16/12/2025 20:36
Wifi Local Check	Passed	RSSI: -74	16/12/2025 20:36
Check ApplicationVersion	Passed	1.3.4 = 1.3.4	16/12/2025 20:36
Check TI BPL3 Speed	Passed		16/12/2025 20:38
Wait for camera online	Passed		16/12/2025 20:40
CleanUp	Passed		16/12/2025 20:40
Print label	Passed		16/12/2025 20:40
Set default Ip Address	Passed	IP:10.9.169.166, MAC:00:05:FE:09:96:53	16/12/2025 20:40

Director – Operation Support

Date: 01.06.2026 **Name:Lauri Säärits** **Signature**

PN: 10-7710
SN: TRC628241
TrafiCam AI – Wide

TEST_NAMN	TEST_STATUS	TEST_RESULT_VALUE	TEST_DATETIME
Tracking	Passed		15/12/2025 21:39
Write S/N	Passed		15/12/2025 21:39
Set Revision	Passed		15/12/2025 21:39
Update Wi-Fi SSID	Passed	SSID: 10-7710 TRC628241	15/12/2025 21:39
Connect core	Passed		15/12/2025 21:39
Check Core	Passed		15/12/2025 21:39
Check HiPot	Passed		15/12/2025 21:39
Check Leakage	Passed		15/12/2025 21:39
Check Output1	Passed		15/12/2025 21:39
Check Output2	Passed		15/12/2025 21:39
Check MTF	Passed		15/12/2025 21:39
Check LED	Passed	R:1, G:232, B:22, I:3165	15/12/2025 21:39
Prepare Firmware Upgrade	Passed	Generated id.json -> /mnt/fd0/	15/12/2025 21:39
Check Revisions	Passed	(Base: R01.60-00)	15/12/2025 21:39
FW upgrade	Passed	Camera firmware version: 1.3.4	15/12/2025 21:39
Wait for camera online	Passed		15/12/2025 21:40
Wifi Local Check	Passed	RSSI: -74	15/12/2025 21:40
Check ApplicationVersion	Passed	1.3.4 = 1.3.4	15/12/2025 21:40
Check TI BPL3 Speed	Failed	ExceptionResult	15/12/2025 21:48
Check TI BPL3 Speed	Passed		15/12/2025 21:51
Wait for camera online	Passed		15/12/2025 21:52
CleanUp	Passed		15/12/2025 21:52
Print label	Passed		15/12/2025 21:52
Set default Ip Address	Passed	IP:10.9.169.100, MAC:00:05:FE:09:96:11	15/12/2025 21:52

CUSTUMER PACKING LIST

FLIR Systems Trading Belgium BV
Vaartdijk 15
2960 BRECHT
BELGIUM
VAT No: BE 0835.731.610

SALES ORDER NO. **25297357**	INVOICE DATE **21.04.2026**
PURCHASE ORDER NO. **PO-2026-0082**	RMA **N/A**
TRANSACTION TYPE	CURRENCY **EUR**
SHIP DATE **21.04.2026**	SHIPPED VIA **Pickup by customer's carrier**
TERMS OF DELIVERY **FCA- Marke,BE**	PACKSLIP NUMBER **58271523**

BILL TO	**791900** **Traffic Tech (Gulf)W.L.L** **6th Floor, Buzwair Building #53,** **Rawdat Al Khail Street #330,** **Al Mansoura, Zone 25, P.O. Box 30704** **0000 DOHA** **QATAR**	SHIP TO	**789452** **Traffic Tech Security W.L.L** **Building 8, Floor 6** **Olaya Street** **P.O. Box 13524** **12241 RIYADH** **SAUDI ARABIA**
ULT. END USER	**791900** **Traffic Tech (Gulf)W.L.L** **6th Floor, Buzwair Building #53,** **Rawdat Al Khail Street #330,** **Al Mansoura, Zone 25, P.O. Box 30704** **0000 DOHA** **QATAR**	SOLD TO	**791900** **Traffic Tech (Gulf)W.L.L** **6th Floor, Buzwair Building #53,** **Rawdat Al Khail Street #330,** **Al Mansoura, Zone 25, P.O. Box 30704** **0000 DOHA** **QATAR**

ITEM NUMBER	PART	DESCRIPTION	QTY	UNIT
10	10-7722	TI BPL3 EDGE B&SIU Export Classification: NOT CONTROLLED EU HTS Code: 8517620000 Country of Origin: Belgium Estimated Standard Leadtime 3-4 weeks. The above estimated delivery date is indicative and may be subject to change. These dates will be superseded with an Order Confirmation date when available.	1	NOS
		Serial number(s): TRC514075		
20	10-7710	TrafiCam AI - Wide Export Classification: NOT CONTROLLED EU HTS Code: 8525890000 Country of Origin: Estonia Estimated Standard Leadtime 3-4 weeks. The above estimated delivery date is indicative and may be subject to change. These dates will be superseded with an Order Confirmation date when available.	3	NOS
		Serial number(s): TRC628225, TRC628241, TRC628307		

FLIR Systems Trading Belgium BV
Vaartdijk 15
2960 BRECHT
BELGIUM
VAT No: BE 0835.731.610

Packing list

SALES ORDER NO. **25297357**	INVOICE DATE **21.04.2026**
PURCHASE ORDER NO. **PO-2026-0082**	RMA **N/A**
TRANSACTION TYPE	CURRENCY **EUR**
SHIP DATE **21.04.2026**	SHIPPED VIA **Pickup by customer's carrier**
TERMS OF DELIVERY **FCA - Marke,BE**	PACKSLIP NUMBER **58271523**

These commodities, technology or software may not be used in the design, development, production or use of nuclear, chemical or biological weapons or missiles.

These commodities may not be sold, transferred or exported to the territory of Belarus, Burundi, Central African Republic, Crimea Region (of Ukraine), Cuba, the Democratic Republic of Congo, the Republic of Congo, Donetsk Region (of Ukraine), Guinea-Bissau, Iran, Luhansk Region (of Ukraine), North Korea, Russia, Rwanda, the Republic of South Sudan, the Republic of Sudan, Somalia, Syria, Tanzania, Uganda, Zambia and Zimbabwe.

EU produced IR cameras: Prohibited for export to Belarus, Burma(Myanmar), Libya, Venezuela and Zimbabwe.

Tim Ubeau

FLIR Systems Trading Belgium BV
www.FLIR.com
BTW BE0835.731.610