QIDDIYA DEVELOPMENT COMPANY					
DOCUMENT NUMBER:	QDC-ADM-TEM-QMS-00007	REVISION NUMBER:	0D	ISSUED BY:	PMO
DOCUMENT TITLE	MIR FORM	DOCUMENT TYPE:	FORM	DATE ISSUED:	MAY-08-2022

Qiddiya

MATERIAL INSPECTION REQUEST (MIR) FORM

Contractor:	HAIF COMPANY
Project:	QPMO-410-CT-00618- ROAD ACCESS TO RESORT CORE
Contract No.:	QI09043311-VO-0004
Material Inspection Request Number:	QRXM114000-HFC-TEC-MIR-ITS-02-RO5-00012

شركة هيف Haif Company — Freyssinet — HAIF-FREYSSINET JV

Discipline

Architecture	☐	Mechanical	☐	Information Technology	☐	Quality	☐	Project Controls	☐
Civil/Structural	☑	Electrical	☐	Landscape	☐	Safety	☐	Construction Management	☐
Other	☐								

MATERIAL DESCRIPTION

Inspection / Test Location:	INTERIM ROAD MAIN LINE-02		
Material Name:	EVPS V67 AND CABLES	Quantity:	27 Nos.& 02 Rolls.
P.O Number		Delivery Note Number:	TTSDN-HAIF-180526-023
Approved Material Transmittal Number: (Aconex document Approval)	QRXM114000-HFC-TEC-MAT-ITS-02-RO5-00009	Approval Date:	
Inspection Date:	08-Jun-2026	Inspection Start Time:	10:30 AM
ITP:		Checklist:	
Spec's / Dwg. Ref.:	TRAFFIC TECH SECURITY W.L.L	Approved Method Statement Number:	
Attachments:	Test Certificate: ◉ Yes ○ No IFC / Shop Drawings: ○ Yes ◉ No		

DESCRITPTION OF MATERIAL

Opticom" Radio Preemption Vehicle kit (02 Nos.) Opticom" Model 764 Multimode Phase (02 Nos.) Opticom" Radio 1076 Installation Cable (Roles) Opticom" Infrared 721 Detector1 (08Nos.) Opticom" Infrared 138 Detector Cable (Roles) Opticom" Model 3052 Card Rack (02 Nos.) Opticom" Infrared 794 Led Emitter (02 Nos.) Opticom" el 768 Auxiliaey Interface (02 Nos.) Opticom" Model 768 Auxiliaey Interface (02 Nos.) Opticom" Radionintersection Antenna Unit (02 Nos.) Interim Road Main Line-02

CONTRACTOR - QUALITY INSPECTOR - INITIAL INSPECTION FINDINGS:

Are Complete Details Mentioned in P.O and Delivery Note?	◉ YES ○ NO	REMARKS	
Complies with Approved ITPs/Checklists?	◉ YES ○ NO	REMARKS	
Signs of Physcial Damage?	○ YES ◉ NO	REMARKS	
Conforms to Approved Material Submittal?	○ YES ○ NO	REMARKS	

Accepted:	◉
Accepted with Comments:	○
Rejected (See Remarks):	○

REMARKS:					
Name:	Moataz Elkhateeb	Signature:		Date:	08-06-2026

QIDDIYA / SUPERVISION CONSULTANT QC INSPECTOR - FINAL INSPECTION FINDINGS:

Contractor Has complied with Material requirements?	○ YES ○ NO	Materials Are Stored correctly?	☑ YES ○ NO ○ NA

Accepted:	○
Accepted with Comments:	☑
Rejected (See Remarks):	○

REMARKS:	① Final approval is subject to the succesful completion of Testing and commissioning. ② Comply with the comments mentioned on attached supporting documents. ③ Attach approved ITP.				
Name:	M. YASIR.	Signature:		Date	09/06/2026.

FOR DETAILED MATERIAL INSPECTION STATUS, PLEASE SEE ATTACHED CHECKLIST.
CHECKLISTS THAT ARE NOT ATTACHED AND SIGNED BY SUPERVISION CONSULTANT WILL VOID THIS INSPECTION REQUEST.

This document is the property of Qiddiya Development Company, 2022

Client:	Consultant:	Contractor:
Qiddiya	Zuhair Fayez Partnership	Haif Company / Freyssinet — HAIF-FREYSSINET JV

TECHNICAL DOCUMENTS

Project Name: Package 3 - **Interim Road Access to Resort Core**	**Project Code:** QRXM114000
Location: 00	**Date:** 18-October2025
Document Title: **Material Approval Request FOR ITS SYSTEM SUPPLYING & INSTALLING BY TRAFFIC TECH SECURITY W.L.L (Emergency Vehicle Preemption System)**	**Ref No:** QRXM114000-HFC-TEC-MAT-ITS-02-RO5-00009
	Rev No: 00

Department: ☐ Architectural ☐ Structural ☐ Electrical ☐ Mechanical ☑ ITS ☐ Civil

Type: ☐ Pre-Qualification ☐ Method Statement ☒ Material Submittal ☐ Sample ☐ Other

Document Description: Material Approval Request FOR ITS SYSTEM SUPPLYING & INSTALLING BY TRAFFIC TECH SECURITY W.L.L (Emergency Vehicle Preemption System)

Doc. Ref. No.	Title
QRXM114000-HFC-TEC-MAT-ITS-02-RO5-00009	**Material Approval Request FOR ITS SYSTEM SUPPLYING & INSTALLING BY TRAFFIC TECH SECURITY W.L.L (Emergency Vehicle Preemption System)**

Enclosure:

Submitted By:	**Received By:**
Name: **Eng. Moataz** Signature: Date:18-October2025	Name: Signature: Date:

Below portion for Consultant Supervision use only

Status: ☐A- Approved ☐B- Approved as noted ☐C- Revise & Resubmit ☐R- For information only

Comments:

Contractor to comply with the following comments:-

1.The EVP System shall be capable of interfacing with all types of signal controller using NTCIP protocols and compliant with ONVIF standard

2.EVP system shall fully comply with the specification, providing GPS-based CAD/AVL and IR (≥600 m) preemption with phase ~~selector integration~~

3.EVP system shall use GPS-based CAD/AVL as primary system and IR communication with vehicle-mounted emitters and mast-arm detectors as the secondary backup

4.Attach manufacturer Wiring and Riser diagram for TSP system along with IFC riser diagram.

5.Specify the items Model/Part No,brand name & country of origin in material list instead of indicating as a whole system

6.Tamper switches to be provided for enclosures.

7.EVP System shop drawing to be submitted for review.

8.Server, workstation and Storage along with calculation are not included. A separate submittal to be provided for it

9.SASO/SABER Certificates to be provided at stage of MIR

10.Warranty certificate to be submitted in accordance to project specification

11.Provide reference that the subject material has Category C1 as mentioned in the submittal

12.The Final quantity of EVP system items shall be as per project requirement.

B: Approved with Comments — Zuhair Fayez Partnership Consultants, Riyadh, Saudi Arabia

B: Approved with Comments — Zuhair Fayez Partnership Consultants, Riyadh, Saudi Arabia

Below portion for Client use only

Comments: - Final approval subject to adherence all stated comments.

B: Approved with Comments — Zuhair Fayez Partnership Consultants, Riyadh, Saudi Arabia

Signed by: Signature: Date:

Client:	Consultant:	Contractor:
Qiddiya	Zuhair Fayez Partnership	Haif Company / Freyssinet — HAIF-FREYSSINET JV

TECHNICAL DOCUMENTS

Project Name: Package 3 - Interim Road Access to Resort Core	**Project Code:** QRXM114000
Location: 00	**Date:** 4 -June-2026
Document Title: **Inspection & Test Plan for Inteligent Transportation System Works for TRAFFIC SIGNAL SYSTEM**	**Ref No:** QRXM114000-HFC-TEC-ITP-ITS-00006
	Rev No: 00

Department: ☐ Architectural ☐ Structural ☒ Electrical ☐ Mechanical ☐ Authority ☐ Civil

Type: ☐ Pre-Qualification ☐ Method Statement ☐ Material Submittal ☐ Sample ☒ ITP

Document Description: This is Inspection&Test Plan for Inspection&Test Plan for Inteligent Transportation system Works for TRAFFIC SIGNAL SYSTEM

Doc. Ref. No.	Title
QRXM114000-HFC-TEC-ITP-ITS-00005	**Inspection&Test Plan for Inteligent Transportation system Works for TRAFFIC SIGNAL SYSTEM**

Enclosure:

Submitted By:	**Received By:**
Name: Eng. Moataz Signature: Date: 4 -June-2026	Name: Signature: Date:

Below portion for Consultant Supervision use only

Status: ☐A- Approved ☐B- Approved as noted ☐C- Revise & Resubmit ☐R- For information only

Comments: All the work shall be carried out inaccordance with project specification, relevant standards & codes and manufacturer recommendations.







Below portion for Client use only

Comments:

Signed by: Signature: Date:

HAIF-FSA JV Inspection & Test Plan					I &TP		APPROVED DATE	DISCIPLINE
Inteligent Transportation System Works for TRAFFIC SIGNAL SYSTEM					**HFC-ITP-090**			**ITS**
PROJECT TITLE:WBS Access Road To Resort Core (RA2RC)					CONTRACTOR/SUBCONTRACTOR			
WIR No.					CONSTRUCTION- Intelligent Transportation System Works for TRAFFIC SIGNAL SYSTEM		HAIF	

ITEM NO.	PROJECT PHASE	TASK / ACTIVITY	Quality Requirements /references/ specifications	Quality Record	INSPECTION RESPONSIBILITY ASSIGNMENTS			REMARKS
					Contractor	Third Party	Consultant	
1.0 DOCUMENT REVIEW								
1.1		Material Approval & Shop Drawing - Emergency Vehicle Detection System	QRXP117115-DAH-VORA2R-SPE-INF-R1-Z00000-000001-0B Section 137780 Emergency Vehicle Detection System IFC Drawings QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000001 QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000002 QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000003	QRXM114000-HFC-TEC-MAT-ITS-02-R05-00009 Material Approval Request for EMERGENCY VEHICLE PREEMPTION SYSTEM Approved SHOP DRAWINGS QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000001 QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000002 QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000003	R		H	
1.2		Material Approval & Shop Drawing - Traffic Signal Controller	SHC 306 Section 12.2.3.1 Traffic Signal Controllers IFC Drawings QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000001 QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000002 QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000003	QRXM114000-HFC-TEC-MAT-ITS-02-R05-00007 Material Approval Request for TRAFFIC SIGNAL CONTROLLER Approved SHOP DRAWINGS: QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000001 QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000002 QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000003	R		H	
1.3		Material Approval & Shop Drawing - Transit Signal Priority System	QRXP117115-DAH-VORA2R-SPE-INF-R1-Z00000-000001-0B Section 137750 TRANSIT SIGNAL PRIORITY SYSTEM IFC Drawings QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000001 QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000002 QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000003	QRXM114000-HFC-TEC-MAT-ITS-02-R05-00011 Material Approval Request for TRANSIT SIGNAL PRIORITY SYSTEM Approved SHOP DRAWINGS: QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000001 QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000002 QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000003	R		H	

HAIF-FSA JV Inspection & Test Plan					I &TP		APPROVED DATE	DISCIPLINE
Inteligent Transportation System Works for TRAFFIC SIGNAL SYSTEM					**HFC-ITP-090**			**ITS**
PROJECT TITLE:WBS Access Road To Resort Core (RA2RC)					CONTRACTOR/SUBCONTRACTOR			
WIR No.					CONSTRUCTION- Intelligent Transportation System Works for TRAFFIC SIGNAL SYSTEM HAIF			
ITEM NO.	PROJECT PHASE	TASK / ACTIVITY	Quality Requirements /references/ specifications	Quality Record	INSPECTION RESPONSIBILITY ASSIGNMENTS			REMARKS
					Contractor	Third Party	Consultant	
1.0 DOCUMENT REVIEW								
1.4		Material Approval & Shop Drawing - Pedestrian Push Button	SHC 306 Section 12.2.3.3 R Pedestrian Push Button IFC Drawings QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000001 QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000002 QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000003	QRXM114000-HFC-TEC-MAT-ITS-02-R05-00013 Material Approval Request for PEDESTRIAN PUSH BUTTON Approved SHOP DRAWINGS: QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000001 QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000002 QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000003	R		H	
1.5		Material Approval & Shop Drawing - Traffic Signal Head	SHC 306 Section 12.2.1.1 Signalization Equipment IFC Drawings QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000001 QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000002 QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000003	QRXM114000-HFC-TEC-MAT-ITS-02-R05-00014 Material Approval Request for TRAFFIC SIGNAL HEAD Approved SHOP DRAWINGS: QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000001 QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000002 QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000003	R		H	
1.6		Material Approval & Shop Drawing - Traffic Signal Poles and Gantries	SHC 306 Section 12.2.2 Supporting Structure Specifications IFC Drawing QRXP117115-DAH-VORA2R-DWG-GEN-R3-Z00000-5000006	QRXM114000-HFC-TEC-MAT-ITS-02-R05-00015 Material Approval Request for TRAFFIC SIGNAL POLES AND GANTRIES Approved SHOP DRAWINGS: QRXM114000-HFC-DRW-SDW-ITS-02-R05-00019-R02 QRXM114000-HFC-DRW-SDW-ITS-02-R05-00031-R01 QRXM114000-HFC-DRW-SDW-ITS-02-R05-00044-R01	R		H	

HAIF-FSA JV Inspection & Test Plan					I &TP		APPROVED DATE	DISCIPLINE
Inteligent Transportation System Works for TRAFFIC SIGNAL SYSTEM					**HFC-ITP-090**			**ITS**
PROJECT TITLE:WBS Access Road To Resort Core (RA2RC)					CONTRACTOR/SUBCONTRACTOR			
WIR No.					CONSTRUCTION- Intelligent Transportation System Works for TRAFFIC SIGNAL SYSTEM		HAIF	

ITEM NO.	PROJECT PHASE	TASK / ACTIVITY	Quality Requirements /references/ specifications	Quality Record	INSPECTION RESPONSIBILITY ASSIGNMENTS			REMARKS
					Contractor	Third Party	Consultant	
1.0 DOCUMENT REVIEW								
1.7		Material Approval & Shop Drawing - Vehicle Video Detection System	QRXP117115-DAH-VORA2R-SPE-INF-R1-Z00000-000001-0B Section 137714 VEHICLE DETECTION SYSTEM IFC Drawing QRXP117115-DAH-VORA2R-DWG-GEN-R3-Z00000-5000006	QRXM114000-HFC-TEC-MAT-ITS-02-R05-00010 Material Approval Request for VEHICLE VIDEO DETECTION SYSTEM Approved SHOP DRAWINGS: QRXM114000-HFC-DRW-SDW-ITS-02-R05-00019-R02 QRXM114000-HFC-DRW-SDW-ITS-02-R05-00031-R01 QRXM114000-HFC-DRW-SDW-ITS-02-R05-00044-R01	R		H	
2.0 MATERIAL RECEIVING INSPECTION								
2		Material receiving inspection, protection & storage	QD0002-ADM-TEM-QMS00007[0A] MaterialReceiving Inspection in site HFC-CKL-9001	QD0002-ADM-TEM-QMS00007[0A] MaterialReceivingInspection in site HFC-CKL-9001	H		H	MIR to be submitted
3.0 WORK INSTALLATION								
3.1		PRE - INSTALLATION	HFC-CKL-9002	HFC-CKL-9002	H		H	
3.2		INSTALLATION	HFC-CKL-9003	HFC-CKL-9003	H		H	
3.3		TESTING	HFC-CKL-9004	HFC-CKL-9004	H		H	

	GENERAL NOTES
1	Surveillance: QA/QC organization to monitor work in progress without notice from Construction Organization
2	Witness: QA/QC organization shall be notified of the timing of Inspection or test in advance. However, the inspection or test shall be performed as scheduled if the QA/QC organization representative is not present
3	Hold: QA/QC organization shall be notified of the timing of inspection or test in advance. Inspection or test shall not be carried out without the QA/QC organization representative in attendance.
4	If the Main Contractor delegates the assigned responsibility to the Subcontractor, then the Main Contractor will have the same degree of responsibility as assigned to Consultant.

LEGEND			
H	Hold Point for QC Inspection/ Test	R	Review of Documents
W	Witness Inspection/T	RH	Review & approval of Documents
S	Surveillance		

HFC-ITP-090		

Checklist : HFC-CKL-9001	Checklist	APPROVED DATE	DISCIPLINE
	HFC-CKL-9001		ITS
Material receiving inspection, protection & storage			CONTRACTOR/SUBCONTRACTOR
PROJECT TITLE: Road Access To Resort Core (RA2RC)		CONSTRUCTION- Intelligent Transportation System Works for INSTALLATION AND OPERATION of TRAFFIC SIGNAL SYSTEM	HAIF
WIR No.			

ITEM NO.	Check Points & Acceptance Criteria	Reference	Pass	Fail	Not Applicable	Re-Inspection
1.0	**Material receiving inspection,protection & storage of TRAFFIC SIGNAL SYSTEM**					
A	Deliver, store, and handle products, using means and methods that will prevent damage, deterioration, and loss, including theft and vandalism. Comply with manufacturer's written instructions.	project specification QRXP117115-DAH-VORA2R-SPE-INF-Z00000-000001-0H 1.7 PRODUCT DELIVERY, STORAGE AND HANDLING				
B	Delivery and Handling:					
1.0	Schedule delivery to minimize long-term storage at Project site and to prevent overcrowding of construction spaces.	project specification QRXP117115-DAH-VORA2R-SPE-INF-Z00000-000001-0H 1.7 PRODUCT DELIVERY, STORAGE AND HANDLING				
2.0	Coordinate delivery with installation time to ensure minimum holding time for items that are flammable, hazardous, easily damaged, or sensitive to deterioration, theft, and other losses.	project specification QRXP117115-DAH-VORA2R-SPE-INF-Z00000-000001-0H 1.7 PRODUCT DELIVERY, STORAGE AND HANDLING				
3.0	Deliver products to Project site in an undamaged condition in manufacturer's original sealed container or other packaging system, complete with labels and instructions for handling, storing, unpacking, protecting, and installing.	project specification QRXP117115-DAH-VORA2R-SPE-INF-Z00000-000001-0H 1.7 PRODUCT DELIVERY, STORAGE AND HANDLING				
4.0	Inspect products on delivery to determine compliance with the Contract Documents and that products are undamaged and properly protected.	project specification QRXP117115-DAH-VORA2R-SPE-INF-Z00000-000001-0H 1.7 PRODUCT DELIVERY, STORAGE AND HANDLING				
C	Storage:					
1.0	Provide a secure location and enclosure at Project site for storage of materials and equipment.	project specification QRXP117115-DAH-VORA2R-SPE-INF-Z00000-000001-0H 1.7 PRODUCT DELIVERY, STORAGE AND HANDLING				
2.0	Store products to allow for inspection and measurement of quantity or counting of units.	project specification QRXP117115-DAH-VORA2R-SPE-INF-Z00000-000001-0H 1.7 PRODUCT DELIVERY, STORAGE AND HANDLING				
3.0	Store materials in a manner that will not endanger Project structure.	project specification QRXP117115-DAH-VORA2R-SPE-INF-Z00000-000001-0H 1.7 PRODUCT DELIVERY, STORAGE AND HANDLING				
4.0	Store products that are subject to damage by the elements under cover in a weathertight enclosure above ground, with ventilation adequate to prevent condensation and with adequate protection from wind.	project specification QRXP117115-DAH-VORA2R-SPE-INF-Z00000-000001-0H 1.7 PRODUCT DELIVERY, STORAGE AND HANDLING				
5.0	Protect foam plastic from exposure to sunlight, except to extent necessary for period of installation and concealment.	project specification QRXP117115-DAH-VORA2R-SPE-INF-Z00000-000001-0H 1.7 PRODUCT DELIVERY, STORAGE AND HANDLING				
6.0	Comply with product manufacturer's written instructions for temperature, humidity, ventilation, and weather-protection requirements for storage.	project specification QRXP117115-DAH-VORA2R-SPE-INF-Z00000-000001-0H 1.7 PRODUCT DELIVERY, STORAGE AND HANDLING				
7.0	Protect stored products from damage and liquids from freezing.	project specification QRXP117115-DAH-VORA2R-SPE-INF-Z00000-000001-0H 1.7 PRODUCT DELIVERY, STORAGE AND HANDLING				
8.0	Provide a secure location and enclosure at Project site for storage of materials and equipment by Employer's construction forces. Coordinate location with Employer.	project specification QRXP117115-DAH-VORA2R-SPE-INF-Z00000-000001-0H 1.7 PRODUCT DELIVERY, STORAGE AND HANDLING				

Remarks

PM/Contractor			QDC		
Contractor Construction			Third Party (if applicable)		
The work is ready for inspection			Document Reviewed	Work Inspected	Test Records Verified
Name	Signature	Date	Name	Signature	
Muhamad Shaharul Sulthan		8/01/2026			
Contractor QC Inspector			QDC Supervision Consultant		

Form Ref. No. QD0002-ADM-TEM-QTY-00003- Rev.0A

TRAFFIC TECH
www.traffic-tech.com

تقنيات المرور الأمنية ذ.م.م.
TRAFFIC TECH SECURITY W.L.L.

Date: **1-JUNE-2026**
Our Ref: **TTSDN-Haif-180526-23**

Delivery Note

To: **HAIF COMPANY** الى:

Ref: **WS045CR-53 (RA2RC – ACCESS ROAD TO RESORT CORE)**

SN	Part No.	Description الوصـــــــف	Unit الوحـدة	Qty الكميـــة	Remarks ملاحظـات
		MATERIAL SUPPLY (TRAFFIC SIGNALS)			
1	76-1000-1156-0	Opticom" Radio Preemption Vehicle Kit	Nos	02 ✓	
2	76-1000-1054-0	Opticom" Model 764 Multimode Phase	Nos	02 ✓	
3	78-8125-0421-1	Opticom" Radio 1070 Installation Cable	Nos	01 ✓	
4	78-8095-3853-7	OPTICOM INFRARED 721 DETECTOR 1	Nos	08 ✓	
5	78-8009-6556-4	OPTICOM INFRARED 138 DETECTOR CABLE	Nos	08 ✓	
6	76-1000-1205-0	Opticom Model 3052 Card Rack	Nos	02 ✓	
7	76-1000-1040-0	OPTICOM INFRARED 794L LED EMITTER	Nos	02 ✓	
8	76-1000-1059-0	Opticom" Model 768 Auxiliary Interface	Nos	02 ✓	
9	76-1000-1189-0	Opticom"RadiointersectionAntenna Unit	Nos	02 ✓	

Delivered By: EHAB BASLA **Date:** **01-june 2026**

Printed Name & Signature

شركة هيف Haif Contracting
Date
Project, Qiddiya
WS-045CR
Received

Received By: **Date:**

Printed Name & Signature

Building 8, Floor 6
Olaya Street
P.O. Box 13524
Riyadh, Saudi Arabia

E-mail : ttsa@traffic-tech.com
Web: www.traffic-tech.com

Certificate of Compliance and Testing

ate: 5/21/2026
: Traffic Tech Security W.L.L.
e: Products for Traffic Tech Security W.L.L.

obal Traffic Technologies, LLC (GTT) manufactures various individual products which can be combined into ultiple system configurations to address individual customer needs. Each product meets all requirements ated within their respective quality specifications. All serialized products are tested against specifications d for full functionality prior to shipment to the customer. The Opticom™ GPS system has been certified at it meets FCC Part 15 requirements, and NEMA requirements for enclosures (NEMA Std. TS-2 – 2003 2.06).

e design, manufacture, sales, and service of Opticom™ traffic sensing and priority control systems are all rformed within an ISO 9001:2015 certified Quality Management System (QMS). That certificate is included the enclosed documents as well.

oducts that are not serialized (cables, installation materials, etc.) are manufactured and tested to GTT ecifications.

rialized Product Validation:

- In-process tests are conducted on all serialized products. Tests include:
  - Board-level In-Circuit Test of the main circuit boards
  - Hipot test to validate insulation and that no dielectric breakdowns have occurred
  - Bootstrap firmware validation
  - Flash partitions, serial number, and MAC address validation
- Final test includes the following:
  - Environmental Chamber Test
    - Initial test at ambient temperature
    - Hot cycle test at 74ºC
    - Cold cycle test at -34ºC
    - Final test at ambient temperature
  - Final test results are recorded by serial number

ems included in the above statements:

rt Number	Description
-1000-1156-0	Opticom™ Radio Preemption Vehicle Kit (Low Priority) - series 2000
-1000-1054-0	Opticom™ Model 764 Multimode Phase Selector
-8125-0421-1	Opticom™ Radio 1070 Installation Cable (1000 ft Spool)
-8095-3853-7	Opticom Detector Model 721, 2 Direction, 1 Channel
-8009-6556-4	Opticom Infrared 138 Detector Cable 500 ft Spool
-1000-1205-0	Opticom Model 3052 Card Rack
-1000-1040-0	Opticom LED Emitter, Model 794L
-1000-1059-0	Opticom Auxiliary Interface Panel (AIP) Model 768
-1000-1189-0	Opticom™ Radio Intersection Antenna Unit (Model 3100)

rtify that the above-listed products meet the specifications listed and have undergone the testing cated above.

ified by: Chris Mueller

Chris Mueller, Manufacturing Engineer

Delivery Note

miovision

Date of Export	Terms of Sale	Currency
4/25/2026	Exworks	US Dollar

EXPORTER NAME AND ADDRESS	CONSIGNEE
Miovision (GTT) 801 Transfer Road Suite G2 St Paul MN 55114	Traffic Tech Sucurity W.L.L. Building 8 6th Floor Olya Street Riyadh Sauid Arabia 13254
TAX IDENTIFICATION NUMBER: 56-2660311	Elma Bendol (+97444269000) elma.bendol@traffic-tech.com
Country of Ultimate Destination	IMPORTER NAME AND ADDRESS
Riyadh Sauid Arabia 13254	
	TAX IDENTIFICATION NUMBER:

MATERAIL NUMBER	DESCRIPTION OF GOOD(S)	HS TARIFF CLASSIFICATION NUMBER	WEIGHT LBS	Country of Origin	ECCN:	QUANTITY	UNIT VALUE	TOTAL VALUE
76-1000-1156-0	Opticom™ Radio Preemption Vehicle Kit	8526.91.0070	1.85	US	EAR99	2	-	-
76-1000-1054-0	Opticom™ Model 764 Multimode Phase	8530.80.0000	1.05	US	EAR99	2	-	-
78-8125-0421-1	Opticom™ Radio 1070 Installation Cable	8544.49.1500	44	US	EAR99	1	-	-
78-8095-3853-7	OPTICOM INFRARED 721 DETECTOR 1	8530.80.0000	2	US	EAR99	8	-	-
78-8009-6556-4	OPTICOM INFRARED 138 DETECTOR CABLE	8544.49.1500	26	US	EAR99	8	-	-
76-1000-1205-0	Opticom Model 3052 Card Rack	8530.80.0000	4.25	US	EAR99	2	-	-
76-1000-1040-0	OPTICOM INFRARED 794L LED EMITTER	8530.80.0000	4	US	EAR99	2	-	-
76-1000-1059-0	Opticom™ Model 768 Auxiliary Interface	8530.80.0000	1.9	US	EAR99	2	-	-
76-1000-1189-0	Opticom™ Radio Intersection Antenna Unit	8526.91.0070	1	US	EAR99	2	-	-
Dimensions	Pallet 1 49" x 42" x 33" 336 LBS 153 KG							
						29		

Miovision
801 Transfer Rd G02
S Paul MN 55114

These commodities, technology or software were exported from the United States in accordance with the Export Administration regulations. Diversion contrary to US Law prohibited.

Total Packages	Special Instruction:
1 Pallet	Traffic Control Equipment for sale to the Consignee

Freight Costs	
Insurance Cost	
Additional Costs	

THIS CERTIFICATE CONSISTS OF	1	PAGES, INCLUDING ATTACHMENTS.	Sales Order	106235
11 a. AUTHORIZED SIGNATURE			11 b. COMPANY	Global Traffic Technologies
11 c. NAME (Print or Type)	Scott Werrbach		11 d. TITLE	Buyer
11 e. DATE: (DD/MM/YY)	04/25/26		11 f. TELEPHONE (VOICE)	612-328-6014
			(FACSIMILE)	