QIDDIYA DEVELOPMENT COMPANY					
DOCUMENT NUMBER:	QDC-ADM-TEM-QMS-00007	REVISION NUMBER:	0D	ISSUED BY:	PMO
DOCUMENT TITLE	MIR FORM	DOCUMENT TYPE:	FORM	DATE ISSUED:	MAY-08-2022

Qiddiya

MATERIAL INSPECTION REQUEST (MIR) FORM

Contractor:	HAIF COMPANY
Project:	QPMO-410-CT-00618- ROAD ACCESS TO RESORT CORE
Contract No.:	QI09043311-VO-0004
Material Inspection Request Number:	QRXM114000-HFC-TEC-MIR-ITS-02-RO5-00015

شركة هيف Haif Company — Freyssinet — HAIF-FREYSSINET JV

Discipline

Architecture	☐	Mechanical	☐	Information Technology	☐	Quality	☐	Project Controls	☐
Civil/Structural	☑	Electrical	☐	Landscape	☐	Safety	☐	Construction Management	☐
Other	☐								

MATERIAL DESCRIPTION

Inspection / Test Location:	INTERIM ROAD MAIN LINE-02		
Material Name:	LPR CAMERA WITH ACCESSORIES	**Quantity:**	03 Nos.
P.O Number		**Delivery Note Number:**	TTSDN-HAIF-300626-025
Approved Material Transmittal Number: (Aconex document Approval)	QRXM114000-HFC-TEC-MAT-ITS-02-RO5-00004	**Approval Date:**	
Inspection Date:	30-Jun-2026	**Inspection Start Time:**	01:00 PM
ITP:	QRXM114000-HFC-TEC-ITP-ITS-02-RO5-00004	**Checklist:**	HFC-CKL-5001
Spec's / Dwg. Ref.:	TRAFFIC TECH SECURITY W.L.L	**Approved Method Statement Number:**	
Attachments:	**Test Certificate:** ◉ Yes ○ No **IFC / Shop Drawings:** ○ Yes ◉ No		

DESCRITPTION OF MATERIAL

VIDAR LICENSE PLATE READER (LPR) CAMERA WITH ACCESORIES (03 Nos.) Interim Road Main Line-02

CONTRACTOR - QUALITY INSPECTOR - INITIAL INSPECTION FINDINGS:

Are Complete Details Mentioned in P.O and Delivery Note?	◉ YES ○ NO	**REMARKS**	
Complies with Approved ITPs/Checklists?	◉ YES ○ NO	**REMARKS**	
Signs of Physcial Damage?	○ YES ◉ NO	**REMARKS**	
Conforms to Approved Material Submittal?	○ YES ○ NO	**REMARKS**	

Accepted:	◉
Accepted with Comments:	○
Rejected (See Remarks):	○

REMARKS:					
Name:	Moataz Elkhateeb	**Signature:**		**Date:**	30-06-2026

QIDDIYA / SUPERVISION CONSULTANT QC INSPECTOR - FINAL INSPECTION FINDINGS:

Contractor Has complied with Material requirements?	○ YES ○ NO	**Materials Are Stored correctly?**	☑ YES ○ NO ○ NA

Accepted:	○
Accepted with Comments:	☑
Rejected (See Remarks):	○

REMARKS:	① Final approval is subject to the successful completion & acceptance of SAT Tests.				
Name:	M. YASIR.	**Signature:**		**Date**	30/06/2026.

FOR DETAILED MATERIAL INSPECTION STATUS, PLEASE SEE ATTACHED CHECKLIST.
CHECKLISTS THAT ARE NOT ATTACHED AND SIGNED BY SUPERVISION CONSULTANT WILL VOID THIS INSPECTION REQUEST.

This document is the property of Qiddiya Development Company, 2022

② Comply with the comments mentioned on attached supporting documents.

Client:	Consultant:	Contractor:
Qiddiya	Zuhair Fayez Partnership	Hail Company / Freyssinet — HAIF-FREYSSINET JV

TECHNICAL DOCUMENTS

Project Name: Package 3 - **Interim Road Access to Resort Core**	**Project Code:** QRXM114000
Location: 00	**Date:** 22-October2025
Document Title: **Material Approval Request FOR ITS SYSTEM SUPPLYING & INSTALLING BY TRAFFIC TECH SECURITY W.L.L (License Plate Recognition(LPR))**	**Ref No:** QRXM114000-HFC-TEC-MAT-ITS-02-RO5-00004
	Rev No: 01

Department: ☐ Architectural ☐ Structural ☐ Electrical ☐ Mechanical ☑ ITS ☐ Civil

Type: ☐ Pre-Qualification ☐ Method Statement ☒ Material Submittal ☐ Sample ☐ Other

Document Description: Material Approval Request FOR ITS SYSTEM SUPPLYING & INSTALLING BY TRAFFIC TECH SECURITY W.L.L (License Plate Recognition(LPR))

Doc. Ref. No.	Title
QRXM114000-HFC-TEC-MAT-ITS-02-RO5-00004	**Material Approval Request FOR ITS SYSTEM SUPPLYING & INSTALLING BY TRAFFIC TECH SECURITY W.L.L (License Plate Recognition(LPR))**

Enclosure:

Submitted By:	**Received By:**
Name: **Eng. Moataz** Signature: Date:22-October2025	Name: Signature: Date:

Below portion for Consultant Supervision use only

Status: ☐A- Approved ☐B- Approved as noted ☐C- Revise & Resubmit ☐R- For information only

Comments:

B: Approved with Comments — Zuhair Fayez Partnership Consultants, Riyadh , Saudi Arabia

B: Approved with Comments — Zuhair Fayez Partnership Consultants, Riyadh , Saudi Arabia

Contractor/Supplier to comply the following comments prior to procurement.

1.The proposed LPR camera does not comply with the specification. Required detection range is 2–75 m, whereas the submitted model covers 4–20 m (up to 50 m under optimal conditions). Obtain supporting documents to justify the proposed range.

2.Ensure the proposed LPR camera complies with the project specification of 98% accuracy for both traffic count and speed detection.

3.Outdated BOQ has been attached. The updated BOQ indicates a quantity of 4, whereas IFC drawing & RFI # QRXM114000-HFC-TEC-RFI-ITS-02-RO5-00002 shows 3. Coordination with QIC is required to confirm the final quantity

4.The LPR shall be compliant with NTCIP protocols and ONVIF standard

5.Attached Certificate of Conformity refers to "Freeway cam 4 Series" provide test certificate for the proposed "Vidar Smart HDx" model and other international certification.

6. ISO Quality management certificate is expired. Attach valid certificate.

7.Provide references of previous projects where the proposed camera has been supplied and is successfully operational.

Below portion for Client use only

Comments:

B: Approved with Comments — Zuhair Fayez Partnership Consultants, Riyadh , Saudi Arabia

- Final approval subject to adherence all comments.

Signed by: Signature: Date:

Client:	Consultant:	Contractor:
Qiddiya	Zuhair Fayez Partnership	Haif Company / Freyssinet — HAIF-FREYSSINET JV

TECHNICAL DOCUMENTS

Project Name: Package 3 - Interim Road Access to Resort Core	**Project Code:** QRXM114000
Location: 00	**Date:** 22-April-2026
Document Title: **Inspection & Test Plan for LPR Camera operation & installation**	**Ref No:** QRXM114000-HFC-TEC-ITP-ITS-02-RO5-00004
	Rev No: 00

Department: ☐ Architectural ☐ Structural ☐ Electrical ☐ Mechanical ☐ Authority ☒ ITS

Type: ☐ Pre-Qualification ☐ Method Statement ☐ Material Submittal ☐ Sample ☒ ITP

Document Description: This is Inspection & Test Plan for LPR Camera operation & installation

Doc. Ref. No.	Title
QRXM114000-HFC-TEC-ITP-ITS-02-RO5-00004	**Inspection & Test Plan for LPR Camera operation & Installation**

Enclosure:

Submitted By:	**Received By:**
Name: Eng. Moataz Signature: Date: 22-Apr-2026	Name: Signature:

Below portion for Consultant Supervision use only

Status: ☐A- Approved ☐B- Approved as noted ☐C- Revise & Resubmit ☐R- For information only

Comments: All works shall be carried out in accordance with the project specifications and approved shop drawings.







Below portion for Client use only

Comments:

Signed by: Signature: Date:

HAIF-FSA JV Inspection & Test Plan					I &TP	APPROVED DATE	DISCIPLINE ITS
Inteligent Transportation System Works for LICENSE PLATE RECOGNITION (LPR) CAMERA INSTALLATION AND OPERATION					HFC-ITP-0050		
PROJECT TITLE:WBS Access Road To Resort Core (RAZRC)					CONTRACTOR/SUBCONTRACTOR		
WIR No.					CONSTRUCTION- Intelligent Transportation System Works for INSTALLATION AND OPERATION of LPR CAMERA	HAIF	

ITEM NO.	PROJECT PHASE	TASK / ACTIVITY	Quality Requirements /references/ specifications	Quality Record	INSPECTION RESPONSIBILITY ASSIGNMENTS		REMARKS
					Contractor	Consultant	
1.0 DOCUMENT REVIEW							
1		Material Approval & Shop Drawing	QRXM114000-HFC-TEC-MAT-ITS-02-RO5-00004 QRXM114000-HFC-DRW-SDW-ITS-02-RO5-00001-00086	QRXM114000-HFC-TEC-MAT-ITS-02-RO5-00004 QRXM114000-HFC-DRW-SDW-ITS-02-RO5-00001-00086	R	H	
2.0 MATERIAL RECEIVING INSPECTION							
2		Material receiving inspection, protection & storage	QD0002-ADM-TEM-QMS00007[0A] MaterialReceiving Inspection in site HFC-CKL-5001	QD0002-ADM-TEM-QMS00007[0A] MaterialReceivingInspection in siteHFC-CKL-5001	H	H	MIR to be submitted
3.0 WORK INSTALLATION							
3.1		PRE - INSTALLATION	HFC-CKL-5002	HFC-CKL-5002	H	H	
3.2		INSTALLATION	HFC-CKL-5003	HFC-CKL-5003	H	H	
3.3		TESTING	HFC-CKL-5004	HFC-CKL-5004	H	H	

	GENERAL NOTES
1	Surveillance: QA/QC organization to monitor work in progress without notice from Construction Organization
2	Witness: QA/QC organization shall be notified of the timing of Inspection or test in advance. However, the inspection or test shall be performed as scheduled if the QA/QC organization representative is not present.
3	Hold: QA/QC organization shall be notified of the timing of inspection or test in advance. Inspection or test shall not be carried out without the QA/QC organization representative in attendance.
4	If the Main Contractor delegates the assigned responsibility to the Subcontractor, then the Main Contractor will have the same degree of responsibility as assigned to Consultant.

LEGEND			
H	Hold Point for QC Inspection/ Test	R	Review of Documents
W	Witness Inspection/T	RH	Review & approval of Documents
S	Surveillance		

Checklist : HFC-CKL-5001	Checklist	APPROVED DATE	DISCIPLINE
Material receiving inspection, protection & storage	HFC-CKL-5001		ITS
PROJECT TITLE: Road Access To Resort Core (RA2RC)	CONTRACTOR/SUBCONTRACTOR		
WIR No.	CONSTRUCTION- Intelligent Transportation System Works for INSTALLATION AND OPERATION of LPR CAMERA — HAIF		

ITEM NO.	Check Points & Acceptance Criteria	Reference	Pass	Fail	Not Applicable	Re-Inspection
1.0	**Material receiving inspection,protection & storage of ITS Devices LICENSE PLATE RECOGNITION (LPR) CAMERA**					
1.1	Deliver ITS Device in packaging, protected, complying with applicable Standard.	Project Specification SECTION 137760 - LICENSE PLATE RECOGNITION (LPR) CAMERA As per manufacturer's recommendations			—	
1.2	Store equipment in a dry location. Protect from weather,fumes, water, debris,direct exposure to the sunlight, ultraviolet,etc	Project Specification SECTION 137760 - LICENSE PLATE RECOGNITION (LPR) CAMERA As per manufacturer's recommendations			—	
1.3	Provide necessary protection if required as per manufacturer's recommendations.	Project Specification SECTION 137760 - LICENSE PLATE RECOGNITION (LPR) CAMERA As per manufacturer's recommendations			—	
1.4	Handle equipment and devices with care, to avoid abrasion, puncturing and tearing housing, paint.	Project Specification SECTION 137760 - LICENSE PLATE RECOGNITION (LPR) CAMERA As per manufacturer's recommendations			—	

Remarks

PM/Contractor			QDC		
Contractor Construction			Third Party (if applicable)		
The work is ready for inspection			Document Reviewed	Work Inspected	Test Records Verified
Name	Signature	Date	Name	Signature	
Muharis Shamy		30/6/2026		30/06/2026.	
Contractor QC Inspector			QDC Supervision Consultant		

Form Ref. No. QD0002-ADM-TEM-QTY-00003– Rev.0A

TRAFFIC TECH
www.traffic-tech.com

تقنيات المرور الأمنية ذ.م.م.
TRAFFIC TECH SECURITY W.L.L.

Date: 30-JUNE-2026
Our Ref: TTSDN-Haif-300626-025

Delivery Note

To: HAIF COMPANY ---------- الى:

Ref: WS045CR-53 (RA2RC – ACCESS ROAD TO RESORT CORE)

SN	Model No. رقم الموديل	Description الوصـــــف	Unit الوحدة	Qty الكميـة	Remarks ملاحظـات
MATERIAL SUPPLY (TRAFFIC SIGNALS)					
1		VIDAR LICENSE PLATE READER(LPR) CAMERA WITS ACCESORIES	NOS	03	

Delivered By: EHAB BASLA ---------- **Date:** 30-06-2026 ----------

Printed Name & Signature

Received By: ----------

Printed Name & Signature

شركة هيف Haif Contracting
Date
Project. Qiddiya
WS-045CR
Received

Date: ----------

Unit No. 38, Building 3990
Anas Bin Malik St., Al Malga District
P.O. Box 13524
6615, Riyadh, Saudi Arabia
E-mail : ttg@traffic-tech.com
Web: www.traffic-tech.com

Vizsgálati jegyzőkönyv sz.: *Test Report No.:*	**28252754 001**	**Rendelés sz.:** *Order No.:*	**93373283**	**Oldal 1 / 53** *Page 1 / 53*
Megbízó: *Client:*	**Adaptive Recognition Hungary Zrt.** H-1123 Budapest, Alkotás u. 41, Hungary			
Gyártó: *Manufacturer:*	**ARH Informatikai ZRt.** H-1123 Budapest, Alkotás u. 41, Hungary			
Vizsgálat tárgya: *Test item:*	**ANPR Camera for reading vehicle license plates**			
Azonosítás: *Identification:*	**FreewayCAM4**	**Széria sz.:** *Serial No.:*	**119B7C6**	
Raktározási szám.: *Receipt No.:*	**A000258875**	**Átvételi dátum:** *Date of receipt:*	**2020-03-13**	
Vizsgálati tárgy állapota: *Condition of test item:*	**Hiánytalan, sérülésmentes** *Complete, undamaged*	**Vizsgálat ideje:** *Duration of test:*	**2020-03-13 – 2020-04-24**	
Vizsgálati előírás: *Test specification:*	**EN 55032:2015** **EN 55024:2010+A1:2015**			
Vizsgálat helyszíne: *Testing location:*	**TÜV Rheinland InterCert Kft. Termékek üzletág Termékvizsgáló laboratórium** H-1135 Budapest, Béke u. 41-43., Hungary			
Vizsgáló laboratórium: *Testing Laboratory:*	**TÜV Rheinland InterCert Kft. Termékek üzletág Termékvizsgáló laboratórium** H-1143 Budapest, Gizella út 51-57., Hungary			
Vizsgálati eredmény: *Test Result:*	**A vizsgálati minta megfelela fent megnevezett vizsgálati előírásoknak.** *The test item passed the test specification(s) above.*			

Vizsgálta/ *tested by:*			**Ellenőrizte/** *reviewed by:*		
see date in digital signature	testing engineer	Tamás Novotny 2020.09.18 12:42:44 +02'00'	see date in digital signature	reviewer	Digitally signed by Balazs Sztehlik Date: 2020.09.18 13:00:53 +02'00'
Dátum *Date*	**Név, feladatkör** *Name, function*	**Aláírás** *Signature*	**Dátum** *Date*	**Név, feladatkör** *Name, function*	**Aláírás** *Signature*

Egyéb szempontok/ *Other Aspects:*
The report is issued electronically. It is valid in the digitally signed PDF file. You can find details on the Singature Panel, check the signature named „TUEV-RHEINLAND-DOCUMENTS". Any printed version of this PDF file is considered as a copy, where the authenticity cannot be verified.

Rövidítések:				*Abbreviations:*			
P(ass)	=	megfelelő		*P(ass)*	=	*passed*	
F(ail)	=	nem megfelelő		*F(ail)*	=	*failed*	
N/A	=	nem vonatkozik		*N/A*	=	*not applicable*	
N/T	=	nem vizsgált		*N/T*	=	*not tested*	

Ezen vizsgálati jegyzőkönyv a vizsgált mintapéldányra vonatkozik. A vizsgáló szervezet engedélye nélkül részleges másolata nem engedélyezett. Ez a jegyzőkönyv nem jogosít fel valamely biztonsági jel használatára.

This test report relates to the a. m. test sample. Without permission of the test center this test report is not permitted to be duplicated in extracts. This test report does not entitle to carry any safety mark on this or similar products.

Vizsgálati jegyzőkönyv sz.: *Test Report No.:*	**28253508 001**	**Rendelés sz.:** *Order No.:* **93373283**	**Oldal 1 / 20** *Page 1 / 20*
Megbízó: *Client:*	**Adaptive Recognition Hungary Zrt.** H-1123 Budapest, Alkotás utca 41.		
Gyártó: *Manufacturer:*	**ARH Informatikai Zrt.** H-1123 Budapest, Alkotás utca 41.		
Vizsgálat tárgya: *Test item:*	**ANPR Camera for reading vehicle license plates**		
Azonosítás: *Identification:*	**FreewayCAM4**	**Széria sz.:** *Serial No.:*	**119B7C9**
Raktározási szám.: *Receipt No.:*	**A000258875-001**	**Átvételi dátum:** *Date of receipt:*	**2020-03-13, 2020-06-23**
Vizsgálati tárgy állapota: *Condition of test item:*	**Hiánytalan, sérülésmentes** *Complete, undamaged*	**Vizsgálat ideje:** *Duration of test:*	**2020-05-28 – 2020-07-10**
Vizsgálati előírás: *Test specification:*	**IEC 62471:2006**		
Vizsgálat helyszíne: *Testing location:*	**TÜV Rheinland InterCert Kft. Termékek üzletág Termékvizsgáló laboratórium** H-1132 Budapest, Váci út 48/A-B., Hungary		
Vizsgáló laboratórium: *Testing Laboratory:*	**TÜV Rheinland InterCert Kft. Termékek üzletág Termékvizsgáló laboratórium** H-1143 Budapest, Gizella út 51-57., Hungary		
Vizsgálati eredmény: *Test Result:*	**A vizsgálati minta megfelel a fent megnevezett vizsgálati előírásoknak.** *The test item passed the test specification(s) above.*		

Vizsgálta/ *tested by:*			**Ellenőrizte/** *reviewed by:*		
See date in digital signature	György KLINGER, testing engineer	Klinger Gyorgy 2020.09.30 08:56:27 +02'00'	See date in digital signature	Jenő HARNOS, reviewer	Date: 2020.09.30 12:36:06 +02'00'
Dátum *Date*	**Név, feladatkör** *Name, function*	**Aláírás** *Signature*	**Dátum** *Date*	**Név, feladatkör** *Name, function*	**Aláírás** *Signature*

Egyéb szempontok/ *Other Aspects:*

Ez a jegyzőkönyv elektronikus formában került kiadásra. A digitálisan aláírt PDF file formátumban érvényes. Részletek az aláírás panelen találhatóak, ellenőrizze a „TUEV-RHEINLAND-DOCUMENTS" elnevezésű aláírást. A PDF fájl bármely nyomtatott változata másolatnak minősül, ami nem tekinthető hiteles dokumentumnak.
The report is issued electronically. It is valid in the digitally signed PDF file. You can find details on the Singature Panel, check the signature named „TUEV-RHEINLAND-DOCUMENTS". Any printed version of this PDF file is considered as a copy, where the authenticity cannot be verified.

Ennek a jegyzőkönyvnek része a Fotódokumentáció és a Mérőeszközlista.
This test report contains also Photo documentation and Measuring equipment list.

Rövidítések:				***Abbreviations:***			
	P(ass)	=	**megfelelő**		***P(ass)***	=	***passed***
	F(ail)	=	**nem megfelelő**		***F(ail)***	=	***failed***
	N/A	=	**nem vonatkozik**		***N/A***	=	***not applicable***
	N/T	=	**nem vizsgált**		***N/T***	=	***not tested***

Ezen vizsgálati jegyzőkönyv a vizsgált mintapéldányra vonatkozik. A vizsgáló szervezet engedélye nélkül részleges másolata nem engedélyezett. Ez a jegyzőkönyv nem jogosít fel valamely biztonsági jel használatára.

This test report relates to the a. m. test sample. Without permission of the test center this test report is not permitted to be duplicated in extracts. This test report does not entitle to carry any safety mark on this or similar products.

Vizsgálati jegyzőkönyv sz.: *Test Report No.:*	**HU21O48E 001**	**Rendelés sz.:** *Order No.:*	**93378480**	**Oldal 1 / 6** *Page 1 / 6*
Megbízó: *Client:*	**Adaptive Recognition Hungary Zrt. 1123 Budapest, Alkotás u. 41.**			
Gyártó: *Manufacturer:*	**ARH Informatikai Zrt. 1123 Budapest, Alkotás u. 41.**			
Vizsgálat tárgya: *Test item:*	**IK10 test of camera**			
Azonosítás: *Identification:*	**FREEWAYCAM 04 IK**	**Széria sz.:** *Serial No.:*	**121P1X3**	
Raktározási szám.: *Receipt No.:*	**A002942749-001**	**Átvételi dátum:** *Date of receipt:*	**2021-02-05**	
Vizsgálati tárgy állapota: *Condition of test item:*	**Hiánytalan, sérülésmentes** *Complete, undamaged*	**Vizsgálat ideje:** *Duration of test:*	**2021-02-08** **2021-02-10**	
Vizsgálati előírás: *Test specification:*	**EN 62262:2002**			
Vizsgálat helyszíne: *Testing location:*	**TÜV Rheinland InterCert Kft. Termékek üzletág Termékvizsgáló laboratórium** H-1143 Budapest, Gizella út 51-57., Hungary			
Vizsgáló laboratórium: *Testing Laboratory:*	**TÜV Rheinland InterCert Kft. Termékek üzletág Termékvizsgáló laboratórium** H-1143 Budapest, Gizella út 51-57., Hungary			
Vizsgálati eredmény: *Test Result:*	**A vizsgálati minta megfelel a fent megnevezett vizsgálati előírásoknak.** *The test item passed the test specification(s) above.*			

Vizsgálta/ *tested by:*			**Ellenőrizte/** *reviewed by:*		
see date in digital signature	Tibor Pesze Szakértő/Expert	2021.02.12 15:35:16 +01'00'	see date in digital signature	László Nógrádi Átvizsgáló/Reviewer	2021.02.15 08:33:05 +01'00'
Dátum *Date*	Név, feladatkör *Name, function*	Aláírás *Signature*	**Dátum** *Date*	**Név, feladatkör** *Name, function*	**Aláírás** *Signature*

Egyéb szempontok/ *Other Aspects:*

The report is issued electronically. It is valid in the digitally signed PDF file. You can find details on the Singature Panel, check the signature named „TUEV-RHEINLAND-DOCUMENTS". Any printed version of this PDF file is considered as a copy, where the authenticity cannot be verified.

Rövidítések:				*Abbreviations:*			
	P(ass)	=	megfelelő		*P(ass)*	=	*passed*
	F(ail)	=	nem megfelelő		*F(ail)*	=	*failed*
	N/A	=	nem vonatkozik		*N/A*	=	*not applicable*
	N/T	=	nem vizsgált		*N/T*	=	*not tested*

Ezen vizsgálati jegyzőkönyv a vizsgált mintapéldányra vonatkozik. A vizsgáló szervezet engedélye nélkül részleges másolata nem engedélyezett. Ez a jegyzőkönyv nem jogosít fel valamely biztonsági jel használatára.

This test report relates to the a. m. test sample. Without permission of the test center this test report is not permitted to be duplicated in extracts. This test report does not entitle to carry any safety mark on this or similar products.

Vizsgálati jegyzőkönyv sz.: *Test Report No.:*	**28253390 001**	**Rendelés sz.:** *Order No.:*	**93373283**	**Oldal 1 / 8** *Page 1 / 8*
Megbízó: *Client:*	**Adaptive Recognition Hungary Zrt.** H-1123 Budapest, Alkotás utca 41.			
Gyártó: *Manufacturer:*	**ARH Informatikai Zrt.** H-1123 Budapest, Alkotás utca 41. Hungary			
Vizsgálat tárgya: *Test item:*	**IP6X dust test and IPX7 water protection test of ANPR Camera for reading vehicle license plates**			
Azonosítás: *Identification:*	**FreewayCAM4**	**Széria sz.:** *Serial No.:*	**119B7C8 (for dust test)** **119B7C9 (for water test)**	
Raktározási szám.: *Receipt No.:*	**A002831669-001** **A002831669-002**	**Átvételi dátum:** *Date of receipt:*	**2020-06-23**	
Vizsgálati tárgy állapota: *Condition of test item:*	**Hiánytalan, sérülésmentes** *Complete, undamaged*	**Vizsgálat ideje:** *Duration of test:*	**2020-06-29** **2020-08-03**	
Vizsgálati előírás: *Test specification:*	**IEC 60529:1989 + A1:1999 + A2:2013 + Edition 2.2 Corrigendum 2:2015 clause 5.2.; 6.; 13.4.; 13.6.,14.2.7.; 14.3. Specified by Client**			
Vizsgálat helyszíne: *Testing location:*	**TÜV Rheinland InterCert Kft. Termékek üzletág Termékvizsgáló laboratórium** H-1132 Budapest, Váci út 48/A-B., Hungary			
Vizsgáló laboratórium: *Testing Laboratory:*	**TÜV Rheinland InterCert Kft. Termékek üzletág Termékvizsgáló laboratórium** H-1143 Budapest, Gizella út 51-57., Hungary			
Vizsgálati eredmény: *Test Result:*	**A vizsgálati minták megfeleltek a fent megnevezett vizsgálati előírásoknak a csatlakozók csatlakoztatott helyzetében.*** *The test items passed the test specification(s) above* in the connected position of the connectors.*			

Vizsgálta/ *tested by:*			**Ellenőrizte/** *reviewed by:*		
See date in digital signature	Tibor Pesze Szakértő/Expert	2020.10.01 14:30:26 +02'00'	See date in digital signature	László Nógrádi Átvizsgáló/Reviewer	2020.10.01 15:38:10 +02'00'
Dátum *Date*	**Név, feladatkör** *Name, function*	**Aláírás** *Signature*	**Dátum** *Date*	**Név, feladatkör** *Name, function*	**Aláírás** *Signature*

Egyéb szempontok/ *Other Aspects:*

* According to the 3.1 section of the standard the parts of the application which can be removed without tools or key are not considered to be a part of the enclosure. The connectors of illustrated sample can be removed without a key or tool, so as considered according to standard, in the open position of the connectors is not complied with IP67 test according to safety requirements. As requested by the client the test shall be done in the connected position of the connectors, which is different from the specification of the standard.

** Ez a jegyzőkönyv elektronikus formában került kiadásra. A digitálisan aláírt PDF file formátumban érvényes.Részletek az aláírás panelen találhatóak, ellenőrizze a „TUEV-RHEINLAND-DOCUMENTS" elnevezésű aláírást. A PDF fájl bármely nyomtatott változata másolatnak minősül, ami nem tekinthető hiteles dokumentumnak.
The report is issued electronically. It is valid in the digitally signed PDF file. You can find details on the Singature Panel, check the signature named „TUEV-RHEINLAND-DOCUMENTS". Any printed version of this PDF file is considered as a copy, where the authenticity cannot be verified.
Ennek a jegyzőkönyvnek része a Fotódokumentáció és a Mérőeszközlista.
This test report contains also Photo documentation and Measuring equipment list.

Rövidítések:				***Abbreviations:***			
	P(ass)	=	**megfelelő**		***P(ass)***	=	***passed***
	F(ail)	=	**nem megfelelő**		***F(ail)***	=	***failed***
	N/A	=	**nem vonatkozik**		***N/A***	=	***not applicable***
	N/T	=	**nem vizsgált**		***N/T***	=	***not tested***

Ezen vizsgálati jegyzőkönyv a vizsgált mintapéldányra vonatkozik. A vizsgáló szervezet engedélye nélkül részleges másolata nem engedélyezett. Ez a jegyzőkönyv nem jogosít fel valamely biztonsági jel használatára.

This test report relates to the a. m. test sample. Without permission of the test center this test report is not permitted to be duplicated in extracts. This test report does not entitle to carry any safety mark on this or similar products.

ADAPTIVE RECOGNITION

PACKING LIST

PICK UP INFORMATIONS:	DELIVERY ADDRESS:
Felvételi információk: ARH Informatikai Zrt. Ipari Park 9. 2074 Perbál HUNGARY **Opening hours:** workdays between 08:00-16:00 *Raktári nyitvatartás: hétköznap 8-16 óra között* **Contact:** (Ms.) Judit Koller, (Ms.) Barbara Berényi +36209781240, +36202861379 logistics@arh.hu	*Szállítási cím:* Traffic Tech Building 8, Floor 6, Olaya Street P.O. Box 13524 Riyadh SAUDI ARABIA, KINGDOM OF **Contact:** Emmavie Vergara (+974) 44269000 emmavie@traffic-tech.com

Quote No.	Order No. (Reference)	PO No.	Terms of Delivery
QUO-25061-S0D9S2	**ADR250002621**	**POR-00013**	**EXW** **Perbál**

Measurements and weight

Méretek, súlyok

Total nr. of the packages: *Csomagok száma:*	**4 package(s)**
Total net weight: *Szállítmány nettó tömege:*	**15,75 kgs**
Total gross weight: *Szállítmány bruttó tömege:*	**17,70 kgs**

Goods description

Termékleírás

Item No. Description *Termékleírás*	Product quantity (pcs) *Termék mennyisége (db)*	Package Quantity (pcs) *Csomagok száma (db)*	Dimensions / package (cms) *Méretek/csomag (cm)*	Net weight/ pce (kgs) *Nettó tömeg/ db (kg)*	Gross weight/ package (kgs) *Bruttó tömeg/ csomag (kg)*
Vidar Smart HDx (U) *Serial number(s): 1251249, 125124C, 125124D* *Country of Origin:* HUNGARY	3	3	34x24x37	4,85	5,5
Data Cable (Ethernet) 2m for Vidar + Power Cable 2m for Freeway3&Vidar	3	1	21x17x22	0,4	1,2

ADAPTIVE RECOGNITION

ANPR/ALPR CAMERAS FOR TRAFFIC MONITORING





VIDAR

4TH GENERATION, MODULAR ANPR CAMERA

3 YEAR WARRANTY

Vidar is a highly sophisticated ANPR camera line with up to **120 FPS, Carmen-based onboard ANPR, MMR, and laser-sharp vehicle detection.**



Most of our Vidar models can run onboard Carmen-powered ANPR with superior accuracy, along with vehicle make, model, and color recognition, to quickly gather vehicle identification information on the spot.

Each unit contains passive cooling and are in IP67-rated housing to ensure long-lasting performance in all environments and weather conditions.

Integrated illumination, advanced brightness control, and sensor(s) with up to 120 FPS work together to capture high-quality images of reflective and non-reflective plates.

Vidar is also natively GDS-ready, making it an ideal choice for ITS customers.



Main Benefits

- Standalone traffic solution
- Onboard Carmen® ANPR and MMR
- Built-in synchronized illumination for superior imaging at any traffic speed
- Up to 120 FPS video processing for a selected sensor
- Variable motorized optics for easy fine-tuning
- Built-in laser trigger for precise vehicle detection
- High-quality automated manufacturing using robotic assembly

Adaptive Recognition America
Adaptive Recognition Hungary
Adaptive Recognition Nordic
Adaptive Recognition Singapore
SENDINFO@ADAPTIVERECOGNITION.COM
WWW.ADAPTIVERECOGNITION.COM

ADAPTIVE RECOGNITION

Vidar

Specifications

• dual motorized optics • high-performance 4-core ANPR processor • built-in laser trigger • MMR + color • up to 120 FPS
• reads reflective/non-reflective plates simultaneously • overview lens • direction detection • wealth of features
• 850 nm IR illumination • spectacular night-time performance • natively GDS-ready • vehicle categorization

	Vidar HDx	Vidar Smart HDx	Vidar Smart 2xHDx LT	Vidar Smart 2xFHD LT	Vidar Smart 5MpHDx LT
Image processing unit	UltraScale	UltraScale	UltraScale	UltraScale	UltraScale

Imaging

Resolution	1440 x 1080	Sensor 1&2: 1440×1080	Sensor 1&2: 2048×1536	Sensor 1: 2472×2064 Sensor 2: 1440×1080
Max FPS	120 FPS	120 FPS*	60 FPS*	Sensor 1: 45 FPS Sensor 2: 120 FPS
Sensor	Color, Global Shutter	Sensor 1&2: Color, Global Shutter		
Day/Night switch	Automatic brightness control with predefined traffic environments or manual			
Lens	Motorized zoom and focus, remotely adjustable			
Lens mount	Custom mount			
Angle of View	Wide: 54° x 42° Tele: 3,4° x 2,5°	Optics 1&2: Wide: 54° x 42° Tele: 3,4° x 2,5°	Optics 1&2: Wide: 26° x 20° Tele: 8° x 6°	Optics 1: Wide 26°×20° Tele: 8° × 6° Optics 2: Wide: 54° × 42° Tele: 3,4° × 2,5°
Optical Zoom	18×	Optics 1&2: 18×	Optics 1&2: 3.3×	Optics 1: 3.3× Optics 2: 18×
Focal length	Variable 4.8 – 84.6 mm	Optics 1&2: Variable 4.8 – 84.6 mm	Optics 1&2: Variable 15 – 50 mm	Optics 1: Variable, 15 – 50 mm Optics 2: Variable, 4.8 – 84.6 mm

* On selected sensor and resolution.

ANPR

ANPR range	4 m – 20 m / 13 ft. – 65 ft.	10 – 20 m / 33 ft. – 65 ft.	
Maximum ANPR range (at optimal conditions)	50 m / 164 ft.	40 m / 131 ft.	50 m / 164 ft.
Maximum ANPR range at "0" lux*	35 m / 115 ft.		
Vehicle speed range (at optimal conditions)	0 km/h – 300+ km/h / 0 mph – 190+ mph		
Maximum road width covered (at standard license plate size)	6 m / 20 ft.	8 m / 26 ft.	10 m / 33 ft.

* In the case of reflective license plates.

On-Board Intelligence

Carmen ANPR onboard	–	✓	✓	✓	✓
ANPR Cloud compliant	soon	soon	soon	soon	soon
GDS compliant	✓	✓	✓	✓	✓
MMR + Color	–	✓	✓	✓	✓
Vehicle category	–	✓	✓	✓	✓
Video analytics	Image preselection (license plate detection)	License plate detection, vehicle direction detection, vehicle category			
ADR Recognition	–	✓	✓	✓	✓

	Vidar HDx	Vidar Smart HDx	Vidar Smart 2xHDx LT	Vidar Smart 2xFHD LT	Vidar Smart 5MpHDx LT

Illumination

Wavelength	850 nm*
Illumination modes	Synchronized or continuous
Illumination beam-angle	22°
Variable intensity	Adjustable in 100 increments, parity flash (different intensity for odd and even frames)

*Other Vidar models are available with 760 nm (near infrared) and white built-in illumination as well

Processing & I/O

ANPR Processing unit	–	ARM 64-bit Quad-Core @ 1.4 GHz			
Communication protocols	ONVIF, ARP, TCP/IP, DHCP, NTP, FTP, HTTP, RTSP, HTTPs, SFTP (Smart models only), DNS, SNMP, SSL/TLS, NTCIP				
I/O ports	12-pin (UART/GPIO/USB/RS232)				
In-built Laser Trigger	–	–	8 mRad Point Laser		
Laser wavelength & safety class	–	–	905 nm CLASS 1 (60825-1 2014)		
Radar for triggering	–	–	–	–	Optional, 4D MultiLane Radar
Certified vehicle speed data	–	Optional	Optional	Optional	Optional

Storage

Internal storage size and type	–	32 GB SSD			
Stored number of events (Internal)*	–	approx. 90000	approx. 90000	approx. 50000	approx. 40000
Event package size for external upload*	~ 200 kb	250 - 400 kb	250 - 400 kb	350 - 500 kb	400 - 550 kb
External storage type	FTP, HTTP, SMTP	FTP, SFTP, HTTP, HTTPS	FTP, SFTP, HTTP, HTTPS	FTP, SFTP, HTTP, HTTPS	FTP, SFTP, HTTP, HTTPS

*With default settings

Electrical Data

Power requirement	24 - 28 V AC; min. 2A				
Typical power consumption	11 W	18 W	20 W	20 W	20 W
Maximum power consumption	30 W	50 W	60 W	60 W	65 W

Mechanical Data

Operating temperature*	-45°C – +70°C (-49°F - +158°F)
IP&IK rating	IP67, IK10
Dimensions (LxWxH)	250x251x145 mm / 9.84"x9.88"x5.7"
Weight	4.5 kg / 9.92 lbs
In the box	Camera, bracket, shield, Quick Install Guide

* Internal

Accessories

M12 power cable, Ethernet cable, I/O Cable, 4D MultiLane Radar, Junction Box, External IR-light

Certificate

Made in EU, NDAA compliant

CE FC UL RoHS ONVIF

Technical specifications are subject to change without prior notice. This document does not constitute an offer.