QIDDIYA DEVELOPMENT COMPANY					
DOCUMENT NUMBER:	QDC-ADM-TEM-QMS-00007	REVISION NUMBER:	0D	ISSUED BY:	PMO
DOCUMENT TITLE	MIR FORM	DOCUMENT TYPE:	FORM	DATE ISSUED:	MAY-08-2022

MATERIAL INSPECTION REQUEST (MIR) FORM

Contractor:	HAIF COMPANY
Project:	QPMO-410-CT-00618- ROAD ACCESS TO RESORT CORE
Contract No.:	QI09043311-VO-0004
Material Inspection Request Number:	QRXM114000-HFC-TEC-MIR-ITS-02-RO5-00017

HAIF-FREYSSINET JV

Discipline

Architecture	☐	Mechanical	☐	Information Technology	☐	Quality	☐	Project Controls	☐
Civil/Structural	☑	Electrical	☐	Landscape	☐	Safety	☐	Construction Management	☐
Other	☐								

MATERIAL DESCRIPTION

Inspection / Test Location:	INTERIM ROAD MAIN LINE-02		
Material Name:	ITS SYSTEMS TRAFFIC SIGNALS GANTRY&ANCHOR BOLT	Quantity:	04 Set.
P.O Number		Delivery Note Number:	TTSDN-HAIF-130726-027
Approved Material Transmittal Number: (Aconex document Approval)	QRXM114000-HFC-TEC-MAT-ITS-02-RO5-00015	Approval Date:	
Inspection Date:	02-Aug-2026	Inspection Start Time:	10:00 AM
ITP:	QRXM114000-HFC-TEC-ITP-ITS-02-RO5-00006	Checklist:	HFC-CKL-9001
Spec's / Dwg. Ref.:	TRAFFIC TECH SECURITY W.L.L	Approved Method Statement Number:	
Attachments:	Test Certificate: ◉ Yes ○ No IFC / Shop Drawings: ○ Yes ◉ No		

DESCRITPTION OF MATERIAL

Template, Anchor Bolts M40*1600 mm For 15.5 & 16 Mtrs Gantry (02 Set.) Template, Anchor Bolts M40*1300 mm For 12 & 13 Mtrs Gantry (02 Set.) for Interim Road Main Line-02

CONTRACTOR - QUALITY INSPECTOR - INITIAL INSPECTION FINDINGS:

Are Complete Details Mentioned in P.O and Delivery Note?	◉ YES ○ NO	REMARKS	
Complies with Approved ITPs/Checklists?	◉ YES ○ NO	REMARKS	
Signs of Physcial Damage?	○ YES ◉ NO	REMARKS	
Conforms to Approved Material Submittal?	○ YES ○ NO	REMARKS	

Accepted:	◉
Accepted with Comments:	○
Rejected (See Remarks):	○

REMARKS:					
Name:	Moataz Elkhateeb	Signature:		Date:	02-08-2026

QIDDIYA / SUPERVISION CONSULTANT QC INSPECTOR - FINAL INSPECTION FINDINGS:

Contractor Has complied with Material requirements?	○ YES ○ NO	Materials Are Stored correctly?	○ YES ○ NO ○ NA

Accepted:	○
Accepted with Comments:	✓
Rejected (See Remarks):	○

REMARKS:	Inspection done for delivered material and Found as per delivery note and material approval & Final approval subjected to Provide Welding Certificate and Warranty Letter for aforementioned material.				
Name:	Ahmed Hassan Ibrahim	Signature:		Date	4/8/2026

FOR DETAILED MATERIAL INSPECTION STATUS, PLEASE SEE ATTACHED CHECKLIST.
CHECKLISTS THAT ARE NOT ATTACHED AND SIGNED BY SUPERVISION CONSULTANT WILL VOID THIS INSPECTION REQUEST.

This document is the property of Qiddiya Development Company, 2022

Client:	Consultant:	Contractor:
Qiddiya	Zuhair Fayez Partnership	Haif Company / Freyssinet — HAIF-FREYSSINET JV

TECHNICAL DOCUMENTS

Project Name: Package 3 - **Interim Road Access to Resort Core**	**Project Code:** QRXM114000
Location: 00	**Date:** 15-November-2025
Document Title: **Material Approval Request FOR ITS SYSTEM SUPPLYING & INSTALLING BY TRAFFIC TECH SECURITY W.L.L** (Traffic Signal Poles and Gantries)	**Ref No:** QRXM114000-HFC-TEC-MAT-ITS-02-RO5-00015
	Rev No: 00

Department: ☐ Architectural ☐ Structural ☐ Electrical ☐ Mechanical ☑ ITS ☐ Civil

Type: ☐ Pre-Qualification ☐ Method Statement ☒ Material Submittal ☐ Sample ☐ Other

Document Description: Material Approval Request FOR ITS SYSTEM SUPPLYING & INSTALLING BY TRAFFIC TECH SECURITY W.L.L (Traffic Signal Poles and Gantries)

Doc. Ref. No.	Title
QRXM114000-HFC-TEC-MAT-ITS-02-RO5-00015	**Material Approval Request FOR ITS SYSTEM SUPPLYING & INSTALLING BY TRAFFIC TECH SECURITY W.L.L** (Traffic Signal Poles and Gantries)

Enclosure:

Submitted By:	**Received By:**
Name: **Eng. Moataz** Signature: Date: 15-Nov-2025	Name: Signature:

Below portion for Consultant Supervision use only

Status: ☐A- Approved ☐B- Approved as noted ☐C- Revise & Resubmit ☐R- For information only

Comments:

B: Approved with Comments
Saud Nawab
Zuhair Fayez Partnership Consultants
Riyadh , Saudi Arabia

1- Technical comparison sheet must be stamped by Contractor/Supplier.
2- Height of poles & length of gantries shall be as per approved shop drawings.
3- Weather proof non- degradable heat resistant rubber shall be provided for all access doors
4- Contractor shall ensure that all poles and gantries are compatible with the mounted devices such as Vehicular and Pedestrian Signal Heads, Push Buttons, LPR Cameras, EVP, TSP, and VDS units etc.
5- Poles and gantries specification shall be as per pole manufacturer's recommendations.
6- Galvanization & Compliance Certificates to be provided at stage of MIR
7- Provide SASO certificate for proposed material.
8- All the material shall be in compliance with project specification and relevant standards.

B: Approved with Comments
Saud Nawab
Zuhair Fayez Partnership Consultants
Riyadh , Saudi Arabia

B: Approved with Comments
Zuhair Fayez Partnership Consultants
Riyadh , Saudi Arabia

Below portion for Client use only

Comments:

Signed by: Signature: Date:

Client:	Consultant:	Contractor:
Qiddiya	Zuhair Fayez Partnership	Hail Company / Freyssinet — HAIF-FREYSSINET JV

TECHNICAL DOCUMENTS

Project Name: Package 3 - Interim Road Access to Resort Core	**Project Code:** QRXM114000
Location: 00	**Date:** 4 -June-2026
Document Title: **Inspection & Test Plan for Inteligent Transportation System Works for TRAFFIC SIGNAL SYSTEM**	**Ref No:** QRXM114000-HFC-TEC-ITP-ITS-00006
	Rev No: 00

Department: ☐ Architectural ☐ Structural ☒ Electrical ☐ Mechanical ☐ Authority ☐ Civil

Type: ☐ Pre-Qualification ☐ Method Statement ☐ Material Submittal ☐ Sample ☒ ITP

Document Description: This is Inspection&Test Plan for Inspection&Test Plan for Inteligent Transportation system Works for TRAFFIC SIGNAL SYSTEM

Doc. Ref. No.	Title
QRXM114000-HFC-TEC-ITP-ITS-00005	**Inspection&Test Plan for Inteligent Transportation system Works for TRAFFIC SIGNAL SYSTEM**

Enclosure:

Submitted By:	**Received By:**
Name: Eng. Moataz Signature: Date: 4 -June-2026	Name: Signature: Date:

Below portion for Consultant Supervision use only

Status: ☐A- Approved ☐B- Approved as noted ☐C- Revise & Resubmit ☐R- For information only

Comments: All the work shall be carried out inaccordance with project specification, relevant standards & codes and manufacturer recommendations.

Below portion for Client use only

Comments:

Signed by: Signature: Date:

HAIF-FSA JV Inspection & Test Plan					I &TP		APPROVED DATE	DISCIPLINE	
Intelligent Transportation System Works for TRAFFIC SIGNAL SYSTEM					HFC-ITP-090			ITS	
PROJECT TITLE:WBS Access Road To Resort Core (RA2RC)					CONTRACTOR/SUBCONTRACTOR				
WIR No.					CONSTRUCTION- Intelligent Transportation System Works for TRAFFIC SIGNAL SYSTEM		HAIF		
ITEM NO.	PROJECT PHASE	TASK / ACTIVITY	Quality Requirements /references/ specifications	Quality Record	INSPECTION RESPONSIBILITY ASSIGNMENTS			REMARKS	
					Contractor	Third Party	Consultant		
1.0 DOCUMENT REVIEW									
1.1		Material Approval & Shop Drawing - Emergency Vehicle Detection System	QRXP117115-DAH-VORA2R-SPE-INF-R1-Z00000-000001-0B Section 137780 Emergency Vehicle Detection System IFC Drawings QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000001 QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000002 QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000003	QRXM114000-HFC-TEC-MAT-ITS-02-R05-00009 Material Approval Request for EMERGENCY VEHICLE PREEMPTION SYSTEM Approved SHOP DRAWINGS QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000001 QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000002 QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000003	R		H		
1.2		Material Approval & Shop Drawing - Traffic Signal Controller	SHC 306 Section 12.2.3.1 Traffic Signal Controllers IFC Drawings QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000001 QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000002 QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000003	QRXM114000-HFC-TEC-MAT-ITS-02-R05-00007 Material Approval Request for TRAFFIC SIGNAL CONTROLLER Approved SHOP DRAWINGS: QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000001 QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000002 QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000003	R		H		
1.3		Material Approval & Shop Drawing - Transit Signal Priority System	QRXP117115-DAH-VORA2R-SPE-INF-R1-Z00000-000001-0B Section 137750 TRANSIT SIGNAL PRIORITY SYSTEM IFC Drawings QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000001 QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000002 QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000003	QRXM114000-HFC-TEC-MAT-ITS-02-R05-00011 Material Approval Request for TRANSIT SIGNAL PRIORITY SYSTEM Approved SHOP DRAWINGS: QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000001 QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000002 QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000003	R		H		

HAIF-FSA JV Inspection & Test Plan					I &TP		APPROVED DATE	DISCIPLINE
Inteligent Transportation System Works for TRAFFIC SIGNAL SYSTEM					**HFC-ITP-090**			**ITS**
PROJECT TITLE:WBS Access Road To Resort Core (RA2RC)					CONTRACTOR/SUBCONTRACTOR			
WIR No.					CONSTRUCTION- Intelligent Transportation System Works for TRAFFIC SIGNAL SYSTEM HAIF			

ITEM NO.	PROJECT PHASE	TASK / ACTIVITY	Quality Requirements /references/ specifications	Quality Record	INSPECTION RESPONSIBILITY ASSIGNMENTS			REMARKS
					Contractor	Third Party	Consultant	
1.0 DOCUMENT REVIEW								
1.4		Material Approval & Shop Drawing - Pedestrian Push Button	SHC 306 Section 12.2.3.3 R Pedestrian Push Button IFC Drawings QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000001 QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000002 QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000003	QRXM114000-HFC-TEC-MAT-ITS-02-R05-00013 Material Approval Request for PEDESTRIAN PUSH BUTTON Approved SHOP DRAWINGS: QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000001 QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000002 QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000003	R		H	
1.5		Material Approval & Shop Drawing - Traffic Signal Head	SHC 306 Section 12.2.1.1 Signalization Equipment IFC Drawings QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000001 QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000002 QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000003	QRXM114000-HFC-TEC-MAT-ITS-02-R05-00014 Material Approval Request for TRAFFIC SIGNAL HEAD Approved SHOP DRAWINGS: QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000001 QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000002 QRXP117115-DAH-VORA2R-DWG-ITS-R3-Z00000-2000003	R		H	
1.6		Material Approval & Shop Drawing - Traffic Signal Poles and Gantries	SHC 306 Section 12.2.2 Supporting Structure Specifications IFC Drawing QRXP117115-DAH-VORA2R-DWG-GEN-R3-Z00000-5000006	QRXM114000-HFC-TEC-MAT-ITS-02-R05-00015 Material Approval Request for TRAFFIC SIGNAL POLES AND GANTRIES Approved SHOP DRAWINGS: QRXM114000-HFC-DRW-SDW-ITS-02-R05-00019-R02 QRXM114000-HFC-DRW-SDW-ITS-02-R05-00031-R01 QRXM114000-HFC-DRW-SDW-ITS-02-R05-00044-R01	R		H	

HAIF-FSA JV Inspection & Test Plan					I &TP		APPROVED DATE	DISCIPLINE
Inteligent Transportation System Works for TRAFFIC SIGNAL SYSTEM					**HFC-ITP-090**			**ITS**
PROJECT TITLE:WBS Access Road To Resort Core (RAZRC)					CONTRACTOR/SUBCONTRACTOR			
WIR No.					CONSTRUCTION- Intelligent Transportation System Works for TRAFFIC SIGNAL SYSTEM		HAIF	

ITEM NO.	PROJECT PHASE	TASK / ACTIVITY	Quality Requirements /references/ specifications	Quality Record	INSPECTION RESPONSIBILITY ASSIGNMENTS			REMARKS
					Contractor	Third Party	Consultant	
1.0 DOCUMENT REVIEW								
1.7		Material Approval & Shop Drawing - Vehicle Video Detection System	QRXP117115-DAH-VORA2R-SPE-INF-R1-Z00000-000001-0B Section 137714 VEHICLE DETECTION SYSTEM IFC Drawing QRXP117115-DAH-VORA2R-DWG-GEN-R3-Z00000-5000006	QRXM114000-HFC-TEC-MAT-ITS-02-R05-00010 Material Approval Request for VEHICLE VIDEO DETECTION SYSTEM Approved SHOP DRAWINGS: QRXM114000-HFC-DRW-SDW-ITS-02-R05-00019-R02 QRXM114000-HFC-DRW-SDW-ITS-02-R05-00031-R01 QRXM114000-HFC-DRW-SDW-ITS-02-R05-00044-R01	R		H	
2.0 MATERIAL RECEIVING INSPECTION								
2		Material receiving inspection, protection & storage	QD0002-ADM-TEM-QMS00007[0A] MaterialReceiving Inspection in site HFC-CKL-9001	QD0002-ADM-TEM-QMS00007[0A] MaterialReceivingInspection in site HFC-CKL-9001	H		H	MIR to be submitted
3.0 WORK INSTALLATION								
3.1		PRE - INSTALLATION	HFC-CKL-9002	HFC-CKL-9002	H		H	
3.2		INSTALLATION	HFC-CKL-9003	HFC-CKL-9003	H		H	
3.3		TESTING	HFC-CKL-9004	HFC-CKL-9004	H		H	

	GENERAL NOTES
1	Surveillance: QA/QC organization to monitor work in progress without notice from Construction Organization
2	Witness: QA/QC organization shall be notified of the timing of Inspection or test in advance. However, the inspection or test shall be performed as scheduled if the QA/QC organization representative is not present
3	Hold: QA/QC organization shall be notified of the timing of inspection or test in advance. Inspection or test shall not be carried out without the QA/QC organization representative in attendance.
4	If the Main Contractor delegates the assigned responsibility to the Subcontractor, then the Main Contractor will have the same degree of responsibility as assigned to Consultant.

LEGEND			
H	Hold Point for QC Inspection/ Test	R	Review of Documents
W	Witness Inspection/T	RH	Review & approval of Documents
S	Surveillance		

Checklist : HFC-CKL-9001	Checklist	APPROVED DATE	DISCIPLINE
Material receiving inspection, protection & storage	HFC-CKL-9001		ITS
PROJECT TITLE: Road Access To Resort Core (RA2RC)			CONTRACTOR/SUBCONTRACTOR
WIR No.	CONSTRUCTION- Intelligent Transportation System Works for INSTALLATION AND OPERATION of TRAFFIC SIGNAL SYSTEM		HAIF

ITEM NO.	Check Points & Acceptance Criteria	Reference	Pass	Fail	Not Applicable	Re-Inspection
1.0	**Material receiving inspection,protection & storage of TRAFFIC SIGNAL SYSTEM**					
A	Deliver, store, and handle products, using means and methods that will prevent damage, deterioration, and loss, including theft and vandalism. Comply with manufacturer's written instructions.	project specification QRXP117115-DAH-VORA2R-SPE-INF-Z00000-000001-0H 1.7 PRODUCT DELIVERY, STORAGE AND HANDLING	✓			
B	Delivery and Handling:		✓			
1.0	Schedule delivery to minimize long-term storage at Project site and to prevent overcrowding of construction spaces.	project specification QRXP117115-DAH-VORA2R-SPE-INF-Z00000-000001-0H 1.7 PRODUCT DELIVERY, STORAGE AND HANDLING	✓			
2.0	Coordinate delivery with installation time to ensure minimum holding time for items that are flammable, hazardous, easily damaged, or sensitive to deterioration, theft, and other losses.	project specification QRXP117115-DAH-VORA2R-SPE-INF-Z00000-000001-0H 1.7 PRODUCT DELIVERY, STORAGE AND HANDLING	✓			
3.0	Deliver products to Project site in an undamaged condition in manufacturer's original sealed container or other packaging system, complete with labels and instructions for handling, storing, unpacking, protecting, and installing.	project specification QRXP117115-DAH-VORA2R-SPE-INF-Z00000-000001-0H 1.7 PRODUCT DELIVERY, STORAGE AND HANDLING	✓			
4.0	Inspect products on delivery to determine compliance with the Contract Documents and that products are undamaged and properly protected.	project specification QRXP117115-DAH-VORA2R-SPE-INF-Z00000-000001-0H 1.7 PRODUCT DELIVERY, STORAGE AND HANDLING	✓			
C	Storage:					
1.0	Provide a secure location and enclosure at Project site for storage of materials and equipment.	project specification QRXP117115-DAH-VORA2R-SPE-INF-Z00000-000001-0H 1.7 PRODUCT DELIVERY, STORAGE AND HANDLING	✓			
2.0	Store products to allow for inspection and measurement of quantity or counting of units.	project specification QRXP117115-DAH-VORA2R-SPE-INF-Z00000-000001-0H 1.7 PRODUCT DELIVERY, STORAGE AND HANDLING	✓			
3.0	Store materials in a manner that will not endanger Project structure.	project specification QRXP117115-DAH-VORA2R-SPE-INF-Z00000-000001-0H 1.7 PRODUCT DELIVERY, STORAGE AND HANDLING	✓			
4.0	Store products that are subject to damage by the elements under cover in a weathertight enclosure above ground, with ventilation adequate to prevent condensation and with adequate protection from wind.	project specification QRXP117115-DAH-VORA2R-SPE-INF-Z00000-000001-0H 1.7 PRODUCT DELIVERY, STORAGE AND HANDLING	✓			
5.0	Protect foam plastic from exposure to sunlight, except to extent necessary for period of installation and concealment.	project specification QRXP117115-DAH-VORA2R-SPE-INF-Z00000-000001-0H 1.7 PRODUCT DELIVERY, STORAGE AND HANDLING	✓			
6.0	Comply with product manufacturer's written instructions for temperature, humidity, ventilation, and weather-protection requirements for storage.	project specification QRXP117115-DAH-VORA2R-SPE-INF-Z00000-000001-0H 1.7 PRODUCT DELIVERY, STORAGE AND HANDLING	✓			
7.0	Protect stored products from damage and liquids from freezing.	project specification QRXP117115-DAH-VORA2R-SPE-INF-Z00000-000001-0H 1.7 PRODUCT DELIVERY, STORAGE AND HANDLING	✓			
8.0	Provide a secure location and enclosure at Project site for storage of materials and equipment by Employer's construction forces. Coordinate location with Employer.	project specification QRXP117115-DAH-VORA2R-SPE-INF-Z00000-000001-0H 1.7 PRODUCT DELIVERY, STORAGE AND HANDLING	✓			

Remarks

PM/Contractor			QDC		
Contractor Construction			Third Party (if applicable)		
The work is ready for inspection			Document Reviewed	Work Inspected	Test Records Verified
Name	Signature	Date	Name	Signature	
Tarun		20/07/026			
Contractor QC Inspector			QDC Supervision Consultant		
IMRAN Muhammad		20/07/026	Abdelrahman Hassan		21/8/26

Form Ref. No. QD0002-ADM-TEM-QTY-00003– Rev.0A

TRAFFIC TECH
www.traffic-tech.com

تقنيات المرور الأمنية ذ.م.م.
TRAFFIC TECH SECURITY W.L.L.

Date: 13-ULY-2026
Our Ref: TTSDN-Haif-130726-027

Delivery Note

To: HAIF COMPANY

الى:

Ref: WS045CR-53 (RA2RC – ACCESS ROAD TO RESORT CORE)

SN	Model No. رقم الموديل	Description الوصـــــف	Unit الوحدة	Qty الكميـة	Remarks ملاحظـات
MATERIAL SUPPLY (TRAFFIC SIGNALS)					
1	C-28276-TP/AB	TEMPLATE,ANCHOR BOLTS M40 X 1600MM FOR 15.5 &16MTRS GANTRY	SET	02	
		TEMPLATE, ANCHOR BOLTS M40 X 1300MM FOR 12&13 MTRS GANTRY	SET	02	

Delivered By: EHAB BASLA
Printed Name & Signature

Date: 13-07-2026

Received By:
Printed Name & Signature

Date:

شركة هيف Haif Contracting
Date
Project. Qiddiya
WS-045CR
Received

Unit No. 38, Building 3990
Anas Bin Malik St., Al Malga District
P.O. Box 13524
6615, Riyadh, Saudi Arabia

E-mail : ttg@traffic-tech.com
Web: www.traffic-tech.com

شركة عميقة للفوانيس والأعمدة والجلفنة
OMEGA COMPANY FOR LUMINAIRES, POLES & GALVANIZING

DELIVERY NOTE مذكرة تسليم

No.:	WH1/OUT/02988	الرقم	Date:	13/07/2026	التاريخ	Job No.:	JP-001015	رقم التشغيل

To: إلى

Traffic Tech Security W.L.L.
Al Olaya , 1
Riyadh (SA), Riyadh
Saudi Arabia

Delivery At: C & F

Contact Person: Mr. Sharif Ezzat Abdul Hamid — الشخص المسئول:

Customer P.O. No.: POR-2026-0041 — رقم أمر شراء العميل:

M.R. No — فسح رقم:

بند Item	الرمز Code	البيان Description	الوحدة UNIT	الكمية Qty.	الوزن Gross Wt.
1	C-28276-TP/AB	FOUNDATION ASSEMBLY CONSISTS OF 1-TEMPLATE, ANCHOR BOLTS M40 X 1300MM C/W 5 NUTS & 2 WASHERS (SET OF 4), DWG. NO. C-28276. (HIGH TENSILE).	Nos	2.0	

Prepared by: أعد بواسطة | Approved by: اعتمدت بواسطة

Carrier Name: إسم الشركة الناقلة

Vehicle Plate No.: 332287 رقم اللوحة

Driver's Name: اسم السائق

Driver's Sign.: EHAB توقيع السائق Date.: 13/07/26 التاريخ

DOC 17 : REV 1 : DCR/A 055 : 25/08/2020

تشهد أن البضاعة أستلمت بحالة جيدة.
Hereby Confirm Above Goods Received in Good Condition

اسم الشخص المسئول وتوقيعه
Customer's Authorized Person's

Name: EHAB Rush اسم:

Sign : EHAB التوقيع

055893368

C.R. 1010060362, COC Membership 91310
P.O. Box 22258, Riyadh 11495, Saudi Arabia
Tel.: +966 11 498 4587, Fax: +966 11 498 2383
E-Mail : omega@omega-abahsain.com

Website: omega-abahsain.com

سجل تجاري ١٠١٠٠٦٠٣٦٢ - رقم العضوية ٩١٣١٠
ص.ب ٢٢٢٥٨ الرياض ١١٤٩٥ - المملكة العربية السعودية
تلفون: ٤٥٨٧ ٤٩٨ ١١ ٩٦٦+ - فاكس: ٢٣٨٣ ٤٩٨ ١١ ٩٦٦+
بريد الكتروني : omega@omega-abahsain.com

شركـــــة عميقـــــة للفوانيس والأعمـــدة والجلفنـــة
OMEGA COMPANY FOR LUMINAIRES, POLES & GALVANIZING

DELIVERY NOTE مذكرة تسليم

No.:	WH1/OUT/02935	الرقم	Date: 02/07/2026	التاريخ	Job No.: JP-001005 رقم التشغيل

To: إلى
Traffic Tech Security W.L.L.
Al Olaya , 1
Riyadh (SA), Riyadh
Saudi Arabia

Delivery At: C & F

Contact Person Mr. Sharif Ezzat Abdul Hamid الشخص المسئول:

Customer P.O. No. POR-2026-0040 رقم أمر شراء العميل:

M.R. No فسح رقم:

بند Item	الرمز Code	البيان Description	الوحدة UNIT	الكمية Qty.	الوزن Gross Wt.
1	C-28193-TP/AB	FOUNDATION ASSEMBLY CONSISTS OF 1-TEMPLATE, ANCHOR BOLTS M40 X 1600MM C/W 5 NUTS & 2 WASHERS (SET OF 4), DWG. NO. C-28193. (HIGH TENSILE).	Nos	2.0	

Prepared by: أعد بواسطة Approved by: اعتمدت بواسطة

Carrier Name: Customer إسم الشركة الناقلة

Vehicle Plate No.: 332287 رقم اللوحة :

Driver's Name: ETHAB اسم السائق

Driver's Sign.: توقيع السائق هـ Date.: 02/07/26 التاريخ

DOC 17 : REV 1 : DCR/A 055 : 25/08/2020

تشهد أن البضاعة أستلمت بحالة جيدة.
Hereby Confirm Above Goods Received in Good Condition

اسم الشخص المسئول وتوقيعه
Customer's Authorized Person's

Name اسم:

Sign : التوقيع

ETHAB 0558933688

C.R. 1010060362, COC Membership 91310
P.O. Box 22258, Riyadh 11495, Saudi Arabia
Tel.: +966 11 498 4587, Fax: +966 11 498 2383
E-Mail : omega@omega-abahsain.com

Website: omega-abahsain.com

سجل تجاري ١٠١٠٠٦٠٣٦٢ - رقم العضوية ٩١٣١٠
ص.ب ٢٢٢٥٨ الرياض ١١٤٩٥ - المملكة العربية السعودية
تلفون: ٤٥٨٧ ٤٩٨ ١١ ٩٦٦+ - فاكس: ٢٣٨٣ ٤٩٨ ١١ ٩٦٦+
بريد الكتروني : omega@omega-abahsain.com

شركة عميقة للفوانيس والأعمدة والجلفنة
OMEGA COMPANY FOR LUMINAIRES, POLES & GALVANIZING

Date : **July 6, 2026**

Our Ref. : JP- 001005

To,
M/S Traffic Tech Security W.L.L

Riyadh, K.S.A.

Attn. : Mr. Sharif Ezzat

Subject : P.O. No. POR-2026-0040 Dated 23-06-2026~ Test and Inspection Reports for Anchor Bolts.

Dear Sir,

Please find attached enclosures, test and inspection reports for your perusal and appropriate action.

1. Packing List
2. Compliance Certificate
3. Galvanization Certificate
4. Materials Inspection Report

Hope these documents meet with your requirements, thanks.

Yours truly,

for

SUHAIL K. QUSUS
Operations Director

C.R. 1010060362, COC Membership 91310
P.O. Box 22258, Riyadh 11495, Saudi Arabia
Tel.: +966 11 498 4587, Fax: +966 11 498 2383
E-Mail : omega@omega-abahsain.com

Website: omega-abahsain.com

سجل تجاري ١٠١٠٠٦٠٣٦٢ - رقم العضوية ٩١٣١٠
ص.ب ٢٢٢٥٨ الرياض ١١٤٩٥ - المملكة العربية السعودية
تلفون: ٤٥٨٧ ٤٩٨ ١١ ٩٦٦+ - فاكس: ٢٣٨٣ ٤٩٨ ١١ ٩٦٦+
بريد الكتروني : omega@omega-abahsain.com

شركة عميقة للفوانيس والأعمدة والجلفنة
OMEGA COMPANY FOR LUMINAIRES, POLES & GALVANIZING

PACKING LIST

JOB ORDER	JP-001005	**DATE**	July 6, 2026
CUSTOMER	M/S Traffic Tech Security W.L. L	**P.O. NO.**	POR-2026-0040
PRODUCT CODE	C-28193-TP/AB	**QTY.**	02 Each
BATCH NO.	Complete Order		

MATERIALS FOR DISPATCH

SR #	DESCRIPTIONS	UNIT	QTY	TOTAL QTY	REMARKS
1	ANCHOR BOLT, M40 X 1600 MM, STEEL GRADE ST-60.2, W/ 5-NUTS, 2-WASHERS & 1-STEEL PLATE	PC	4	08	Bundle w/ pallet
2	TEMPLATE DIA. 650 X 650 X 5MM THK.	PC	1	02	Bundle w/ pallet
	------- NOTHING FOLLOWS -------				

Approved By: **Suhail K Qusus**
Operations Director

شركة عميقة للفوانيس والأعمدة والجلفنة
OMEGA COMPANY FOR LUMINAIRES, POLES & GALVANIZING

Date : **July 6, 2026**

Our reference : **JP - 001005**

Customer : **M/S Traffic Tech Security W.L.L**

Your reference : **P.O. No. POR-2026-0040 Dated 23-06-2026**

CERTIFICATE OF COMPLIANCE

We hereby certify that the materials listed below have been manufactured in accordance with the design specification of **B.S. 5649, CP3 CHAPTER 5 PART 2.** All materials have been thoroughly tested and found satisfactory, conforming to the specifications of the approved drawing and free from any manufacturing defects.

SR #	DESCRIPTIONS (HOT DIP GALVANIZED STEEL ARTICLES)	UNIT	QUANTITY
1.0	FOUNDATION ASSEMBLY CONSISTS OF 1-TEMPLATE, ANCHOR BOLTS M40 X 1600 MM, C/W 5-NUTS & 2- WASHERS (SET OF 4), DWG. NO. C-28193 HIGH TENSILE).	EACH	02

For
OMEGA COMPANY
Div. of S & A Abahsain Co. Ltd.

for

SUHAIL K. QUSUS
Operations Director

C.R. 1010060362, COC Membership 91310
P.O. Box 22258, Riyadh 11495, Saudi Arabia
Tel.: +966 11 498 4587, Fax: +966 11 498 2383
E-Mail : omega@omega-abahsain.com

Website: omega-abahsain.com

سجل تجاري ١٠١٠٠٦٠٣٦٢ - رقم العضوية ٩١٣١٠
ص.ب ٢٢٢٥٨ الرياض ١١٤٩٥ - المملكة العربية السعودية
تلفون: ٤٥٨٧ ٤٩٨ ١١ ٩٦٦+ - فاكس: ٢٣٨٣ ٤٩٨ ١١ ٩٦٦+
بريد الكتروني: omega@omega-abahsain.com

Quality Control Department

Date : **July 6, 2026**

Our reference : **JP - 001005**

Your reference : **P.O. No. POR-2026-0040 Dated 23-06-2026**

Certificate No. : **2969**

Customer : **M/S Traffic Tech Security W.L.L**

GALVANIZATION CERTIFICATE

We hereby certify that the Steel Articles mentioned below have been hot dip galvanized in accordance with **ASTM A153 Class C** Specification.

MATERIALS INSPECTED:

SR #	DESCRIPTIONS	UNIT	QUANTITY
1.0	FOUNDATION ASSEMBLY CONSISTS OF 1-TEMPLATE, ANCHOR BOLTS M40 X 1600 MM, C/W 5-NUTS & 2-WASHERS (SET OF 4), DWG. NO. C-28193 HIGH TENSILE).	EACH	02

Attachment: Galvanizing Inspection & Test Report No. G160-06-26 & G161-06-26 Dated July 6, 2026.

For
OMEGA COMPANY
Div. of S & A Abahsain Co. Ltd.

SHAIK ARSHAD
QA/QC in Charge

OMEGA COMPANY PASSED INSP. QUALITY CONTROL

Quality Control Department

MATERIALS INSPECTION REPORT

DATE : **July 6, 2026**

JOB NO. : **JP - 001005**

CUSTOMER : **M/S Traffic Tech Security W.L.L**

TENDER NO. : **P.O. No. POR-2026-0040 Dated 23-06-2026**

INSPECTED MATERIALS:

SR #	CODE REF.	DESCRIPTIONS	UNIT	QUANTITY
1.0	C-28193-TP/AB	FOUNDATION ASSEMBLY CONSISTS OF 1-TEMPLATE, ANCHOR BOLTS M40 X 1600 MM, C/W 5-NUTS & 2-WASHERS (SET OF 4), DWG. NO. C-28193 HIGH TENSILE).	EACH	02

I. INSPECTION BEFORE GALVANIZATION

Date of Inspection: **June 28, 2026**

- **Visual Inspection:** The above inspected materials are found satisfactory and conformed with the approved drawing specifications.
- **Dimensional Check:** The above inspected materials are fabricated in accordance with the approved drawing specifications.

II. INSPECTION AFTER GALVANIZATION FOR DISPATCH

Date of Inspection: **June 30, 2026**

- **Visual Inspection:** The surface finish of the galvanized coating is found acceptable.
- **Coating Thickness:** Anchor Bolts, Nuts, and Washers are Conforming to **ASTM A153 Class C** Specification. The average actual thickness reading of the hot dip galvanizing coating is **99.4 Microns.** This is to certify that the above-mentioned materials are found satisfactory for dispatch.

SHAIK ARSHAD
QA/QC in-charge
Attachment: Inspection reports, dimensional & Mill certificates

OMEGA COMPANY PASSED INSP. QUALITY CONTROL

OMEGA COMPANY
Div. of S. & A. Abahsain Co. Ltd.

Quality Control Department

GALVANIZING INSPECTION & TEST REPORT

TEST REPORT NO.	G160-06-26	DATE	July 6, 2026
JOB NO.	JP - 001005	ORDER NO.	POR-2026-0040
CLIENT	M/S Traffic Tech Security W.L. L	DATE PRODUCED	June 30, 2026
PRODUCT TYPE	Anchor Bolts M40 X 1600 MM	DELIVERY NOTES NO.	Complete Order
GALV. STANDARD	ASTM A153 Class C Specification	QUANTITY	08 Each

VISUAL INSPECTIONS

CONDITIONS	Bare Spot	Gen. Roughness	Blister	Dross Protrusions	lumpiness & Runs
YES	N/A	N/A	N/A	N/A	N/A
NO	√	√	√	√	√
REMARKS	Passed	Passed	Passed	Passed	Passed

CONDITIONS	Flux Inclusions	Ash Inclusions	Dull Gray Coating	Rust Stain	Wet Storage Stain
YES	N/A	N/A	N/A	N/A	N/A
NO	√	√	√	√	√
REMARKS	Passed	Passed	Passed	Passed	Passed

ADHESION TEST

SAMPLE	M40 X 1600 #1	M40 X 1600 #2			
RESULTS	Satisfactory	Satisfactory			
REMARKS	W/In Standard	W/In Standard			

SAMPLE					
RESULTS					
REMARKS					

COATING THICKNESS READING (MICRONS)

SR #	SAMPLE	1	2	3	4	5	AVERAGE	REMARKS
1.0	M40 X 1600 #1	94	97	100	104	108	100.6	Passed
2.0	M40 X 1600 #2	92	95	98	101	105	98.2	Passed

OMEGA COMPANY PASSED INSP. QUALITY CO. ROY

NOTES: Sampling criteria as per QCI 014: (Unless otherwise specified.)

1. For quantity of 100 pieces and above: 3% of total order but not exceeding 10 pieces.
2. For quantity of less than 100 pieces: 3% of total order but not less than 2 pieces.

Witnessed By:

Client Representative

Approved By:

SHAIK ARSHAD
QA/ QC In-Charge

OMEGA COMPANY
Div. of S. & A. Abahsain Co. Ltd.

Quality Control Department

GALVANIZING INSPECTION & TEST REPORT

TEST REPORT NO.	G161-06-26	DATE	July 6, 2026
JOB NO.	JP - 001005	ORDER NO.	POR-2026-0040
CLIENT	M/S Traffic Tech Security W.L. L	DATE PRODUCED	June 30, 2026
PRODUCT TYPE	Template-650 X 650 X 5 MM	DELIVERY NOTES NO.	Complete Order
GALV. STANDARD	ASTM A123	QUANTITY	02 Each

VISUAL INSPECTIONS

CONDITIONS	Bare Spot	Gen. Roughness	Blister	Dross Protrusions	lumpiness & Runs
YES	N/A	N/A	N/A	N/A	N/A
NO	√	√	√	√	√
REMARKS	Passed	Passed	Passed	Passed	Passed

CONDITIONS	Flux Inclusions	Ash Inclusions	Dull Gray Coating	Rust Stain	Wet Storage Stain
YES	N/A	N/A	N/A	N/A	N/A
NO	√	√	√	√	√
REMARKS	Passed	Passed	Passed	Passed	Passed

ADHESION TEST

SAMPLE	Template #1	Template #2			
RESULTS	Satisfactory	Satisfactory			
REMARKS	W/In Standard	W/In Standard			

SAMPLE					
RESULTS					
REMARKS					

COATING THICKNESS READING (MICRONS)

SR #	SAMPLE	1	2	3	4	5	AVERAGE	REMARKS
1.0	Template #1	93	96	99	101	105	98.8	Passed
2.0	Template #2	91	94	97	100	104	97.2	Passed

NOTES: Sampling criteria as per QCI 014: (Unless otherwise specified.)
1. For quantity of 100 pieces and above: 3% of total order but not exceeding 10 pieces.
2. For quantity of less than 100 pieces: 3% of total order but not less than 2 pieces.

Witnessed By:

Client Representative

Approved By:

SHAIK ARSHAD
QA/ QC In-Charge

OMEGA COMPANY
Div. of S. & A. Abahsain Co. Ltd.

Quality Control Department

INSPECTION REPORT

JOB NO.	JP-001005	DATE	July 6, 2026
CLIENT	M/S Traffic Tech Security W.L. L	POLE NO.	01
ORDER NO.	POR-2026-0040	BATCH NO.	Complete Order
DRAWING NO.	C-28193	QUANTITY	02 Each
POLE TYPE	Anchor Bolt- M40 X 1600 MM & Template		

DIMENSIONAL CHECKLIST

		DRAWING DIMENSIONS (MM)						
SR #	DESCRIPTIONS	NOM.	TOL.	MIN.	MAX.	ACTUAL DIM	INSPECTION RESULTS	REMARKS
1.0	ANCHOR BOLT							
	Round Bar Diameter	40	+\- 2.5%	39	41	40.34	W/in Tolerance	Passed
	Length (Overall)	1600	+/- 10	1590	1610	1602	W/in Tolerance	Passed
	Thread Length A	210	+/- 5	205	215	214	W/in Tolerance	Passed
	Thread Length B	90	+/- 5	85	95	94	W/in Tolerance	Passed
	M39 Nuts	M39				M39	OK	Passed
	M39 Washers	M39				M39	OK	Passed
2.0	TEMPLATE							
	Width	650	+/- 5	645	655	652	W/in Tolerance	Passed
	Length	650	+/- 5	645	655	653	W/in Tolerance	Passed
	Thickness	5	+\- 9%	4.55	5.45	5.32	W/in Tolerance	Passed
	4-Holes Dia.	42	+2/- 1	41	44	43	W/in Tolerance	Passed
	Dist. Bet. Holes	550	+/- 2	548	552	550	W/in Tolerance	Passed
	Center Hole	400	+/- 5	395	405	402	W/in Tolerance	Passed

OMEGA COMPANY
PASSED
INSP.
QUALITY CONTROL

WITNESSED BY:

Client Representative

SHAIK ARSHAD
Omega Pole Factory

南京钢铁股份有限公司（地址：南京市六合区大厂卯甸甸）
NanJing Iron&Steel Company Limited
TEL:+86-25-58888392 FAX:+86-25-56888392
E-Mail:nglsom@jsteel.com.cn

质 量 证 明 书

质监记录编号：JL100508/B 190512H00011 1-1

MILL TEST CERTIFICATE

客户名称 SOLD TO	南京钢铁集团国际经济贸易有限公司	客户编号 CUSTOMER NO.	JS0027	产品名称 PRODUCT	热轧圆钢 Hot-rolled rounds 合金结构钢 Alloy structural steels
收货单位 SEND TO	To Whom It May Concern	客户采购合同号 CONTRACT NO.	19NGE/RB009		
技术条件 SPEC.	JX/NG 11023-2024 : ST60-2			发货通知单号 REFERENCE NO.	T19050052
许可证号 APPROVAL CERF. NO.		T/C	O-Q	交货状态 DELIVERY CONDITION	AR
				合同编号 CONTRACT NO.	
				车船号码 TRAIN/SHIP NO	苏AB4996

证明书编号 CERTIFICATE NO.	190512H00011
订单编号 ORDER/ITEM NO.	ON819040073
证明书日期 T/C ISSUE DATE	2024/05/12

订单项次 ORDER ITEM NO	轧制序号 LOT NO.	熔炼号 HEAT NO.	压缩比 RATIO	规格 DIMENSIONS	数量 QTY	重量 WEIGHT t	分析区域 A.A	化学成分 CHEMICAL ANALYSIS (wt%) C	Si	Mn	P	S	Cu	Cr	Ni	拉伸试验 G.L.= 屈服 Y.S.	抗拉 T.S.	伸长 E.L.	02 热顶锻	02 一般疏松	01 中心疏松	03 中心偏析	04 锭型偏析
								X10⁻²	X10⁻²	X10⁻²	X10⁻³	X10⁻³	X10⁻²	X10⁻²	X10⁻²	ReH MPa	Rm MPa	%					
001	M90328805	19504505	69	30.000mm*0.0mm*6000	6	16.578	L	43	24	65	12	1	3	32	2				OK	0.5	0.5	1	0.5
002	M90325501	I9403772	39	40.000mm*0.0mm*6000	27	75.825	L	45	21	65	6	5	3	33	1				OK	0.5	1	1	0.5
																			OK	0.5	1	0.5	0
																			OK	0.5	1	0.5	0
				TOTAL:	33	92.403																	

交货状态=热轧As-rolled
A.A=分析区域 Analysis region:
L=熔炼成分 Smelting Composition
C=成品成分 Composition of product;
02= Hot bending
02= General Porosity
01= Center Porosity
03= Center Segregation

全国联保

外观和尺寸检验均合格 VISLAL INSPECTION(SURFACE) AND DIMENSION CHECK : OK 注：产品牌号以质量证明书为准

兹证明本文所列产品，均依材料标准制造及试验，并符合标准及订单技术要求，不含有辐射元素。

WE HEREBY CERTIFY THAT MATERIAL DESCRIBED HEREIN HAS BEEN MANUFACTURED AND TESTED WITH SATISFACTORY RESULTS IN ACCORDANCE WITH THE REQUIREMENTS OF THE ABOVE MATERIAL SPECIFICATION & P.O. THE PRODUCTS DON'T CONTAIN RADIOCHEMICAL

质检负责人 CHIEF OF INSPECTOR	检验站站长 INSPECTION STATION	SURVEYOR

SHANGHAI PRIME MACHINERY CO.,LTD.
15/F 600 HENG FENG ROAD,SHANGHAI 200070 P.R.CHINA
Tel: (210) 63177707/63178900 Fax: (021) 63178909/63177538 E-mail: sfiec@public.sta.net.cn

QUALITY INSPECTION REPORT

Customer:	OMEGA COMPANY		
Certificate No:	0140512-014	Date:	2020-05-12
S/C No.:	70004122	Po No.:	
L/C No.:	TF1407546482IMCA	Invoice No.:	10003449
ISSUE BANK&DATE:	ALAWWAL BANK RIYADH2020-03-17		
Commodity:	DIN934-4 HEXAGON NUTS MARKED"S |8|" HOT DIP GALVANIZED BULK		
Size:	39.4	Quantity:	104.840 (1000PCS)

INSPECTION CERTIFICATE acc. to DIN50049/EN10204-3.1

We hereby certify that the nuts in question are made acc. to: DIN934 STANDARD

Threads: 6H acc. to ISO965

Hot Dip Galv. : acc.to DIN267-10

Dimensional Report

Test on manufactured products	Standard(mm)		Test Result(mm)		Sample	Remarks
	Min.	Max.	Min.	Max.		
HEIGHT	29.4	31.00	30.26	30.74	8	PASS
ACROSS FLATS	58.8	60.00	59.67	59.92	8	PASS

Mechanical Property

Test on manufactured products	Standard		Test Result		Sample	Remarks
	Min.	Max.	Min.	Max.		
H.D.G coating(μ m)	45		49	57	8	PASS

Material and Heating Treatment

Supplied material/使用材料: 45#

MATRRIAL ANALYSIS-CHEMICAL COMPOSITION/材料成分分析(%):

		C	Si	Mn	P	S	Cr	Mo	Cu
		0.44	0.23	0.57	0.019	0.016			
Specification :	min.	0.42	0.17	0.5					
允许范围 :	max.	0.50	0.37	0.8	0.035	0.035			

The product described above has been tested and complies with the terms/conditions of order/contract

Quality Control Department

Signature: YAO JI HUA

OMEGA COMPANY PASSED INSP. QUALITY CONTROL

Tel:+86-21-63177707 Fax:+86-21-63178909

Page ___of____

SHANGHAI PRIME MACHINERY CO.,LTD
15TH FLOOR 600 HENGFENG ROAD 200070 SHANGHAI
TEL:+86 21 63177707 FAX: +86 21 63178909

MILL CERTIFICAT

SUPPLIER :	SHANGHAI PRIME MACHINERY CO., LTD.		
CUSTOMER :	OMEGA FACTORY FOR LUMINAIRES AND GALVANIZING (DIV.OF S.AND.A.ABAHSAI N COL LTD.P.O.BOX 22258 RIYADH 11495 TEL+96614984587 FAX+96614982383		
CERTIFICATE NO :	SFC080324-12		
PO NO :	OPF/04554	L/C NO :	TF0803641965IMCA
CONTRACT NO :	LWL600045119	INVOICE NO :	LWL31003041
PRODUCT :	DIN125A FLAT WASHERS H.D.G BULK		
SIZE :	M39	QUANTITY :	30.000 (1000PCS)

RAW MATERIAL : Q215F

C%	Mn%	Si%	P%	S%
0.12	0.55	0.28	<0.02	<0.01

SURFACE COATING: H.D.G COATING SPECIFICATION : >45 um (Min.Average)
DIMENSIONAL INSPECTION: SATISFACTORY VISUAL INSPECTION : SATISFACTORY

SAMPLES DRAWN FROM EACH SPECIFICATION OF THE ABOVE MENTIONED GOODS AT RANDOM WERE TESTED AND IT WAS FOUND THE MATERIAL AND DIMENSION WERE UP TO THE REQUIREMENT OF DIN STANDARD.

INSPECTED BY:

金 斌

SERVER TO:

贺林帅

OMEGA COMPANY
PASSED
INSP.
QUALITY CONTROL

QUALITY CERTIFICATE

Saudi Iron and Steel Company (HADEED)
P.O.Box 10053 Jubail 31961
Kingdom of Saudi Arabia

حديد

شهادة الجودة

(الشركة السعودية للحديد والصلب (حديد
ص . ب 10053 الجبيل الصناعية 31961
المملكة العربية السعودية

Customer Name and Address اسم الزبون وعنوانه	*Shipping Address* عنوان التسليم	
Omega Company for Luminaires P.O.BOX -->> Street No. 8 14332 Riyadh TEL. # 114984587	Omega Company for Luminaires P.O.BOX -->> Street No. 8 14332 Riyadh TEL # 114984587	*Certificate No.* F003895161 رقم الشهادة *Customer No.* 20006789 رقم الزبون *Sales Order/Item No.* 1410001142/40 رقم أمر البيع *Customer P.O. No.* P00274 رقم أمر الشراء *Date of Issue* 06/08/25 تاريخ الإصدار *Delivery note No.* 8410047010 رقم التسليم

Product details HRC خواص المنتج Standard EN 10025-2: 2019 المواصفات Coating Spec. مواصفة الزنك Steel Grade S355JO درجة الحديد
Thickness(mm) 5.00 السماكة (ملم) Width(mm) 1520 العرض(ملم) Length(mm) الطول(م)

Physical Properties — الخواص الفيزيائية

Material ID رقم اللفة /رقم التغليف	Heat ID رقم الصبة	Pieces القطع	Net Wt.(MT) صافي الوزن	YS N/mm2 مقاومة الخضوع	UTS N/mm2 مقاومة الشد	EL% نسبة الاستطالة	GL (mm)L/T اختبار العض	Bend Test إختبار الثني	Hardness الصلادة	ECV اركسن	Zinc Coat g/m2 التكسية بالزنك	r	n	Rat/Mm) الخشونه	Impact (J) احتبار صدام	Others أخرى
1325310160	2528305	-	14.08	410	576	33	5.65xsqrt area	OK	-		-	-	-	-	-	-

Chem. Composition % — التركيب الكيميائي%

Heat ID رقم الصبة	C كربون	Mn منجنيز	S كبريت	P فوسفور	Si سليكون	Al الومنيوم	N نتروجين	Nb نيوبيوم	V فانديوم	Ti تيتانيوم	Ca كالسيوم	Cr كروم	Cu نحاس	Mo موليبدنيوم	Sn قصدير	Ni نيكل	CEV مكافئ الكربون	Trump الشوائب	B بورون
2528305	0.19	1.322	0.00398	0.0073	0.01784	0.0379	0.0039	0.0002	0.00205	0.00058	0.00019	0.01008	0.00826	0.00238	0.001	0.00752	0.4144		0.00019

Impact Test Temperature °C درجة اختبار الصدام
Bend Test is according to standard إختبار الثني حسب المواصفات المطلوبة
Drop Weight Tear Test إختبار التمزق الحر حسب المواصفات المطلوبة
Hardness Unit وحدة اختبار الصلادة

OHSAS 18001 2007 Occupational Health & Safety Management System

Responsible Care 14001:2013 & ISO 14001:2004 Environmental Management System

Hadeed laboratory accredited for ISO 17025 : 2017 Cert. No. TL-693
مختبرات حديد معتمدة لنظام المواصفات القياسية ISO 17025 . 2017 TL-693 رقم الشهادة

This certificate is generated electronically, stamp and signature are not required

TEST CERTIFICATE AS PER EN10204/3.1
شهادة الإختبار حسب المواصفات الأوروبية

شركة عميقة للفوانيس والأعمدة والجلفنة
OMEGA COMPANY FOR LUMINAIRES, POLES & GALVANIZING

Date : **July 15, 2026**

Our Ref. : JP- 001015

To,
M/S Traffic Tech Security W.L.L

Riyadh, K.S.A.

Attn. : Mr. Sharif Ezzat

Subject : P.O. No. POR-2026-0041 Dated 29-06-2026~ Test and Inspection Reports for Anchor Bolts.

Dear Sir,

Please find attached enclosures, test and inspection reports for your perusal and appropriate action.

1. Packing List
2. Compliance Certificate
3. Galvanization Certificate
4. Materials Inspection Report

Hope these documents meet with your requirements, thanks.

Yours truly,

SUHAIL K. QUSUS
Operations Director

C.R. 1010060362, COC Membership 91310
P.O. Box 22258, Riyadh 11495, Saudi Arabia
Tel.: +966 11 498 4587, Fax: +966 11 498 2383
E-Mail : omega@omega-abahsain.com

Website: omega-abahsain.com

سجل تجاري ١٠١٠٠٦٠٣٦٢ - رقم العضوية ٩١٣١٠
ص.ب ٢٢٢٥٨ الرياض ١١٤٩٥ - المملكة العربية السعودية
تلفون: ٤٥٨٧ ٤٩٨ ١١ ٩٦٦+ - فاكس: ٢٣٨٣ ٤٩٨ ١١ ٩٦٦+
بريد الكتروني : omega@omega-abahsain.com

PACKING LIST

JOB ORDER	JP-001015	**DATE**	July 15, 2026
CUSTOMER	M/S Traffic Tech Security W.L. L	**P.O. NO.**	POR-2026-0041
PRODUCT CODE	C-28276-TP/AB	**QTY.**	02 Each
BATCH NO.	Complete Order		

MATERIALS FOR DISPATCH

SR #	DESCRIPTIONS	UNIT	QTY	TOTAL QTY	REMARKS
1	ANCHOR BOLT, M40 X 1300 MM, STEEL GRADE ST-60.2, W/ 5-NUTS, 2-WASHERS & 1-STEEL PLATE	PC	4	08	Bundle w/ pallet
2	TEMPLATE DIA. 550 X 550 X 5MM THK.	PC	1	02	Bundle w/ pallet
	------- NOTHING FOLLOWS -------				

Approved By: **Suhail K Qusus**
Operations Director

شركة عميقة للفوانيس والأعمدة والجلفنة
OMEGA COMPANY FOR LUMINAIRES, POLES & GALVANIZING

Date : **July 15, 2026**

Our reference : **JP - 001015**

Customer : **M/S Traffic Tech Security W.L.L**

Your reference : **P.O. No. POR-2026-0041 Dated 29-06-2026**

CERTIFICATE OF COMPLIANCE

We hereby certify that the materials listed below have been manufactured in accordance with the design specification of **B.S. 5649, CP3 CHAPTER 5 PART 2.** All materials have been thoroughly tested and found satisfactory, conforming to the specifications of the approved drawing and free from any manufacturing defects.

SR #	DESCRIPTIONS (HOT DIP GALVANIZED STEEL ARTICLES)	UNIT	QUANTITY
1.0	FOUNDATION ASSEMBLY CONSISTS OF 1-TEMPLATE, ANCHOR BOLTS M40 X 1300 MM, C/W 5-NUTS & 2- WASHERS (SET OF 4), DWG. NO. C-28276 (HIGH TENSILE).	EACH	02

For
OMEGA COMPANY
Div. of S & A Abahsain Co. Ltd.

for

SUHAIL K. QUSUS
Operations Director

C.R. 1010060362, COC Membership 91310
P.O. Box 22258, Riyadh 11495, Saudi Arabia
Tel.: +966 11 498 4587, Fax: +966 11 498 2383
E-Mail : omega@omega-abahsain.com

Website: omega-abahsain.com

سجل تجاري ١٠١٠٠٦٠٣٦٢ - رقم العضوية ٩١٣١٠
ص.ب ٢٢٢٥٨ الرياض ١١٤٩٥ - المملكة العربية السعودية
تلفون: ٤٥٨٧ ٤٩٨ ١١ ٩٦٦+ - فاكس: ٢٣٨٣ ٤٩٨ ١١ ٩٦٦+
بريد الكتروني : omega@omega-abahsain.com

شركة عميقة للفوانيس والأعمدة والجلفنة
OMEGA COMPANY FOR LUMINAIRES, POLES & GALVANIZING

Quality Control Department

Date : **July 15, 2026**

Our reference : **JP - 001015**

Your reference : **P.O. No. POR-2026-0041 Dated 29-06-2026**

Certificate No. : **2979**

Customer : **M/S Traffic Tech Security W.L.L**

GALVANIZATION CERTIFICATE

We hereby certify that the Steel Articles mentioned below have been hot dip galvanized in accordance with **ASTM A153 Class C** Specification.

MATERIALS INSPECTED:

SR #	DESCRIPTIONS	UNIT	QUANTITY
1.0	FOUNDATION ASSEMBLY CONSISTS OF 1-TEMPLATE, ANCHOR BOLTS M40 X 1300 MM, C/W 5-NUTS & 2-WASHERS (SET OF 4), DWG. NO. C-28276 (HIGH TENSILE).	EACH	02

Attachment: Galvanizing Inspection & Test Report No. G177-07-26 & G178-07-26 Dated July 15, 2026.

For
OMEGA COMPANY
Div. of S & A Abahsain Co. Ltd.

SHAIK ARSHAD
QA/QC in Charge

OMEGA COMPANY
OMEGA
PASSED
INSP.
QUALITY CONTROL

C.R. 1010060362, COC Membership 91310
P.O. Box 22258, Riyadh 11495, Saudi Arabia
Tel.: +966 11 498 4587, Fax: +966 11 498 2383
E-Mail : omega@omega-abahsain.com

Website: omega-abahsain.com

سجل تجاري ١٠١٠٠٦٠٣٦٢ - رقم العضوية ٩١٣١٠
ص.ب ٢٢٢٥٨ الرياض ١١٤٩٥ - المملكة العربية السعودية
تلفون: ٤٥٨٧ ٤٩٨ ١١ ٩٦٦+ - فاكس: ٢٣٨٣ ٤٩٨ ١١ ٩٦٦+
بريد الكتروني : omega@omega-abahsain.com

Quality Control Department

MATERIALS INSPECTION REPORT

DATE : **July 15, 2026**

JOB NO. : **JP - 001015**

CUSTOMER : **M/S Traffic Tech Security W.L.L**

TENDER NO. : **P.O. No. POR-2026-0041 Dated 29-06-2026**

INSPECTED MATERIALS:

SR #	CODE REF.	DESCRIPTIONS	UNIT	QUANTITY
1.0	C-28276-TP/AB	FOUNDATION ASSEMBLY CONSISTS OF 1-TEMPLATE, ANCHOR BOLTS M40 X 1300 MM, C/W 5-NUTS & 2-WASHERS (SET OF 4), DWG. NO. C-28276 (HIGH TENSILE).	EACH	02

I. INSPECTION BEFORE GALVANIZATION

Date of Inspection: **July 7, 2026**

- **Visual Inspection:** The above inspected materials are found satisfactory and conformed with the approved drawing specifications.
- **Dimensional Check:** The above inspected materials are fabricated in accordance with the approved drawing specifications.

II. INSPECTION AFTER GALVANIZATION FOR DISPATCH

Date of Inspection: **July 9, 2026**

- **Visual Inspection:** The surface finish of the galvanized coating is found acceptable.
- **Coating Thickness:** Anchor Bolts, Nuts, and Washers are Conforming to **ASTM A153 Class C** Specification. The average actual thickness reading of the hot dip galvanizing coating is **100.6 Microns.** This is to certify that the above-mentioned materials are found satisfactory for dispatch.

SHAIK ARSHAD
QA/QC in-charge
Attachment: Inspection reports, dimensional & Mill certificates

OMEGA COMPANY PASSED INSP. QUALITY CONTROL

OMEGA COMPANY
Div. of S. & A. Abahsain Co. Ltd.

Quality Control Department

GALVANIZING INSPECTION & TEST REPORT

TEST REPORT NO.	G177-07-26	DATE	July 15, 2026
JOB NO.	JP - 001015	ORDER NO.	POR-2026-0041
CLIENT	M/S Traffic Tech Security W.L. L	DATE PRODUCED	July 9, 2026
PRODUCT TYPE	Anchor Bolts M40 X 1300 MM	DELIVERY NOTES NO.	Complete Order
GALV. STANDARD	ASTM A153 Class C Specification	QUANTITY	08 Each

VISUAL INSPECTIONS

CONDITIONS	Bare Spot	Gen. Roughness	Blister	Dross Protrusions	lumpiness & Runs
YES	N/A	N/A	N/A	N/A	N/A
NO	√	√	√	√	√
REMARKS	Passed	Passed	Passed	Passed	Passed

CONDITIONS	Flux Inclusions	Ash Inclusions	Dull Gray Coating	Rust Stain	Wet Storage Stain
YES	N/A	N/A	N/A	N/A	N/A
NO	√	√	√	√	√
REMARKS	Passed	Passed	Passed	Passed	Passed

ADHESION TEST

SAMPLE	M40 X 1300 #1	M40 X 1300 #2			
RESULTS	Satisfactory	Satisfactory			
REMARKS	W/In Standard	W/In Standard			

SAMPLE					
RESULTS					
REMARKS					

COATING THICKNESS READING (MICRONS)

SR #	SAMPLE	1	2	3	4	5	AVERAGE	REMARKS
1.0	M40 X 1300 #1	93	96	99	103	107	99.6	Passed
2.0	M40 X 1300 #2	95	98	101	105	109	101.6	Passed

OMEGA COMPANY PASSED INSP. QUALITY CONTROL

NOTES: Sampling criteria as per QCI 014: (Unless otherwise specified.)

1. For quantity of 100 pieces and above: 3% of total order but not exceeding 10 pieces.
2. For quantity of less than 100 pieces: 3% of total order but not less than 2 pieces.

Witnessed By:

Client Representative

Approved By:

SHAIK ARSHAD
QA/ QC In-Charge

OMEGA COMPANY
Div. of S. & A. Abahsain Co. Ltd.

Quality Control Department

GALVANIZING INSPECTION & TEST REPORT

TEST REPORT NO.	G178-07-26	DATE	July 15, 2026
JOB NO.	JP - 001015	ORDER NO.	POR-2026-0041
CLIENT	M/S Traffic Tech Security W.L. L	DATE PRODUCED	July 9, 2026
PRODUCT TYPE	Template-550 X 550 X 5 MM	DELIVERY NOTES NO.	Complete Order
GALV. STANDARD	ASTM A123	QUANTITY	02 Each

VISUAL INSPECTIONS

CONDITIONS	Bare Spot	Gen. Roughness	Blister	Dross Protrusions	lumpiness & Runs
YES	N/A	N/A	N/A	N/A	N/A
NO	√	√	√	√	√
REMARKS	Passed	Passed	Passed	Passed	Passed

CONDITIONS	Flux Inclusions	Ash Inclusions	Dull Gray Coating	Rust Stain	Wet Storage Stain
YES	N/A	N/A	N/A	N/A	N/A
NO	√	√	√	√	√
REMARKS	Passed	Passed	Passed	Passed	Passed

ADHESION TEST

SAMPLE	Template #1	Template #2			
RESULTS	Satisfactory	Satisfactory			
REMARKS	W/In Standard	W/In Standard			

SAMPLE					
RESULTS					
REMARKS					

COATING THICKNESS READING (MICRONS)

SR #	SAMPLE	1	2	3	4	5	AVERAGE	REMARKS
1.0	Template #1	90	93	96	99	103	96.2	Passed
2.0	Template #2	92	95	98	102	105	98.4	Passed

OMEGA COMPANY PASSED QUALITY CONTROL INSP.

NOTES: Sampling criteria as per QCI 014: (Unless otherwise specified.)
1. For quantity of 100 pieces and above: 3% of total order but not exceeding 10 pieces.
2. For quantity of less than 100 pieces: 3% of total order but not less than 2 pieces.

Witnessed By:

Client Representative

Approved By:

SHAIK ARSHAD
QA/ QC In-Charge

OMEGA COMPANY
Div. of S. & A. Abahsain Co. Ltd.

Quality Control Department

INSPECTION REPORT

JOB NO.	JP-001015	DATE	July 15, 2026
CLIENT	M/S Traffic Tech Security W.L. L	POLE NO.	01
ORDER NO.	POR-2026-0041	BATCH NO.	Complete Order
DRAWING NO.	C-28276	QUANTITY	02 Each
POLE TYPE	Anchor Bolt- M40 X 1300 MM & Template		

DIMENSIONAL CHECKLIST

SR #	DESCRIPTIONS	DRAWING DIMENSIONS (MM) NOM.	TOL.	MIN.	MAX.	ACTUAL DIM	INSPECTION RESULTS	REMARKS
1.0	ANCHOR BOLT							
	Round Bar Diameter	40	+\- 2.5%	39	41	40.32	W/in Tolerance	Passed
	Length (Overall)	1300	+/- 10	1290	1310	1302	W/in Tolerance	Passed
	Thread Length A	210	+/- 5	205	215	214	W/in Tolerance	Passed
	Thread Length B	90	+/- 5	85	95	93	W/in Tolerance	Passed
	M39 Nuts	M39				M39	OK	Passed
	M39 Washers	M39				M39	OK	Passed
2.0	TEMPLATE							
	Width	550	+/- 5	545	555	553	W/in Tolerance	Passed
	Length	550	+/- 5	545	555	552	W/in Tolerance	Passed
	Thickness	5	+\- 9%	4.55	5.45	5.33	W/in Tolerance	Passed
	4-Holes Dia.	42	+2/- 1	41	44	43	W/in Tolerance	Passed
	Dist. Bet. Holes	460	+/- 2	458	462	460	W/in Tolerance	Passed
	Center Hole	400	+/- 5	395	405	402	W/in Tolerance	Passed

OMEGA COMPANY PASSED INSP. QUALITY CONTROL

WITNESSED BY:

Client Representative

SHAIK ARSHAD
Omega Pole Factory

南京钢铁股份有限公司（地址：南京市六合区大厂卸甲甸）
NanJing Iron&Steel Company Limited
TEL:+86-25-56888392 FAX: +86-25-56888392
E-mail:ngjsm@njsteel.com.cn

质 量 证 明 书

MILL TEST CERTIFICATE

质盘记录编号：JL100508/B 190512H00011 1-1

客户名称 SOLD TO	南京钢铁集团国际经济贸易有限公司	客户编号 CUSTOMER NO.	JS0027	产品名称 PRODUCT	热轧圆钢 Hot-rolled rounds 合金结构钢 Alloy structural steels
收货单位 SEND TO	To Whom It May Concern	客户采购合同号 CONTRACT NO.	19NGE/RB009		
技术条件 SPEC.	JX/NG 11023-2024 : ST60-2			发货通知单号 REFERENCE NO.	T19050052
许可证号 APPROVAL&DEP. NO.				合同编号 CONTRACT NO.	
	T/C	0-0	交货状态 DELIVERY CONDITION	AR	车船号码 TRAIN/SHIP NO	苏AB4996

订单项次 ORDER ITEM NO	轧制序号 LOT NO.	熔炼号 HEAT NO.	压缩比 RATIO	规格 DIMENSIONS	数量 QTY	重量 WEIGHT t	分析区域 A.A	化学成分 CHEMICAL ANALYSIS (wt%) C	Si	Mn	P	S	Cu	Cr	Ni	拉伸试验 G.L.= 屈服 Y.S. MPa	抗拉 T.S. Mpa	伸长 E.L. %	02 热顶锻	02 一般疏松	01 中心疏松	03 中心偏析	04 锭型偏析
								X10⁻²	X10⁻²	X10⁻²	X10⁻³	X10⁻³	X10⁻²	X10⁻²	X10⁻²								
001	M90328805	19504505	69	30.000mm×0.0mm×6000	6	16.578	L	43	24	65	12	1	3	32	2				OK	0.5	0.5	1	0.5
002	M90325501	19403772	39	40.000mm×0.0mm×6000	27	75.826	L	45	21	65	6	5	3	33	1				OK	0.5	1	1	0.5
																			OK	0.5	1	0.5	1
																			OK	0.5	1	0.5	0.5
				TOTAL:	33	92.403																	

OMG COMPANY
QUALITY CONTROL
PASSED
INSP.

交货状态=热轧as-rolled
A.A=分析区域 Analysis region;
L=熔炼成分 Smelting Composition;
C=成品成分 Composition of product;
02= Hot heading
02= General Porosity
01= Center Porosity
03= Center Segregation

全国质量奖

外观和尺寸检验均合格 VISUAL INSPECTION(SURFACE) AND DIMENSION CHECK : OK 注：产品牌号以质量证明书为准

兹证明本文所列产品，均依材料标准制造及试验，并符合标准及订单技术要求，不含有辐射元素。

WE HEREBY CERTIFY THAT MATERIAL DESCRIBED HEREIN HAS BEEN MANUFACTURED AND TESTED WITH SATISFACTORY RESULTS IN ACCORDANCE WITH THE REQUIREMENTS OF THE ABOVE MATERIAL SPECIFICATION & P.O. THE PRODUCTS DON'T CONTAIN RADIOCHEMICAL

质检负责人 CHIEF OF INSPECTOR	检验站站长 INSPECTION STATION	SURVEYOR

SHANGHAI PRIME MACHINERY CO.,LTD.
15/F 600 HENG FENG ROAD,SHANGHAI 200070 P.R.CHINA
Tel: (210) 63177707/63178900 Fax: (021) 63178909/63177538 E-mail: sfiec@public.sta.net.cn

QUALITY INSPECTION REPORT

Customer:	OMEGA COMPANY		
Certificate No:	0140512-014	Date:	2020-05-12
S/C No.:	70004122	Po No.:	
L/C No.:	TF1407546482IMCA	Invoice No.:	10003449
ISSUE BANK&DATE:	ALAWWAL BANK RIYADH2020-03-17		
Commodity:	DIN934-4 HEXAGON NUTS MARKED"S |8|" HOT DIP GALVANIZED BULK		
Size:	39.4	Quantity:	104.840 (1000PCS)

INSPECTION CERTIFICATE acc. to DIN50049/EN10204-3.1

We hereby certify that the nuts in question are made acc. to: DIN934 STANDARD

Threads: 6H acc. to ISO965

Hot Dip Galv. : acc.to DIN267-10

Dimensional Report

Test on manufactured products	Standard(mm)		Test Result(mm)		Sample	Remarks
	Min.	Max.	Min.	Max.		
HEIGHT	29.4	31.00	30.26	30.74	8	PASS
ACROSS FLATS	58.8	60.00	59.67	59.92	8	PASS

Mechanical Property

Test on manufactured products	Standard		Test Result		Sample	Remarks
	Min.	Max.	Min.	Max.		
H.D.G coating(μ m)	45		49	57	8	PASS

Material and Heating Treatment

Supplied material/使用材料: 45#

MATRRIAL ANALYSIS-CHEMICAL COMPOSITION/材料成分分析(%):

		C	Si	Mn	P	S	Cr	Mo	Cu
		0.44	0.23	0.57	0.019	0.016			
Specification :	min.	0.42	0.17	0.5					
允许范围：	max.	0.50	0.37	0.8	0.035	0.035			

The product described above has been tested and complies with the terms/conditions of order/contract

Quality Control Department

Signature: YAO JI HUA

Tel:+86-21-63177707 Fax:+86-21-63178909

Page ___of___

OMEGA PASSED INSP. QUALITY CONTROL

SHANGHAI PRIME MACHINERY CO.,LTD
15TH FLOOR 600 HENGFENG ROAD 200070 SHANGHAI
TEL:+86 21 63177707 FAX: +86 21 63178909

MILL CERTIFICAT

SUPPLIER :	SHANGHAI PRIME MACHINERY CO., LTD.		
CUSTOMER :	OMEGA FACTORY FOR LUMINAIRES AND GALVANIZING (DIV.OF S.AND.A.ABAHSAI N COL LTD.P.O.BOX 22258 RIYADH 11495 TEL+96614984587 FAX+96614982383		
CERTIFICATE NO :	SFC080324-12		
PO NO :	OPF/04554	L/C NO :	TF0803641965IMCA
CONTRACT NO :	LWL600045119	INVOICE NO :	LWL3100304I
PRODUCT :	DIN125A FLAT WASHERS H.D.G BULK		
SIZE :	M39	QUANTITY :	30.000 (1000PCS)

RAW MATERIAL : Q215F

C%	Mn%	Si%	P%	S%
0.12	0.55	0.28	<0.02	<0.01

SURFACE COATING: H.D.G	COATING SPECIFICATION : > 45 um (Min.Average)
DIMENSIONAL INSPECTION: SATISFACTORY	VISUAL INSPECTION : SATISFACTORY

SAMPLES DRAWN FROM EACH SPECIFICATION OF THE ABOVE MENTIONED GOODS AT RANDOM WERE TESTED AND IT WAS FOUND THE MATERIAL AND DIMENSION WERE UP TO THE REQUIREMENT OF DIN STANDARD.

INSPECTED BY:

金 斌

SERVER TO:

贺林帅

OMEGA COMPANY
PASSED
INSP.
QUALITY CONTROL

QUALITY CERTIFICATE

Saudi Iron and Steel Company (HADEED)
P.O.Box 10053 Jubail 31961
Kingdom of Saudi Arabia

حديد

شهادة الجودة

(الشركة السعودية للحديد والصلب (حديد
ص . ب 10053 الجبيل الصناعية 31961
المملكة العربية السعودية

Customer Name and Address / اسم الزبون وعنوانه	Shipping Address / عنوان التسليم	
Omega Company for Luminaires P.O.BOX –> Street No. 8 14332 Riyadh TEL # 114984587	Omega Company for Luminaires P.O.BOX –> Street No. 8 14332 Riyadh TEL # 114984587	Certificate No. / رقم الشهادة: F003895877 Customer No. / رقم الزبون: 20006789 Sales Order/Item No. / رقم أمر البيع: 1410001142/40 Customer P.O. No. / رقم أمر الشراء: P00274 Date of Issue / تاريخ الإصدار: 08/08/25 Delivery note No. / رقم التسليم: 8410046993

Product details / خواص المنتج: HRC
Thickness(mm) / السماكة (ملم): 5.00
Standard / المواصفات: EN 10025-2: 2019
Width(mm) / العرض(ملم): 1520
Coating Spec. / مواصفة الزنك:
Steel Grade / درجة الحديد: S355JO
Length(mm) / الطول(م):

Physical Properties / الخواص الفيزيائية

Material ID رقم اللفة / رقم التشليح	Heat ID رقم الصبة	Pieces القطع	Net Wt (MT) صافي الوزن	YS N/mm2 مقاومة الخضوع	UTS N/mm2 مقاومة الشد	El % نسبة الاستطالة	GL (mm)/ T احتبار القياس	Bend Test اختبار الثني	Hardness الصلادة	ECV ار كيفن	Zinc Coat g/m2 التكسية بالزنك	r	n	Ra(Mm) الخشونه	Impact (J) اختبار تصادم	Others اخرى
1325310235	2528304	-	13.82	409	568	31	5.65xsqrt area	OK	-	-	-	-	-	-	-	-

Chem. Composition % / التركيب الكيميائي%

Heat ID رقم الصبة	C كربون	Mn منجنيز	S كبريت	P فوسفور	Si سيليكون	Al الومنيوم	N نتروجين	Nb نيوبيوم	V فنديوم	Ti تيتانيوم	Ca كالسيوم	Cr كروم	Cu نحاس	Mo مولبدنيوم	Sn قصدير	Ni نيكل	CEV مكافئ الكربون	Tramp الشوائب	B بورون
2528304	0.1841	1.336	0.00398	0.0069	0.01964	0.0456	0.00357	0.0002	0.00208	0.00059	0.00023	0.01705	0.01503	0.007	0.001	0.01119	0.4137		0.0002

Impact Test Temperature °C / درجة إختبار التصادم
Bend Test is according to standard / إختبار الثني حسب المواصفات المطلوبة
Drop Weight Tear Test / إختبار السقوط الحر حسب المواصفات المطلوبة
Hardness Unit / وحدة إختبار الصلادة

TEST CERTIFICATE AS PER EN10204/3.1
شهادة الإختبار حسب المواصفات الأوروبية

OHSAS 18001:2007
Occupational Health & Safety Management System

Responsible Care
14001:2013 & ISO 14001:2004
Environmental Management System

Hadeed laboratory accredited for ISO 17025 : 2017
Cert. No. TL-693
مختبرات حديد معتمدة لنظام المواصفات القياسية ISO 17025 : 2017
TL-693 رقم الشهادة

This certificate is generated electronically, stamp and signature are not required